

**कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल जयनगर।**

पत्रांक. 2217

दिनांक 29/11/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जयनगर।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी –सह– सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय

शीर्ष NEW MAINTENANCE POLICY-2018 (MR-3054) में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है शीर्ष NEW MAINTENANCE POLICY – 2018 (MR-3054) अन्तर्गत पथ में संलग्न विवरणी के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताक संवेदक का भुगतान किया जा सके।

अनु०—

1. अधियाचना प्रमाण पत्र 1 पृष्ठ में।
2. उपयोगिता प्रमाण पत्र एक प्रति।

विश्वासभाजन



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जयनगर।

29/11/21

Formate of Requisition under Head New Maintanace policy - 2018 (MR- 3054) for the month of September - 2021

Name of Division :- Jaynagar

Sl No	Package No.	Name of road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Personnel Total Allotted Amount (in Lakh)	Up to date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (In km)	Amount of (in lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Year Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Jaynagar/01	P.W.D to Bramotra	319096601019	LI-1862 Dt-24/06/2019	0.780	22.45920	15.63135	3.97239	55 MBD/2020-2021 DT-15/09/2020	15-09-2021	14-09-2021	2209	25	5	0.00000	0.00000	14.39638	BT Work Completed
2	MR-N/19-20 Jaynagar/03	Kharaghani to Sonmati	NEA220000121	LI-1862 Dt-24/06/2020	8.650	261.93200	206.18667	66.89568	66 MBD/2020-2021 DT-15/09/2020	03-10-2020	02-10-2021	3575	25	5	0.00000	0.00000	177.15293	BT Work Completed
Total																	191.54931	

28.11.2021

Executive Engineer
R.W.D(W) Div. Jaynagar
29/11/21

FORM GFR 19-A

(See Government of India's Decision (I) below Rule-150)

Form of Utilisation Certificate Upto the month of November- 2021

New Maintenance policy - 2018

PIU – Executive Engineer, R.W.D (W) Division, Jaynagar

SL. No	Name of Gen.heme	Sanction No. & Date with Amount (In Rs. lacs)	Amount Received (In Rs. lacs)	Particulars
1	Construction of Rural roads under New maintenance policy - 2018	Lt-CE-4(HQ) 3054-04-04/2020- PART-IV- 60,Dt-09-11-2021	183.79221	Certified that out of Rs.183.79221(lakh) received during the years up to 2021-22 (september 2021) in favour of Ex. Engineer,RWD(W) Division Benipatti, Madhubani, Bihar, a sum of Rs. 183.79221(lakh) has been utilized for the purpose of New maintenance policy-2018 as given in the margin for which the balance of Rs 0.0000 remaining unutilized at the end of the period under.
Total			183.79221	


2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- I. Works have been supervised by Executive Engineer/Superintending Engineer.
- II. Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- III. Construction materials have been tested.
- IV. Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Executive Engineer.
- V. All other codal formalities have been observed.

3. Physical Progress achieved:-

- I. Construction of Road Works.
- II. Construction of CD Works.


Sr. D.A.O.
R.W.D (W) Division
Jaynagar


Executive Engineer
R.W.D (W) Division
Jaynagar

**Office of Executive Engineer
RWD Works Division - Jaynagar**

Name of Road:- PWD Sadak se barhmotra

Length:-0.780 K.M

Date	Time	Section	Length	Bumps	Speed	OR		TEGORY	IRI	Latitude	ongitude	Event
		No.	in km	in mm	Rate	mm/km	UIV	ROAD				
21/7/21	18:17:23	97	0.1	140	0	1400	1722	G	2.45	26.51435	86.36029	Normal
21/7/21	18:17:32	97	0.1	210	10.1	2100	2518	G	3.44	26.51523	86.36035	Normal
21/7/21	18:17:45	97	0.1	280	10.1	2800	3313	G	4.4	26.51599	86.36082	Normal
21/7/21	18:18:3	97	0.1	120	10.1	1200	1495	G	2.16	26.51655	86.36141	Normal
21/7/21	18:19:19	97	0.1	120	10.1	1200	1495	G	2.16	26.51735	86.36184	Normal
21/7/21	18:19:44	97	0.1	230	10.1	2300	2745	G	3.72	26.51779	86.36254	Normal
21/7/21	18:20:19	97	0.1	180	10.1	1800	2177	G	3.02	26.51771	86.36332	Normal

$$Y = 0 * X^2 - 1.136 * X - 132.5$$

$$X = 1800$$

$$Y = 2177$$

(R) RURAL ROAD

Good Average Poor

<4000 4001-5000 >5001

Average IRI

2209

C. Kumar/haz
25/07/21
E. Jaisankar

Sz
25-7-21
MB

25/7/21
Executive Engineer
R.W.D, Works Division, Jaynagar

Name of Customer

Amar Nath Jha

Name of Work/Road

PWD Sadak se Brahmotra

Lab Job number

Date

21-Jul-21

Section No

97

Test Date

21-Jul-21

Road Name

FWD Sadak se Brahmotra

Machine No

Road Type

(R) RURAL ROAD

Start S No

Start E No

Side

Interval

Weather

UIV Range

495

To

4000

1000

mm/km

Start Location

FWD Sadak

Dist Range

0

To

0.8

0.1

* 1000 m

End Location

Brahmotra

Equation

 $Y = 0 * X^2 + 1.136 * X + 132.5$

Print

Generate Report and Graph

Redraw Graph

Map View

File : F:\New folder\21071911...Xls, Section No : 97, Eqn : $Y = 0 * X^2 + 1.136 * X + 132.5$

Name of Customer : Amar Nath Jha, Name of Work/Road : PWD Sadak se Brahmotra, Lab Job number :

UIV
mm/
km

3495

2495

1495

495

0

0.1

0.2

0.3

0.4

0.5

0.6

0.7

Chandana
25/02/21
26. lalemba

Se
21-7-21
MR

25/7/21
Executive Engineer
R.W.D. Works Division, Jaynagar

Distance * 1000 m

1

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Named Work:- M/R to Road from PWD to					
Bramotra under MR-3054					
Agency:- Amarnath JLA					
Agreement No - 57 MBD / 2020-21					
Agreement value Rs					$\frac{1960374}{513,17,971} = 0.0$
Package no - MR-N/19-20 Jaynagar-01					
Rate:- 0.08 % below					
Date of Commence - 15.09.2020					
Date of Completion: 14.09.2021					
Date of Measurement:- 12.09.2021					

① Cleaning & grubbing of Road/road

— do-do-all complete job.

$$2 \times 8 \times 3000 \times 0.80 = 384.00 \text{ m}^2$$

$$2 \times 10 \times 3000 \times 1.20 = 720.00 \text{ m}^2$$

$$2 \times 6 \times 3000 \times 1.00 = 360.00 \text{ m}^2$$

$$2 \times 1 \times 800 \times 1.00 = 16.00 \text{ m}^2$$

$$\frac{728 \text{ m}^2}{1480.00 \text{ m}^2}$$

$$1480.00 / 10000 = 0.148 \text{ Hec}$$

② Construct of G.S.B gnd with sm bl

— do-do-all complete job

~~8000 5.000~~

$$1 \times 3.00 \times 3.10 \times 0.100 = 0.930 \text{ m}^2$$

$$1 \times 2.50 \times 2.30 \times 0.100 = 0.460 \text{ m}^2$$

Continuation $\approx 1.39 \text{ m}^2$

Abstract of Cost
List on A/C Bill

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/ Clearing & grubbing Road land —do—do all complete job					
p-01	0.148 Hec @ R 51137.38 / Hec				7568.00
2/ Construct Sub grade & shoulder —do—do all complete job					
p-08	357.52 m ² @ R 191.64 / m ²				68,519.00
3/ Construct L.S. Gravel with S/m 2 c/s —do—do all complete job					
p-01 + 02	13.737 m ³	9.19 m ³			
	@ R 3234.09 / m ³				29,721.00
4/ Pro. laying & spreading WBM, Gr. 3 —do—do all complete job					
p-02 L 03	13.737 m ³				
	@ R 4039.89 / m ³				55,468.00
5/ Pro & applying Primer Coat with SS-1 —do—do all complete job					
p-03	188.32 m ² Unit 185.00 m ²				
	@ R 43.51 / m ²				8049.00
6/ Pro & applying Tack coat with RS-1 —do—do all complete job					
p-03 + 05	472.57 m ²				
p-05	2644.53 m ²				
	5117.10 m ²				
	@ R 14.88 / m ²				46,382.00

Continuation
C/O R 2,15,707.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D	
			B.F.F.	2	15,707.00
7/7 Pro. laying & setting 90mm thick					
M.S.I - d.o.d. all complete job					
P-05	472.57m ² limit	472.50m ²			
	@ R 228.23/m ²			R	1,07,839.00
8/8 Pro. & laying S.D.B.C. 25mm thick					
d.o.d. all complete job					
P-06	66.113 m ³				
	@ R 11251.69/m ³			R	7,43,883.00
9/9 Pro & laying RCM 15 grade K.M. post					
d.o.d. all complete job					
P-06	02 Nos @ R 2362.61 each			R	4725.00
10/10 Pro & laying RCM 15 grade 200mm post					
d.o.d. all complete job					
P-06	03 Nos @ R 630.33 each			R	1891.00
11/ Pro & laying Curbing & Mandatory					
sign - d.o.d. all complete job					
(i) 600mm equilateral triangle					
P-06	02 Nos @ R 3503.39 each			R	7007.00
(ii) 600mm Circular					
P-06	02 Nos @ R 3767.58 each			R	7535.00
iii) 600x450mm rectangular					
P-06	02 Nos @ R 3639.66 each			R	7279.00

Continuation

C.B.F.

10,95,866.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F R	10,	95,866.00
12/15 Pro & laying R.C.C. 15 grade Beam dry p. 1/4" d. d. all complete for					
P-06,	09 Nos	of 538.38 each	R		4845.00
13/14 Painting Line, Dase Arrow etc — d. d. all complete for					
P-06 to 2-	7.28 m ²	of 78.98	7740.52 / m ²	R	571.00
14/17 Pro & laying of Hot applied R.C.C. Masonry - d. d. all complete for					
P-02	145.60 m ²	of 721.91 / m ²	R		105,110.00
15/18 Pro & laying of Cement Maintenance project - d. d. all complete for					
P-02	02 Nos	of 9449.57 each	R		18,899.00
16/19 Brick masonry (1:3) in Parapet — d. d. all complete for					
P-02,	5.26 m ³	of 5229.88 / m ³	R		30,124.00
17/20 Plastering with CM (1:3) in Parapet — d. d. all complete for					
P-02,	40.32 m ²	of 172.49 / m ²	R		6955.00
18/21 Painting two coat on Parapet — d. d. all complete for					
P-02 to 8.	65.08 m ²	of 99.44 / m ²	R		6422.00
Continuation					of 12,68,842.00

[illegible]