

Bangathi to Bangra School

Schedule XLV-Form No. 134 (mmst-ss)

Bangsa DIVISION

Kadwa SUB-DIVISION

MEASUREMENT BOOK 1522

Blank J. Khanna & Sons Pvt. Ltd.
Pvt. Ltd. (Comp. Pvt. Ltd.)
Gross weight No. 112-588 2020-21

ISA and Final bill

Abstract of cost

33

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Construction of				
	Road Baingathi to				
	Baura School under				
	MamSYCS				
Agency :-	Pankaj Kumar Singh				
	Construction Company				
	Private Limited				
Agreement No :-	110 SBI/2020-21				
Agreement Amt :-	Rs. 19927172.00				
Date of Commencement :-	07-08-2020				
Date of Completion :-	06-08-2021				
Actual Date of completion :-	15-07-2021				

(i) Providing & fixing
of Working bench
mark pillar --- E/I

3.00 Nos Q.U.T.M.P.-②

Q.Rs. 4385.6/each-Rs. 13157.00

(ii) Providing & fixing
of Working Reference
pillar --- E/I

10.00 Nos Q.U.T.M.P.-②

Q.Rs. 2003.34/each-Rs. 20033.00

(iii) clearing and grubbing

road canal --- E/I

1.75 Hect. Q.U.T.M.P.-②

Q.Rs. 51123.76/Hect-Rs. 89484.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26.5 Perimeter					
8.0 m @ 535.51/m ² — P.S.					428.00
					RS. 18534971.00
less 5.49 f. as per					
agg. (-)				143	1017569.00
				128	17517402.00
				del.	
				16/9/21	
				J.E.	

Attested,

18/11/21
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
बारसैई, (कटिहार)

Material Statement

1. Earth =	7693.49 m ³	@	23.78/m ³
2. Aggregate size:-			
(i) 53 mm - 9.5 mm =	637.53 m ³	@	516.42/m ³
(ii) 9.5 mm - 2.36 mm =	255.01 m ³	@	411.33/m ³
(iii) 2.36 mm below =	382.52 m ³	@	150.80/m ³
(iv) 53 mm - 22.4 mm =	859.22 m ³	@	458.22/m ³
(v) 11.2 mm =	170.42 m ³	@	345.52/m ³
(vi) 13.20 mm - 0.09 mm =	142.12 m ³	@	374.53/m ³
(vii) Crushed Agg. =	605.36 m ³	@	528.14/m ³
(viii) 40 mm =	51.74 m ³	@	441.08/m ³
(ix) 20 mm =	78.54 m ³	@	550.85/m ³
(x) 10 mm =	43.74 m ³	@	614.17/m ³
3. Sand =	389.52 m ³	@	150.80/m ³

Continuation