

Record Entry

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Fatehpur to chanday					
Bukhari path,					
198/10-47/1 new MB 7/2020-21					
N/A - Shree Awadh mithila					
Construction prvt Ltd.					
date of start - 11/09/2020					
date of comp - 10/05/2021					
(Measurement)					

(1) clearing & grubbing Road					
Road, 10m					
US	60	30	1.0		= 1800.0 m ²
RS	60	30	1.0		= 1800.0 m ²
QS	20	10	1.0		= 20.0 m ²
					<u>3620 m²</u>
					<u>18.000</u>
					<u>Q = 0.362 H</u>
(2) Const of Subgrade & Gordan					
Subgrade lead upto 1000m					
US	60	30	1.0	0.20	396.0 m ²
RS	60	30	1.0	0.20	396.0 m ²
					<u>792.0 m²</u>
					<u>Q = 792.0 m²</u>
(3) Const of U.S.B water					
water in					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17/17) Plv & lining for hot applied thermoplastic compound to Qty vide TMS PN-4					
Q = 362.0 m ² @ 735.44/m ² = 266729.00					
(18/18) Plv & fixed main and to maintain Room					
Qty vide TMS PN-4					
Q = 3 NOS @ 10427.40/NO = 31282.00					
(19/19) Blue in cm (1/3) in cement.					
Qty vide TMS PN-4					
Q = 1152 m ³ @ 5568.70/m ³ = 64151.00					
20/20) plastering on blue					
Qty vide TMS PN-5					

Q = 80.64 m ² @ 158.81/m ² = 12806.00					
(21/21) painting two coat do					
Qty vide TMS PN-5					
Q = 80.64 m ² @ 88.49/m ² = 7135.00					
total = 31000.15.00					
Add 17. L & C = 31000.00					
17. L & T = 372002.00					
10. S. F = 26700.00					
= 3529717.00					
Less 4.52 f. below = 159543.00					
Net Amount = 3370174.00					
Dr. K. K. K. K.					
3/09/2021					
JE					

Continuation