

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
	1st on A/c Bill				
Name of Work	Suvchankapur MID Road to Damodarpur, under 3054 MR				
Agency :-	M/S Kulu Const Company, Bhagalpur				
Aggt No.:	07/MBD/2020-21				
Date of Start	22/04/2020				
Date of Completion	26/01/21				
Rate -	10% below as per agreement				
1) clearing and grubbing of road land etc - - - all comp					
	$6 \times 30.0 \times 2.0 = 360.00 \text{ m}^2$				
	$6 \times 30.0 \times 2.0 = 360.00 \text{ m}^2$				
	$6 \times 30 \times 2.0 = 360.00 \text{ m}^2$				
	$6 \times 30 \times 2.0 = 360.00 \text{ m}^2$				
	$6 \times 30 \times 2.0 = 360.00 \text{ m}^2$				
	$8 \times 30.0 \times 2.0 = 480.00 \text{ m}^2$				
	$8 \times 30 \times 2.0 = 480.00 \text{ m}^2$				
	$8 \times 30.0 \times 2.0 = 480.00 \text{ m}^2$				
	$5 \times 30.0 \times 2.0 = 300.00 \text{ m}^2$				
	$6 \times 30.0 \times 2.0 = 360.00 \text{ m}^2$				
	$6 \times 30.0 \times 2.0 = 360.00 \text{ m}^2$				
	$4 \times 30.0 \times 2.0 = 240.00 \text{ m}^2$				
	$7 \times 30 \times 2.0 = 420.00 \text{ m}^2$				
	$7 \times 30.0 \times 2.0 = 420.00 \text{ m}^2$				
	$2 \times 30 \times 2.0 = 120.00 \text{ m}^2$				

(Continuation)

Total 5460.00 m²

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
				BC R,	9120959=00
25) PK Plantation of tree & etc					
113 N.S. @ guide T4B P=25					
		@ 800.20/N.S		R,	96424=00
26) Construction of subgrade and cartten					
Shoulder - etc					
1319.88 M ³ @ guide T4D P=25					
		@ R 176.78/m ³		R	233289=00
				Total R,	9444682=00
27) @ 12x.95 T @ 1% LC				(+)	1227809=00
				Total R,	10672491=00
Less 10% as per agreement (-)					1067249=00
				Total R,	9605242=00
Less for previous Bill (-)					9500000=00
				Net Amt - R,	105242=00
<u>1811021</u> 1811021 56 <u>1811021</u> 1811021 AS					

(Continuation)