

El 3) Himmushy (St)

Schedule XLV-Form No. 134

BEGUSARA

DIVISION

Bikar

SUB-DIVISION

Sri Vikash Kumar Gautam

Measurement Book

16
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1/1)	Providing and Sup of Bench Mark pillar				
1 No only wide T.M. 13. dia 4" P. 13					
Ch 1674.57 / No R 1675.00					
(2/2)	Cleaning and Grubbing of road surface				
0.08 Hect only wide T.M. 13 dia 4" P. 13					
Ch 51,133.76 / Hect R 4091.00					
(3/3)	Providing Box cutting for side by and				
18.75 M ³ only wide T.M. 13 dia 4" P. 13					
Ch 74.16 / M ³ R 1390.00					
(4/4)	Construction of Embankment				
786.18 M ³ only wide T.M. 13 dia 4" P. 13					
Ch 174.94 / M ³ R 1,37,574.00					
(5/6)	Construction of S.S. B.W.S. / (18" dia) II				
26.63 M ³ only wide T.M. 13 dia 5 1/2" P. 14					
Ch 2086.75 / M ³ R 55,576.00					
(6/7)	Providing Laying W.B.M. Gr. III				
71.716 M ³ only wide T.M. 13 dia 6 1/2" P. 14					
Ch 2657.56 / M ³ R 1,90,159.00					

Continuation

R 3,90,419.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B	3.90,	419.00
(7/8)	Construction				
	Construction of C.C.				
	Pavement road				
153.361 M ³	nty. det. M.B. ite 2/8 P14				
	Cb 5996.12/M			h 9, 17, 414.0	
(8/9)	Partially made				
	Edge Soling				
177.50 M ²	nty. det. M.B. ite 8/8 P14				
	Cb 487.98/M			h 86, 616.0	
(9/10)	Fixing of				
	Stone Post				
2 Nos	nty. det. M.B. ite 9/15				
	Cb 1964.72/Xo B			3929.00	
(ii)	Fixing of 200mm Post				
1 No	nty. det. M.B. ite 9(ii) P15				
	Cb 553.54/Xo B			554.00	
(10/21)	Fixing of Boundary pillar				
4 Nos	nty. det. M.B. ite 10/21 P15				
	Cb 461.63/Xo B			1847.00	
(11/22)	Fixing of 600mm square to triangle				
8 Nos	nty. det. M.B. ite 11/2 P15				
	Cb 3642.00/Xo B			99, 137.00	

Continuation

B 1429, 916.00

18
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B	142	9,916.00
(14/23) Fixing of 600mm circular board					
2 No only side T.M. B site 14/23 P15					
			CB	4914.02/No B	9828.00
(13/24) Fixing of 600x450mm circular Epoxide					
2 No only side T.M. B site 13/24 P15					
			CB	4621.96/No B	9244.00
(14/25) Providing 900mm wide octagon					
2 No only side T.M. B site 14/25 P15					
			CB	8809.89/No B	17620.00
(15/26) Applying 2 coats water based cement paint					
50.00m ² only side T.M. B site 15/26 P15					
			CB	735.44/MT B	36772.00
(16/27) Fixing of direction board					
1 No only side T.M. B site 16/27 P15					
			CB	2690.14/No B	2690.00
(17/28) Fixing of 600mm M.M. 5.5-7 Main B site					
3 Nos only side T.M. B site 17/28 P15					
Continuation					
			CB	8764.85/No B	26,295.00
					R 15,32,365.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R 15,32,365.00	
Add S-TCB 124			R	1,83,884.00	
Add Cal lens @ 17			B	15,324.00	
			R	17,31,573.00	
Less 2.07			B(-)	34,631.00	
			R	16,96,942.00	
Less Provision Paymat			B(-)	14,67,708.00	
			R	2,29,234.00	
16/5/24			16/5/24	16/5	
J.F			AZ		