

IST on A/c Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - constr of Road from					
Narkatia To Chainpur Road					
Under (M/R-30541 - NMP-2018)					
Block - Patahi					
Agency - S.K. Builders					
C/O - Santeev Kumar					
AT - Mahamad, P.S -					
Patahi, Distt - East					
Chauhan					

Agreement No - 25MBD/2019-20

Date of work order - 15-2-2020

Date of completion - 14-11-2020

Actual date of completion - 24-12-2020

Item of work

1. clearing and grubbing

Road Land - - - - E/I

$$2 \times 10 \times 30 \times 0.750 (av) = 420.0m^2$$

$$2 \times 10 \times 30 \times 0.750 = 420.0m^2$$

$$2 \times 10 \times 30 \times 0.750 = 420.0$$

$$2 \times 10 \times 30 \times 0.750 = 420.0$$

$$2 \times 10 \times 30 \times 0.750 = 420.0$$

Continuation = 2100.0m

Sch. XLV-Form No. 134

11

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
1/1 Clearing and Grubbing Road land				E/5	
0.25 Ha		vide TMB - P-1			
	@RS 51133 =	76/ha	=	12783.00	
2/3 construction of granular sub-base by providing well graded material					
Gr-I				E/1	
47.54 m ³	vide TMB - P-2				
	@RS 20747 =	58/m ³	=	98626.00	
3/4 P/V Laying Spreading and compacting Stone					
aggregates material W.B.M					
Gr-II				E/1	
52.90 m ³	vide TMB - P-3				
	@RS 3752 =	74/m ³	=	198520.00	
4/5 P/V Laying Spreading and compacting Stone aggregates					
material W.B.M Gr-III					
				E/1	
87.51 m ³	vide TMB - P-5				
	@RS 3459 =	66/m ³	=	302754.00	
5/6 P/V and applying primer coat with Bitumen emulsion SS1					
				E/1	
1166.80 m ²	vide TMB - P-5				

Continuation

Continuation