

IST on A/c Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - constr ⁿ of Road from					
Sikargam T Patahi Pitch road					
AT Dumari To Mahamadisiwan					
Via Mahamada under -					
MR-3054 (NMP-2018)					
Agency - S.K. Builders					
C/O - Sanjay Kumar					
AT - Mahamada, P.S - Patahi					
Dist - East Champaran					
Agreement NO - 25 MBD/2019-20					
Date of Work order - 15-2-2020					
Date of completion - 14-11-2020					
Actual date of completion - 21-11-2020					
Item of work					
1) clearing & grubbing of					
road land including abutting					
----- C/T					
2 x 10 x 30.0m x 0.700 = 420 m ²					
2 x 10 x 30.0m x 0.700 = 420					
2 x 10 x 30.0m x 0.700 = 420					
2 x 10 x 30.0m x 0.700 = 420					
2 x 10 x 30.0m x 0.700 = 420					
2 x 10 x 30.0m x 0.700 = 420					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
1/1 clearing & Grubbing					
Road Land ----- E/I					
0.32 Hect Vide TMB, P-2					
@ Rs 51133 = 76 Hect = 16262 = 0					
2/2 constrn of Subgrade					
and earthen Shoulders					
with approved material ----- E/I					
117.2 m ³ Vide TMB, P-2					
@ Rs 176 = 58/m ³ = 197275 = 0					
3/3 constrn of Granular					
Sub base by providing					
well graded material ----- E/I					
45.633 m ³ Vide TMB, P-3					
@ Rs 2044 = 32/m ³ = 93288 = 0					
4/4 P/V Laying, Spreading					
and compacting Stone					
aggregate W.B.M. Gr-II					
----- E/I					
49.855 m ³ Vide TMB, P-4					
@ Rs 3687 = 79/m ³ = 183858 = 0					
5/5 P/V Laying, Spreading					
and compacting Stone					
Aggregate W.B.M Gr-III					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
20/22 P/V and fixing of					
Typical masonry infor					
matory sign with logo					
and maintenance Board					
----- E/I					
3.0 Nos vide TMB, P-11					
@ Rs 11469 = 05/Each					34407.00
21/20 Planting of Tree by					
by the road side 1 m					
deep dug in the ground - E/I					
75.0 Nos vide TMB, P- 11					
@ Rs 819.92/Each					61494.20
					Rs = 6521492.00
Below 0.11% as per Agg (-)					7171.00
					Rs = 6514319.00
labour cess @ 1%					65215.20
					65143.00
G.S.T @ 12%					782579.20
					781718.00
					Rs = 7361180.00
					7369287.00
					5106.20
					7361181.20
21-11-2020 S-E					
24/11/2020					
Limit of 2/12/11/01					5880000.20
22/11/2020					
22/11/2020					

Continuation