

Rs 23007.20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

(35) Const. of Embankment
— do —

Other side 7 m R.P. 56
=

(A) For 100m lead
= 812.97 m²

@ Rs 187.25 per m²
— Rs 152940.25

(B) For 100m lead
= 355.69 m²

@ Rs 142.262 per m²
— Rs 50721.20

Total = Rs 1,35,90,928.00

Less 10% A.S.
Per Agt. = Rs 13,59,092.80

Net Total = Rs 1,22,31,835.20

Less previous
Payment = Rs 1,14,99,409.00

Net Payment = Rs 7,31,976.20

Construction work completed
As per specification.

31/10/2021
Continuation