

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

16 Providing and fixing
direction and place
identification board

Vide item No (16) PN-30

Qty = 2 Nos

@ 10450 = 45 / Nos 20900 = 90

17 Providing and laying

hot applied Thermoplastic

Compound in road marking

Vide item (17) PN-30

Qty = 150.0m² @ 735 = 79m² / 110368 = 50

18 Planting of trees and their

one year maintenance

Vide item No (18) PN-30

Qty = 36 Nos @ 808 = 96 / Nos 29122 = 50

19 Providing and fixing mm GSY

in Zermatory board

Vide item (19) PN-31

Qty = 4 Nos @ 10077 = 2 / Nos 60310 = 88
4484405 = 49

Add 1% Labour Cess (+) 44844 = 54

Add 12% GST (+) 538128 = 65

Add Seigniorage charges (+) 46724 = 46

5114099 = 19

Less 1.29% Below (-) 577381 = 79

4536717 = 39

4536717 = 39

Less Previous Payment - 3072180 =

V. P. No - 34

Continuation

1464537 = 4

44
30/10/24
J.C

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	

Gr 1 B and Final bill Construction part

Name of road - Construction of

road from SH-73 to

Naiha Chabra Bichakatale

Agency - Niraj Kumar

Agreement No - 41/SBD/2020-21

Agreement Amount - 45.28 + 5.09/99

Date of start - 19/8/20

Actual date of completion - 28/08/21

Date of measurement - 30/10/21

Measurement - Nil

30/10/21
S.E.

ABSTRACT OF Cost

1. Providing and fixing
benchmark pillar

Vide item No 11 DN-26

Qty - 0.75 Km

@ 12256.64/Km = 9192.31

Continuation

9192.31