

मिथि - MMUSY (SC) यकस - अचकी

Schedule XLV-Form No. 134

ययं का गाय - अचकी अरक जेन दोड ये टकाद्वय अक
रावेदक - श्री एनननदुर सिह

DIVISION

एकामागाभा २२० - ३५.५८८.०१ २०२० - २०२१

कार्य प्ररय कि मिथि - २५.०२ - २०२१

SUB-DIVISION

कार्य प्ररय कि मिथि - २३.०२ - २०२२

MEASUREMENT BOOK

M. B. No - 1200

Abstract of Cost

3rd & final Bill

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1 p/f of Benchmark pillars					
etc. all Comp.					
Qty vide TMBP. — (13) / (1)					
= 7 No. @ Rs. 2057.30/No. — Rs. 14401.10					
2/2 Clearing and grubbing road land					
etc. all Comp.					
Qty vide TMBP. — (13) / (2)					
0.93 Hect @ Rs. 52886.38/Hect — Rs. 49184.33					
3/3 Construction of embankment					
With approved material etc. all Comp.					
Qty vide TMBP No. — (13) / (3) = 2500.71m ³					
Qty vide TMBP. — (19) / (1) = 602.55m ³					
					3103.26m ³
= 3103.26m ³ @ Rs. 219.15/m ³ — Rs. 680079.43					
4/3 Excavation in Cutting in Soil					
etc. all Comp.					
Qty vide TMBP. — (13) / (4)					
= 12.65 m ³ @ Rs. 57.35/m ³ — Rs. 725.48					
5/4 Excavation for roadwork in					
Soil etc. all Comp.					
Qty vide TMBP. — (13) / (5)					
= 151.20 m ³ @ Rs. 75.57/m ³ — Rs. 11426.18					
6/5 Construction of embankment					
with material etc. all Comp.					
Qty vide TMBP. — (13) / (6) = 625.18m ³					
Qty vide TMBP. — (20) / (2) = 150.63m ³					
					775.81m ³
= 775.81 m ³ @ Rs. 208.28/m ³ — Rs. 161585.71					

Continuation

C/o Rs. 917402.23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/E	Rs.	8844	200	=00	
less for 2.11.10 below					
as per agreement	(-)	Rs.	186613	=00	
		Rs.	8657587	=00	
less for previous payment					
Vide Tmbp. — (17) —	(-)	Rs.	6242863	=00	
Net payable —		Rs.	2414724	=00	
<u>Akshay</u> 22/11/2021 JE		<u>V. S. S.</u> 22/11/2021 AE		<u>C. S. S.</u> 26/11/2021	