

M.M. 21. 3112141016
Pm Raveel Khoriya. Kulanevika. 40 Babla faka.

Schedule XLV-Form No.-134

Agreement Value - 1,29,39,589 = 00

DIVISION

Agreement No - 52/SBD/2017-18 - dt 8/3/18.

SUB-DIVISION

315
813/18.

MEASUREMENT BOOK

(Rajesh Kumar)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Setting out and pillar				30/1	
2.145 K.M. e		19963.58	K.M.		29951
(2) Clearing and grubbing canal land				30/2	
1.5 Hect e		47809.3	Hect		71809
(3) Excavation in Soil				30/3	
40.87 m ³ e		73.57	m ³		3006
(4) Const of embankment				30/4	
24.52 m ³ e		16.24	m ³		643
(5) Const of embankment				30/5	
3887 m ³ e		106.44	m ³		413732
(6) Const of Sub-grade				30/6	
1528 m ³ e		147.64	m ³		225670
(7) Const of Sub-grade				30/7	
4801.09 m ³ e		149.82	m ³		719299
(8) Const of Sub-grade				30/8	
1379.96 m ³ e		3428.25	m ³		4730888
(9) P.W. with m. gully				31/9	
614.10 m ³ e		9131.77	m ³		2537319

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) Puz Prime Cant with SS-1				31/10	
6101.30 m ³ @ 47.20 / m ²					287981
(11) Puz Surface drussing				31/11	
6101.30 m ² @ 79.69 / m ²					486090
(12) Puz Surface drussing				31/12	
6101.30 m ² @ 69.19 / m ²					422148
(13) Puz un-slain farcement gr				31/13	
333.54 m ³ @ 7980.87 / m ³					2661939
(14) SIF IF K.M. post				31/14	
3 No's @ 2576.35 / ea.					7729
(15) SIF IF 200mm Stone post				31/15	
8 No's @ 674.00 / ea.					5392
(16) SIF IF 200mm band				32/16	
2 No's @ 9716.69 / ea.					19433
(17) SIF IF 600mm franchise				32/17	
14 No's @ 1788.59 / ea.					25040
(18) SIF IF 800 x 600 un-banded				32/18	
2 No's @ 1963.92 / ea.					3927
(19) SIF IF 600 x 450					

Continuation C.T.O.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				32/19	
2 mo's	e	1850.28	m.		3700
(20) Area Paving				32/20	
320 m ²	e	119.94	m ²		38380
(21) E/w in excavation				32/21	
89.37 m ³	e	274.58	m ³		24539
(22) Area P.C.C. gr				32/22	
13.77 m ³	e	6620.92	m ³		91170
(23) Area P.C.C.				32/23	
28.88 m ³	e	7524.32	m ³		748949
(24) S.I.P. NP ₂				33/24	
22.5 m	e	11654.23	m		104770
				Total 12	1,36,63,455
				(Less) 10% es Paving gr	13,66,345
				Total 12	1,22,97,109
				(Less) Paving Payment (-)	1,09,19,565
				Payable Amt.	22,77,544
				18/9/24	18/9/21

Continuation