

2st Account Running Bill

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work: Const of Road from Sidhpur to Bela Dauri under mmbsy (WB)					
Agency: Amarnath Jha					
Agreement No - 29 MBD/2020-21					
Agreement value			14785.140.93		
			962.03.829.78		
Date of Commencement -			20.06.2020		
Date of Completion -			19.06.2021		
Rate: 4.49% below					
Package - MMBSY-WB-19-Engineering - 02					

Date of Measurement - 26.10.2020					
① Pro & fixing working B.m & pillar					
— do — do — all complete job					
1.809 km @ 08/km					14.472 Nos
Sing					14 Nos
② Clearing & grubbing ab Road land					
— do — do — all complete job					
2x10 x 30m x 1.80					1080.00m ²
2x9 x 30m x 1.70					918.00m ²
2x13 x 30m x 1.75					1365.00m ²
2x11 x 30m x 1.70					1122.00m ²
2x9 x 30m x 1.80					972.00m ²

Continuation to 5457.00m²

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B & B 2,09,651.00
4/168 Const. of Embankment with L- 100 m - d - d - all complete job					
P-27 to 30	3627	53 m ³	@ R 130.00/m ³		4,71,579.00
5/169 Const. of Sub grade & shoulder - d - d - all complete job					
P-27 to 29	1634	85 m ³	@ R 160.00/m ³		2,61,576.00
6/170 Const. of G.S. B gnd with 5/1 m 2 1/2 - d - d - all complete job					
P-15	1465.29 421.87 m ³				
P-23	14.55 m ³				
	1479.84 m ³				
			@ R 2900.00/m ³		R 42,91,536.00
7/171 Pro, laying & spreading WBM (Gr 3) - d - d - all complete job					
P-15	421.87 m ³				
P-23 & 24	92.01 m ³				
	513.88 m ³ Limit				
	513.87 m ³		@ R 3650.00/m ³		R 18,75,626.00
8/172 Pro & applying Polymer Coat with 35:1 - d - d - all complete job					
P-24 & 25	6851.75 m ²	Limit			

6851.59 m² @ R 42.00/m² R 2,87,762.00

Co R 73,97,735.00

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
9/123 Pro & applying Tack coat with			B.F.B	73	99735.00
RS-1 - do - do - all complete job					
P-25 6851.75 m ² Limit 6851.59 m ²					
at 14.50/m ² - R					99348.00
10/124 Pro, laying & rolling 20 mm thick					
Mix seat Surface - do -					
- do - all complete job					
P-25, 6851.75 m ² Limit					
6851.59 m ² at 200.00/m ² - R					1370318.00
11/175 S.F P NP 2380 mm Ø H pipe					
- do - do - all complete job					
P-26, 45.00 m at 880.00/m - R					39600.00
12/176 Pro & laying RCC MIS grad 150 mm					
stone - do - do - all complete job					
P-26, 04 Nos Limit 03 Nos					
at 2290.00 each - R					6870.00
13/177 Pro & laying RCC MIS grad 200 mm					
stone - do - do - all complete job					
P-26, 07 Nos at 580.00 each - R					4060.00
C=0 R					8917931.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P.B	89,17,931.00
14/178	Pro & Fixing Cauldronry & mado.				
	for 528 - d-d-ay complete job				
8/178	600mm equivalent for 1000 ft.				
P-26	12 Nos	@ 3580.00 each			42,960.00
8/129	600 x 450 mm rectangular				
P-26,	04 Nos	@ 4700.00 each			18800.00
15/180	Pro & Laying Hot applied Resd				
	Marling - d-d-ay complete job				
P-26+27	361.80m ²	@ 700.00 / m ²			2,53,260.00
16/181	Pro & Fixing Logos & mado x 6 ft x 2 ft				
	information & Maintenance				
	board - d-d-ay complete job				
P-16,	02 Nos				
P-27,	03 Nos				
	05 Nos	@ 10000.00 each			50,000.00
	H.P. Cutvert 1000mm @				
17/182	E/W excavation in foundation				
	- d-d-ay complete job				
P-16,	124.68m ³				
P-18,	31.17 m ³				
	155.85m ³	limit			
	149.00m ³	@ 240.00 / m ³			35760.00
				COR	93,18,711.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18/183 Pro pcc m 15 in foundation			B.F.B	93	18,711.00
—d—d—d all complete job					
P-16	18.396	m ³			
P-18	4.599	m ³			
	22.995 m ³ @			5700.00 / m ³	1,31,072.00
19/184 Pro pcc m 20 in Sub-structure					
—d—d—d all complete job					
P-16	134.968	m ³			
P-18	33.742	m ³			
	168.71 m ³ Limit				
	168.70 m ³ @			6400.00 / m ³	10,79,680.00
20/185 Pro fixing RCC NP 3 1000 mm Ø					
H.P—d—d—d all complete job					
P-16	30.00	m			
P-19	7.50	m			
	37.50 m @			3450.00 / m	1,29,375.00
21/186 Painting two coat on parapet					
—d—d—d all complete job					
P-19	103.20 m ² @			95.00 / m ²	9804.00
RCC sub culvert					
22/187 E/W excavation in foundation					
—d—d—d all complete job					
P-19	73.70	/m ³			
P-20	0.505	m ³			
Continuation					
	74.206 m ³ @			250.00 / m ³	18,552.00
					Cd R 106,87,194.00

Particulars	Details of actual measurement				Contents of area
	No	I	B	D	
			R. F. R	106, 87, 194.00	
23/188 Series Gilling in Foundation					
— do — all complete job					
P-20,	0.893 m ³			440.00/m ³ R	393.00
24/189 Pro pcc mix in Foundation					
— do — all complete job					
P-19,	9.372 m ³				
P-20,	1.614 m ³				
	10.986 m ³				
			@ R 5700.00/m ³ R		62,620.00
25/190 Pro pcc mix in Sub-structure					
— do — all complete job					
P-20,	47.216 m ³			@ R 5700.00/m ³ R	2,69,131.00
26/191 Pro pcc mix in Sub-structure					
— do — all complete job					
P-20 & 21	23.477 m ³ Limit				
	22.69 m ³			@ R 6000.00/m ³ R	1,36,116.00
27/192 Pro pcc/RCC mix in Sub-structure					
— do — all complete job					
P-21,	2.832 m ³				
P-22,	3.840 m ³				
	6.672 m ³				
			@ R 65000.00/m ³ R		43,368.00

Continuation

Cor 111, 98,822.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.P	111,	98,822.00
28/193 Pro RCC W 25/10 Deck slab					
— do — do all complete job					
P- 22,	3.686 m ²	@	7200.00/m ²		26,539.00
29/194 S.F.P HYSD bar re/v frame					
— do — do all complete job					
P- 21	161.14 Ks				
P- 21 + 22	329.30 Ks				
	490.44 Ks			0.49044	
		@	44000.00/m ²		21,579.00
30/195 Pro Lilling Joints with Compens					
— do — do all complete job					
P- 22	12.00 m	@	35.00/m		420.00
31/196 Pro Weep holes in gbt & RW					
— do — do all complete job					
P- 22,	24 Nos	@	100.00 each		2400.00
32/198 Painting two coat on Propyl					
— do — do all complete job					
P- 23,	26.56 m ²	@	99.00/m ²		2497.00
					Rs 112,52,257.00
33/199 Add GST @ 12% (4/ 13,					50,271.00
34/200 Add L.Cess @ 1% (4/ 1,					12,523.00

Continuation

Rs 127,15,051.00

[illegible]