

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल फुलपरास।

पत्रांक.....1721

दिनांक.....13/12-2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, फुलपरास ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी –सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय:-

शीर्ष NEW MAINTENANCE POLICY- 2018 (MR-3054) में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है शीर्ष NEW MAINTENANCE POLICY - 2018 (MR-3054) योजना अन्तर्गत पथ में संलग्न विवरणी के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक का भुगतान किया जा सके।

अनु०:-

1. अधियाचना प्रमाण पत्र 1 पृष्ठ में ।
2. उपयोगिता प्रमाण पत्र एक प्रति ।

विश्वासभाजन

13/12/21
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फुलपरास।

FORM GFR 19-A

(See Government of India's Decision (I) below Rule-150)

Form of Utilisation Certificate Upto the month of 14 December-2021

New Maintenance policy - 2018

PIU – Executive Engineer, R.W.D (W) Division, Phulparas

SL. No	Name of Scheme	Sanction No. & Date with Amount (In Rs. lacs)	Amount Received (In Rs. lacs)	Particulars
1	Construction of Rural roads under New maintenance policy-2018	Authorisation letter No-60 dt- 09/11/2021. Rs.1038.24412.	1038.24412	Certified that out of 1038.24412 Lakh received during the years up to 2021-22 in favour of Ex. Engineer, RWD (W) Division Phulparas, Madhubani, Bihar, a sum of Rs. 1020.11080 Lakh has been utilized for the purpose of New maintenance policy-2018 as given in the margin for which the balance of Rs 18.13332 Lakh remaining unutilized at the end of the period under.


2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- I. Works have been supervised by Executive Engineer/Superintending Engineer.
- II. Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- III. Construction materials have been tested.
- IV. Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Executive Engineer.
- V. All other codal formalities have been observed.

3. Physical Progress achieved :-

- I. Construction of Road Works.
- II. Construction of CD Works.


Executive Engineer
R.W.D (W) Division
Phulparas

Format of Requisition under Head New Maintenance policy - 2018 (MR- 3054) for the month of 14 December - 2021

Time of Division :- RWD (W) Division phulparas.


Sl No.	Package No.	Name of road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/20-21phulparas/01	Mahadev to Choghathia Under MR-3054	31909804007	1860 24.06.2019	3.500	107.55	68.907	31.80196	59MBD/2019-20 21.03.2020	20.03.2021	—	2981.676	25	5	68.90700	66.43224	0.00000	Work Completed
2		Piprauliya road to beharai	31909801006	1860 24.06.2019	2.500	77.198	49.613	22.51708	59MBD/2019-20 21.03.2020	20.03.2021	—		25	5	45.50199	45.40960	0.00000	Work Completed
3		Surroi to Pandumariya Road	31909801007	1860 24.06.2019	2.000	64.008	41.363	18.43566	59MBD/2019-20 21.03.2020	59MBD/2019-20 21.03.2020	—		25	5	39.91422	39.91422	0.00000	Work Completed
4		Dahapati to Gulera Tola	31909901009	1860 24.06.2019	2.240	68.024	43.3	20.26458	59MBD/2019-20 21.03.2020	59MBD/2019-20 21.03.2020	—		25	5	41.74164	41.74053	0.00000	Work Completed
5		Brahmpur to Paitia Under MR-3054	31909802032	1860 24.06.2019	4.550	154.53	103.972	39.31662	59MBD/2019-20 21.03.2020	20.03.2021	—	3052.72	25	5	103.97200	99.65743	0.00000	Work Completed
6	MR-N/20-21phulparas/03	T04 TO Mahthour Goh Road	31909902012	1860 24.06.2019	3.350	99.52	63.623	29.10752	60MBD/2019-20 21.03.2020	20.03.2021	—	2672.46	25	5	59.16598	59.16596	0.00000	Work Completed
7		WKT TO Beldari Road	31909802086	1860 24.06.2019	5.200	154.59	99.808	44.26022	60MBD/2019-20 21.03.2020	20.03.2021	—	3166.78	25	5	92.00481	92.00481	0.00000	Work Completed
8		Nemua Chowk to Dhanchitha	31909801012	1860 24.06.2019	4.000	116.61	80.159	36.01073	60MBD/2019-20 21.03.2020	20.03.2021	—	3290.01	25	5	74.31504	74.31504	0.00000	Work Completed
9	MR-N/20-21phulparas/08	Kriaot Amachhri Road to Hariraha	31909801010	7387 / 04.10.2019	5.500	191.631	117.563	48.64630	21MBD/2020-21 23.11.2020	22.11.2021	—	2416.36	25	5	88.21215	83.36840	26.44837	Work Completed
10		PWD ROAD - KURIBAN	31909802074	7387 / 04.10.2019	2.170	89.473	57.389	20.20020	21MBD/2020-21 23.11.2020	22.11.2021	—		25	5	55.51940	55.51940	0.00000	Work Completed
11		Kariant to amchiri	31909908021	7387 / 04.10.2019	2.030	87.119	56.027	18.67070	21MBD/2020-21 23.11.2020	22.11.2021	—		25	5	55.55942	54.53040	0.00000	Work Completed

Name of Customer: Parsa NH 57 to Lakshena
 Name of Work: Sanjay Kumar Jha
 Road:
 Lab Job number:
 Date: 13-12-2021
 Section No. 19

Print Generate Report and Graph

Test Date: 13-12-2021
 Road Name: Parsa NH 57 to Lakshena
 Machine No: 397
 Road Type: (R) RURAL ROAD
 Start S No:
 Side:
 Start E No:
 Interval:
 Weather:
 UIV Range: 495 To 5000 mm/km
 Start Location: Parsa NH 57
 Dist Range: 0 To 0.72 0.02 = 1000 m
 End Location: Lakshena
 Equation: $Y = 0 \cdot X^2 + 1.136 \cdot X + 132.5$

Redraw Graph Map View



95
 20556
 13/12/21
 MR

Name Of Road:- Parsa Nh 57 to Lakshena
Name Of Contractor:- Sanjay Kumar Jha

Date Time Section No. Length in km Bumps in mm Speed Rate mm/km mm/km ROAD IRI CATEGORY Latitude Longitude Event

13/12/21	19:12:0	19	0.1	240	20.1	2400	2858 G	26.32006	86.376532	Normal
13/12/21	19:12:18	19	0.1	130	10.1	1300	1609 G	26.32081	86.376127	Normal
13/12/21	19:12:18	19	0.1	240	20.2	2400	2858 G	26.32158	86.375655	Normal
13/12/21	19:12:18	19	0.1	150	30.3	1500	1836 G	26.32216	86.374898	Normal
13/12/21	19:13:0	19	0.1	120	20.2	1200	1495 G	26.32251	86.373922	Normal
13/12/21	19:13:0	19	0.1	130	20.2	1300	1609 G	26.3233	86.373635	Normal
13/12/21	19:13:29	19	0.1	220	10.1	2200	2631 G	26.32392	86.37335	Normal
13/12/21	19:14:0	19	0.1	210	20.2	2100	2518 G	26.32421	86.372407	Normal
13/12/21	19:14:4	19	0.1	140	20.2	1400	1722 G	26.32466	86.371548	Normal
13/12/21	19:14:4	19	0.1	160	20.2	1600	1950 G	26.32548	86.37106	Normal
13/12/21	19:14:39	19	0.1	180	20.2	1800	2177 G	26.32618	86.370487	Normal
13/12/21	19:15:0	19	0.1	200	10.1	2000	2404 G	26.32664	86.369628	Normal
13/12/21	19:16:0	19	0.1	220	30.1	2200	2631 G	26.32737	86.36936	Normal
13/12/21	19:21:42	19	0.1	260	30.2	2600	3086 G	26.3282	86.369007	Normal
13/12/21	19:27:35	19	0.1	190	20.1	1900	2290 G	26.32831	86.368097	Normal
13/12/21	19:28:10	19	0.1	180	20.5	1800	2177 G	26.3284	86.36712	Normal
13/12/21	19:29:0	19	0.1	220	10.1	2200	2631 G	26.32917	86.366885	Normal
13/12/21	19:29:21	19	0.1	210	10.1	2100	2518 G	26.32951	86.36606	Breaker
13/12/21	19:29:21	19	0.1	230	10.1	2300	2745 G	26.32968	86.365218	Normal
13/12/21	19:30:0	19	0.1	210	20.2	2100	2518 G	26.33058	86.3651	Normal
13/12/21	19:30:0	19	0.1	220	20.2	2200	2631 G	26.3314	86.36468	Normal
13/12/21	19:30:32	19	0.1	210	10.1	2100	2518 G	26.33231	86.364493	Normal
13/12/21	19:31:42	19	0.1	160	30.5	1600	1950 G	26.33303	86.364562	Curve
13/12/21	19:32:0	19	0.1	300	10.1	3000	3540 G	26.33381	86.364377	Normal
13/12/21	19:32:18	19	0.1	200	10.1	2000	2404 G	26.33466	86.36441	Normal
13/12/21	19:33:0	19	0.1	140	20.2	1400	1722 G	26.33555	86.364325	Normal
13/12/21	19:33:0	19	0.1	210	10.1	2100	2518 G	26.33646	86.364225	Normal
13/12/21	19:33:28	19	0.1	250	10.1	2500	2972 G	26.33731	86.364393	Normal
13/12/21	19:33:28	19	0.1	190	30.3	1900	2290 G	26.33815	86.36478	Normal
13/12/21	19:34:3	19	0.1	160	10.1	1600	1950 G	26.33898	86.36512	Normal
13/12/21	19:34:3	19	0.1	170	10.1	1700	2063 G	26.33979	86.36538	Normal
13/12/21	19:34:39	19	0.1	190	10.1	1900	2290 G	26.34055	86.36616	Normal
13/12/21	19:35:14	19	0.1	210	10.1	2100	2518 G	26.34144	86.366143	Normal
13/12/21	19:35:14	19	0.1	190	10.1	1900	2290 G	26.34232	86.36601	Normal
13/12/21	19:36:0	19	0.1	140	10.1	1400	1722 G	26.34321	86.36601	Normal
Total IRI							2332.6			

$$Y = 0 * X^2 + 1.136 * X + 132.5$$

$$X = 1400$$

$$Y = 1722$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

45
2562
13/12/21
RIR

(i) M/R-3054 ମିଳନୀ ଗ୍ରାମପଞ୍ଚାୟତ - Paraga NH-57-Lakeyema

Schedule XLV-Form No. 134

ମିଳନୀ

DIVISION

ମିଳନୀ

SUB-DIVISION

M.G.No-276
2021-22

MEASUREMENT BOOK

ମିଳନୀ - ଗ୍ରାମପଞ୍ଚାୟତ

1st on 1/2 bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction & Maintenance of Road & CD work from Parsa NH-57 to Laksona under MR. 3054					
Agency:- Sanjay Kumar Jha					
Agreement No. 12 MB of. 2021-22					
Date of commencement - 29.08.2021					
Date of completion:- 23.08.2022					
Date of Measurement:- As per agreement					

Date:- 2.11.2021					
(1) Clearing & Grubbing of Road land including uprooting - ----- E/I					
1st KM.	4 Nos	30.00	2 x 1.00	=	240 m ²
	4 Nos	30.00	2 x 1.00	=	240 "
	4 Nos	30.00	2 x 1.00	=	240 "
	4 Nos	30.00	2 x 1.00	=	240 "
	4 Nos	30.00	2 x 1.00	=	240 "
	4 Nos	30.00	2 x 1.00	=	240 "
	4 Nos	30.00	2 x 1.00	=	240 "
	4 Nos	30.00	2 x 1.00	=	240 "
	4 Nos	30.00	2 x 1.00	=	240 "
	2 Nos	20.00	2 x 0.80	=	64 "
2nd KM.	4 Nos	30.00	2 x 1.00	=	240 "
					2224 m ²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	67	46,026=00
28.80 M ³		Vid. TMB			
		P-19			
	@ 8	5213.72/M ³	R		1,50,155=00
(12) Plastering with cm					
21					
(124)					
199.68 M ²		Vid. TMB			
		P-19			
	@ R	178.86/M ²	R		35,715=00
(13) Painting new of coat					
22					
new surface.					
564.48 M ²		Vid. TMB			
		P-19			
	@ R	97.18/M ²	R		54,856=00
(14) Maint. for one year					
17					
262 Nos		Vid. TMB			
		P-19			
	@ R	819.92/each - R			2,14,819=00
(15) Providing RCC M/S grade					
15					
boundary pillar.					
41 Nos		Vid. TMB			
		P-20			
	@ R	521.51/each. R			21,464=00
(16) Providing & fixing of					
(12+13+14)					
retroreflection sign					
600 mm circular.					
3 Nos	@ 1	3939.71/each. R			11,819=00
600 mm square & Triangle					
10 Nos	@ 1	3780.30/each R			37,803=00
600 mm x 450 mm rectangular					
7 Nos	@ 1	3805.20/each. R			26,636=00

Continuation R 72,99,293=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.R.	72,99,293.00
(17) 19	Providing & fixing Typical 3054 information sign board			--- E1	
2 No		Vide TMB		P-20	
	@ R	9372	273/cash-R		18,745.00
(18) (9+10)	Providing & fixing M15 grade KM stone			--- E1	
(11) 9	kilometric stone				
4 No		Vide TMB/P-20			
	@ R	2419	201/cash-R		9676.00
(11) 10	200 M stone (1 piece)				
(4 Nos)		Vide TMB/P-20			
	@ R	6300	98/cash-R		8834.00
				R1	73,36,548.00
Add	G.S.T 12 %			- R	8,80,386.00
Add	Labour cess 1 %			- R	73,365.00
				R	82,90,299.00
Add	Seigniorage fee			- R	48,287.00
				R	83,38,586.00
Deduct	11.25% as per contract			- R	9,38,091.00
				R	74,00,495.00
	for date 12.12.21				
	JE				
	12.12.2021				

Continuation