

MMGSX (GEN)

Const of Road from Salaiya to Samdhan

Schedule XLV-Form No. 134

Rud Imangany DIVISION

Block - Imangany SUB-DIVISION

MEASUREMENT BOOK

537

CON: → Saket Bihari

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Final bill					
Abstract of cost					
(1) const. of reference & working benchmarks					
Qty. vide P. 40 item (1)					
1.012 km	Q.R.	6212.45/m	R.	6287.00	
(2) const. of reference pillars					
Qty. vide P. 40 item (2)					
1.012 km	Q.R.	5066.61/m	R.	5127.00	
(3) clearing and grubbing work					
Qty. vide P. 40 item (2)					
0.708 km	Q.R.	49809.13/m	R.	35265.00	
(4) const. of embankment with approved material					
Qty. vide P. 40 item (4)					
686.35 m ³	Q.R.	151.50/m ³	R.	103982.00	
(5) const. of embankment with approved material					
Qty. vide P. 40 item (5)					
294.15 m ³	Q.R.	194.15/m ³	R.	57109.00	
(6) Elwork & gradation in foundation etc. - 50%					
Qty. vide P. 40 item (6)					
86.86 m ³	Q.R.	285.71/m ³	R.	24760.00	

Continuation

Rs. 232530.00

232530.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. R.		232530 232766
(7) const of concrete work a provided material etc.					
... job.					
Qty. vide P-4 item (7)					423112.00
2149.63 M ³ Q.R.					422037.00
(8) P.M. P.C.C.M-10 cm open foundation etc job.					
Qty. vide P-4 item (8)					423112.00
6.74 M ³ Q.R.					421327.00
(9) P.M. P.C.C.M-15 cm open foundation etc job.					
Qty. vide P-4 item (9)					
41.62 M ³ Q.R.					234832.00
(10) P.M. P.C.C.M-15 cm slab etc job.					
Qty. vide P-4 item (10)					
29.52 M ³ Q.R.					172777.00
(11) P.M. laying concrete concrete etc job.					
Qty. vide P-4 item (11)					
(i) 600 mm dia H/R pipe 7.50 m					
Q.R.					9384.00
(ii) 1000 mm dia H/R pipe					
15 m Q.R.					60711.00
					1172932.00

Continuation

1171621.00

1170911.00

1172696.00

Executive Engineer

RWD Works Division

Sch. XLV-Form No. 134

Particulars Details of actual measurement Contents of area

No.	A.	B.	D.	Contents of area
(12) Laying first coat bed layer on well completed and				
9.24. vide 1 - 42 item (12)				
9.62 m ³ @ Rs. 628 = 831 m ³ Rs.				6049 = 00
(13) sand filling in foundation				
are 506.				
9.24. vide 1 - 42 item (13)				
19.36 m ³ @ Rs. 628 = 881 m ³ Rs.				12174 = 00
(14) Laying cement concrete				
Hyne P. 02 are 506.				
9.24. vide 1 - 42 item (14)				
50.60 NO. 80578/m Rs. 40289 = 00				
(15) const. of G.S.B. by providing				
well graded material are 506				
9.24. vide 1 - 42 item (15)				
694.88 m ³ @ Rs. 2656 = 411 m ³ Rs. 1845886 = 00				
(16) W.B.M. by design - 3 meters				
are 506				
9.24. vide 1 - 42 item (16)				
284.62 m ³ @ Rs. 4035 = 751 m ³ Rs. 1148555 = 00				
(17) const. of unreinforced plain				
concrete pavement				
thickness as per design are 506				
9.24. vide 1 - 43 item (17)				
172.20 m ³ @ Rs. 7575 = 371 m ³ Rs. 304479 = 00				

Continuation

Rs. 5530464 = 00
5524153 = 00
5528443 = 00
5530228 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					552415324
				Bf. Rs.	5530464.00
(18) P.W. and applying Primer					552844324
coat with bitumen emulsion					5530228.00
(Rs-1) etc - 506.					
Qty. vide p-43 item (18)					
2718.75 m ² Q.R. 54.92/m ² Rs. 149314.4					
(19) P.W. and applying top coat					
with bitumen emulsion					
(Rs-1) etc - 506.					
Qty. vide p-43 item (19)					
2718.75 m ² Q.R. 51864/m ² Rs. 149314.4					50678.00

(20) P.W. and applying good rolling of					
close packed Primer					
surfacing etc - 506.					
Qty. vide p-43 item (20)					
2718.75 m ² Q.R. 238.47/m ² Rs. 648340.00					
(21) Road marking with hot					
applied thermoplastic					
compound on B.P. surface					
Qty. vide p-43 item (21)					
145.00 m ² Q.R. 852.00/m ² Rs. 123540.00					
(22) Road marking with hot applied					
thermoplastic compound on B.P.					
surface etc - 506.					
					Rs. 6502336.00

Continuation

650702524
650031500
650210000

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27) Paving 19' x 10' area	110	19'	10'		Rs. 7218330.00
Paving 19' x 10' area					Rs. 7220115.00
944. wide P - 45 item (27)					
14.47 m ² @ Rs. 3547.77/m ²					Rs. 51336.00
(28) Traffic sign					
944. wide P - 45 item (28)					
(i) 600 mm circular GNO					
Q Rs. 5068.06 each					Rs. 30408.00
(ii) 600 mm square metal trim					
10 No @ Rs. 3719.59 each					Rs. 37196.00
(iii) 600 mm x 450 mm square GNO					
6 No @ Rs. 4291.44 each					Rs. 25749.00
(iv) 900 mm side octagon					Rs. 16504.00
2 No @ Rs. 8252.02 each					Rs. 16504.00
(29) painting two coats including					
primer coat after filling the					
surface with sand paper & enamel					
paint etc. - 100					
944. wide P - 45 item (29)					
66.96 m ² @ Rs. 105204/m ²					Rs. 7033.00
less 10% below w/c					Rs. 7388341.00
					Rs. 7388777.00
					Rs. 738878.00
					Rs. 6649899.00
					6649507.00

Continuation

1000000 - 2222.00

Allocation - 979561/-

54

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BF. Rs.					6649899/-
Less previous payments					6649507/-
Rs.					5670338/-
Rs.					979561/-
Subtotal	13/03/21	AC	13.3.21		979169/-
Total work done as per MB					6649899/-
Less previous payment					5670338/-
Final Bill Rs					979561/-
By sd @ 8%					78365/-
By crst @ 1%					9795/-

By crst @ 1%	9795/-	117545/-
By gt @ 1%	9795/-	
By Lcc @ 1%	9795/-	
By cheque	862016/-	
Grand Total	979561/-	

Passed for Rs 979561/- Nine Lakh Seventy Nine Thousand Five hundred Sixty one only & Pay for 862016/- Eight Lakh Sixty two Thousand sixteen only.

Executive Engineer
RWD Works Division
Bhindang (Gaya)

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contn of are
	No.	L.	B.	D.	
Total work done as per MB 6641950					
Less previous payment					5670338
Final Bill A/C Rs					979168
By Sd @ 8%					78333
By CGST @ 1%					9792
By SST @ 1%					9792
By It @ 1%					8792
By LCC @ 1%					9792
By cheque					861668
Grand Total					979168

Passed for Rs 979168 Nine Lakh
Seventy nine Thousand One hundred
Sixty Nine Only. & Pay for Rs
861668 Eight Lakh Sixty one
Thousand Six hundred Sixty eight
Only.

Gulab
Executive Engineer
P.W.D. Works Division
Bhanganj (Gaya)

02.06.21

To/Cm No - PNB 20210607390
To/Cm Dt - 08.06.21