

प्रमाणित किया जाता है कि इस मापीयुक्त
में मशीन द्वारा अंकित कुल 100 (एक सौ)
पन्ने हैं, जिनमें M.M.G.S.Y. मद अन्तर्गत
हाटा दुर्गावती रोड से प्राथमिक विद्यालय
जोसैलीपुर पथ का मापी लेने हेतु श्री
रामचन्द्र पंडित, सहायक अभियन्ता, कार्य
अवर प्रमंडल - दुर्गावती के नाम पर
निर्गत किया जाता है।

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल - दुर्गावती
22/11/19

Given to Shri Satendra Kumar
by, Junior engineer, Durgawati
for the entry of the measurement

Sch. XLV - Form No. 134

M.M.G.S.Y.

Executive Engineer

R.W.D. Work Division, Mahanadi

DIVISION

कार्य अवर प्रमंडल दुर्गावती SUB-DIVISION

कार्य का नाम - हाटा दुर्गावती रोड से प्राथमिक

विद्यालय जोसैलीपुर

सहायक अभियन्ता - श्री रामचन्द्र पंडित

कार्य अवर प्रमंडल दुर्गावती

सेवेदक का नाम - श्री विनय कुमार

Measurement Book

No. 352

19-20

Name of officer _____

Date of first entry _____

Date of last entry _____

(These four lines should be repeated at the commencement of the measurement relating to each work)

Page 1 of 1

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/f Rs 2786403.00
(22) F/V & fixing Logo, cuttings & information & maintenance board etc. comp. all p/w T.S.					
Qty vide TMA Pg No-28, Item No-22					
3.00 Nos					
					@ Rs 10128.99 / Nos Rs 30522.00
(23) Const. of embankment with material obtained from borrow pits with lead upto 1000m & 100m etc. comp. all p/w T.S.					
Qty vide TMA Pg No-28, item No-23 (a) & 23 (b).					
(a) Lead for 1000 m.					
308.22 m ³					
					@ Rs 198.43/m ³ Rs 61160.00
					C/f Rs 3478105.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R/t 1 Rs	3438106.00
① Lead for 100m,					
1092.78m ³					
@ Rs 151.98/m ³				Rs	166059.00
				Rs	3644165.00
LEM 1st. Below 100					
Per Aggr. (-)				Rs	364412.00
LEM Previous Paid					
				Amount (-)	Rs 1534446.00
					1745302.00
Payable amount				Rs	2917302.00

upto material statement					
① R/L	1816.28m ³				
② R/L	25.896m ³				
Sand	200.424m ³				
Aggr					
③ L/R	206.23m ³				
Aggr					
Stone Screening	40.90m ³				
④ PCC					
Sand	59.14m ³				
Aggr	110.952m ³				

Continuation