

होद - रुपेय पुनर्मापन

MMGSY (SC) विभाग के मादवा से सकुमा
बुवामपुर मरामपुर

Schedule XLV-Form No. 134

पुनर्पत्र

DIVISION

बाकाम

SUB-DIVISION

MG.No. 225

2020-21

Measurement Book

પ્રમાણિત ભાગના કાગળ પર ફાલગુણીયર
 પર્વત ની ગણિત કાગળ નંબર-100 (અનુક્રમ)
 પુરુષ ની સહાયતા અભિવ્યક્તિ, ગામીયુર
 ભાગીદારી, ભાગીદારી અને પાનકા, મીનાઈ
 ની નિર્માણ

Executive Engineer
Rural Works Department
Works Division Phulparas
 18.9.2020

Sch, XLV-Form No. 134

Phulparas DIVISION

Sakunda SUB-DIVISION

Measurement Book

No. 225
 2020-21

Name of Officer **Executive Engineer**
Rural Works Department
Works Division Phulparas

Date of first entry 18.9.2020

Date of last entry _____

MMGSY (SC) ની મારગદર્શિકા - માનવદાતા સકુન્દા
 ભાગીદારી અને પાનકા ની નિર્માણ

Let on A/C Bill

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-					
					Const. of road
					Mahadevate
					Sakhu Bhawanipur
					under MMSY/CS
Name of Agency					
					Rupesh Kumar Manjhi
Agreement No.					16530/2020-21
Date of Commencement:-					18.09.2020
Date of Measurement:-					12.02.2021

Item No. 01					
Setting Out Pillars					
					$8.00 \text{ m} \times 0.625 = 5.032$
					Say 5 H
Item No. 02					
Clearing & grubbing					
road land					
					$62.9 \text{ m} \times 3.500 \text{ m} = 2201.5$
					m^2
					Say 0.22 H
Item No. 03					
Dismantling of					
existing structures					
					L.S. $\rightarrow 28.00 \text{ m}^3$

Continuation

Details of actual measurement				Contents of area
No.	L.	B.	D.	

Vide this M.A. Page 19. 60.00 sq
 60.00 sq @ Rs 8,000 = 480,000
 → Rs 4,82,239.50

Item No 16

Providing & fixing of
 typical trench & infrastructure
 sign board with Logo

As per M.O.D. specification

Abstract of 2nd A/C Bill Page 16-

2 Nos @ Rs 10,880 = 21,760
 → Rs 21,760.00
 Rs 34,90,096.00

Add 12% GST - Rs 4,16,412.00

Rs 38,86,508.00

Add 1% L.C. - Rs 34,901.20

Rs 39,21,209.20

Deduct 10% as
 per contract @ Rs 3,92,121.00

Rs 35,29,088.20

Deduct Provision
 Payment @ Rs 19,44,022.00

Rs 15,85,066.20

13.06.2021
 J. K.

13.06.2021
 R.

L. K. P.
 30/10/21

30/10/21



Continuation

26

4th on A/c Bill

Sch. XLV-Form No. 134

27

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Const. of road				
	Mahadana to				
	Sakhua Bhananipur				
	under MMGSY (SC)				
Name of Agency	Rupesh Kumar Manjhi				
Agreement No.	16 SBD/2020-21				
Date of Commencement:-	18.09.2020				
Date of Entry:-	07.11.2021				
Measurement -	HIL				
	 07.11.2021  07.11.2021				

Abstract of 4th on A/c Bill

Date 07.11.2021

Item No. 01

Providing & fixing of
B.M. & reference pillars

Abstract of 2nd A/c Bill Page 20 -

5 No. @ Rs 2,544 = 87/No

→ Rs 12,724 = 00

Item No. 02

Clearing & grubbing

road land

Abstract of 2nd A/c Bill Page 20 -

0.22 H @ Rs 49,496 = 90/14

→ Rs 10,889 = 00

Rs 23,613 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. 03					
Dismantling of existing structure					
Abstract of 3rd A/c Bill Page 20 -					28.00 m ³
28.00 m ³ @ R 228272/m ³					
→ R 6404200					
Item No. 04					
Removing all types of hum pipe					
Above 600mm to 800mm dia					
Abstract of 3rd A/c Bill Page 20 -					5M
5.00 M @ R 228268/m					
→ R 1143000					
Item No. 05					
Excavation for roadway in soil using manual means					
Abstract of 3rd A/c Bill Page 21 -					44.20 m ³
44.20 m ³ @ R 74210/m ³					
→ R 3319000					
Item No. 06					
Const. of embankment using material obtained from borrow pits					
(a) For 1000M lead					200.20 m ³
Abstract of 3rd A/c Bill Page 21 -					
200.20 m ³ @ R 17511/m ³					
→ R 3505700					
(b) For 100M lead					
R 69,53600					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of 3rd A/c Bill Page 21-					800.81 m ²
800.81 m ² @ Rs 130 = 90/m ²					
→ Rs 1,20,033 = 00					
Item No. 07					
Earthwork in excavation for foundation					
Abstract of 3rd A/c Bill Page 21-					59.50 m ²
59.50 m ² @ Rs 260 = 59/m ²					
→ Rs 15,529 = 00					
Item No. 08					
Providing & laying (1:2:5) in foundation					
Abstract of 3rd A/c Bill Page 22					9.18 m ²
9.18 m ² @ Rs 645 = 49/m ²					
→ Rs 59,225 = 00					
Item No. 09					
P.C.C. in substructure complete as per specification					
Abstract of 3rd A/c Bill Page 22-					67.48 m ²
67.48 m ² @ Rs 734 = 55/m ²					
→ Rs 4,95,813 = 00					
Item No. 10					
Providing & laying R.C.C. Pipe HP 1000 mm dia					
Abstract of 3rd A/c Bill Page 22-					15.00 m
15.00 m @ Rs 362 = 00/m					
→ Rs 5,430 = 00					
$\text{Rs } 806,451 = 00$					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. 11					
Const. of granular subbase by providing well graded material					
Abstract of 3rd A/c Bill Page 23 - m ³					250.97
250.97 m ³ @ Rs 2504 = 99/m ³					
→ Rs 12,61,691 = 00					
Item No. 12					
Const. of granular subbase by providing well graded material					
Abstract of 3rd A/c Bill Page 23 - m ³					37.50
37.50 m ³ @ Rs 2504 = 99/m ³					
→ Rs 1,31,437 = 00					
Item No. 13					
Providing, laying, spreading and compacting WBM Gr. 3					
Abstract of 3rd A/c Bill Page 23 - m ³					148.78
148.78 m ³ @ Rs 4,333 = 03/m ³					
→ Rs 6,44,668 = 00					
Item No. 14					
Providing, laying, spreading and compacting WBM Gr. 3					
Abstract of 3rd A/c Bill Page 23 - m ³					28.12
28.12 m ³ @ Rs 4,333 = 03/m ³					
→ Rs 1,21,845 = 00					

Rs 29,66,092 = 00
Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. 15					
Const. of unreinforced cement concrete pavement					
M ₂₀ as per specification					
Abstract of 2nd A/C Bill Page 24 →					60.00 m ³
60.00 m ³ @ Rs 8,037 = 22/m ³					
→ Rs 4,82,239 = ..					
Item No. 16					
Providing & fixing of typical MMGSY informatory sign board with Logo					
as per MORD specification					
Abstract of 2nd A/C Bill Page 24 2nd loc					
2 Nos @ Rs 10,882.242 / No.					
→ Rs 21,765 = ..					
Rs 34,70,096 = ..					
Add 12% GST- Rs 4,16,412 = ..					
Rs 38,86,508 = ..					
Add 1% L.C. Rs 34,701 = ..					
Rs 39,21,209 = ..					
Deduct 10% as per contract					
Rs 3,92,121 = ..					
Rs 35,29,088 = ..					
Deduct Previous Payment					
Rs 27,20,898 = ..					
Rs 8,08,190 = ..					
02.11.2021 J.E.					
7.11.2021 AE					

Continuation

Continuation