

MBNo - 3641

NDB

Schedule XLV-Form No. 134

James DIVISION

Kammukko SUB-DIVISION
Bhazet Bhushan

MEASUREMENT BOOK

P.W.D. Road to Louscholi P.W.D. Waz
Mechhastari

1st on A/c Bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

(These four lines should be repeated for each work) of the measurement relating to each work)					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work:- Construction of					
Road from P.W.D. Road to					
Lawa to P.W.D. Road via					
Machhwas					
Name of Agency:- Phasal Phushan					
Agreement No:- 69 580/2020-21					
Agreement Amount:- 88315342.00					
Date of Commencement:- 22/12/20					
Date of Completion:- 21/12/21					
Record measurement					
① 24 p/v ranging + title information					
board all comp. job.					
1 x 2 Nos = 2 Nos					
② 1 p/v setting out pillar					
all complete job.					
0.750 Km x 1 = 0.750 Km					
③ 2 p/v reference pillars all					
complete job.					
0.750 Km x 1 = 0.750 Km					
④ 3 p/v clearing and grubbing					
2000 land all comp. job.					
3 x 30m x 3.00m = 270.00m ²					
2 x 30m x 3.00m = 180.00m ²					

Continuation

450.00m²
 = 0.045 Hect.

04-10-21
 B. E. Manikhi

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Quantity.	191.69 m ³				
@ Rs. 4060.42/m ³					Rs. 778341.91
(9) 12 ply P.C.M. 30 in percent.					
all complete job.					
318.00 m ² VTM BP - 1151-01/12					
@ Rs. 6817.50/m ³					Rs. 2167965.00
(10) 24 ply and fixing typical					
ministry information sign					
board all complete job.					
2 NOS VTM BP - 751-01/24					
@ Rs. 11069.89 Each					Rs. 22139.78
					Rs. 4242538.18
				Say	Rs. 4242538.00
Add @ S.T. @ 12%.				(A)	Rs. 509105.00
Add L. cells @ 1%.				(F)	Rs. 42426.00
Add S. F. @ 10%.				(F)	Rs. 54617.00
					Rs. 4848686.00
Less for 0.53 % below cost					
Agreement				(B)	Rs. 25628.00
					Rs. 4822988.00
Less for previous payment					
VTM BP - 9				(B)	Rs. 2140370.00
				Payable	Rs. 2682618.00
FFD 12-12-21 J.E. Barmankhi					

Continuation

22/12/21
A.M. 2
12/12/21