

25/7/21

1.

Name of work - TO2 Sarayu MMSY PWR To
 Situation of work - In progress Dargayadur HC
 Agency by which work is executed - Nipu Singh Shartak
 Date of measurement - 17/8/2021
 No. and date of agreement. 6153 D MMSYSC)
 (These four lines should be repeated at the commencement
 of the measurements relating to each work). 2020-21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①	Ponding and fixing				
	Working benchmark				
	1/ Working benchmark				
	1.0 K.M.				
11)	Reference pillar				
	1.0 K.M.				
(2)	clearing & grubbing				
	do - do all complete				
	2x	1000 M	3.50 M		7000 M
					05 = 0.70 Ha.
(3/7)	Soil cutting				
	Excavation for roadway				
	in soil using manual				
	do - do all complete.				
For	2x	16 x 30 M	0.525	0.100	50.40 M ³
flexible road	2x	20 M	0.525	0.100	2.10 M ³
Rigid road.					
	2x	16 x 30 M	0.375	0.100	36.00
	2x	20 M	0.375	0.100	1.50
					90.0 M ³
(4/10)	Granular sub base				
	by providing well graded				
	material do - do all complete.				
	2x	16 x 30 M	0.525	0.100	50.40
	2x	20 M	0.525	0.100	2.10
	16 x 30 x	4.050	0.100		194.40
	1x	20 M	4.050	0.100	8.10
					255.00
					255.00
					270.95
					270.25 M ³

Sch. XLV-Form No. 134

[illegible]

Continuation