

ਸਰੋਤ ਵਾਲੇ ਵੇਲੇ ਤੇ ਪਰਮਤਰ ਸੇਵਾ ਵਿਚਾਰ (PMSY)

ਮਮ 657 (GEM)

Schedule XLV-Form No. 134

ਆਮਲਗਾਨੀ ਵਿਚਾਰ/ ਕਾਰਜ ਪ੍ਰਸੰਗ, ਸੁਰੱਖਿਅਤ
DIVISION

ਆਮਲਗਾਨੀ ਵਿਚਾਰ/ ਕਾਰਜ ਪ੍ਰਸੰਗ/ ਸੁਰੱਖਿਅਤ
SUB-DIVISION

MEASUREMENT BOOK

ਮਮ 2289

ਸਰੋਤ

ਸਰੋਤ 25 :- ਸ਼ਿਵ ਸਰੋਤ ਵਿਚਾਰ/ ਕਾਰਜ (ਅਮਤ ਵਿਚਾਰ)

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: - Construction of road & CD works with maintenance for Surrender das home to PMHSY Road Sirsi under MMHSY					
N/Agency: - Ranvir Nirman Pvt Ltd at Chorgharwa PO - Dumaria Estate Dist - West Champaran Bihar					

Agreement no: - 65 SBD of 2019-20

Date of Commence: - 23-01-20

Date of Completion: - 22-10-20

RECORD MEASUREMENT

(1/1) P/v & Fixing of working bench-mark pillar

(a) working benchmark pillar

Qty = 1.2 Km

(b) Reference pillar

Qty = 1.2 Km

(2/2) clearing & grubbing Road

Continuation

3rd on A/c Bill

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W :- Constn. of Road &					
CD works with maintenance					
for Surrender das home to					
pnnsy. Road Sirsi under					
pnnsy.					
M/Agency :- Parvati Nirman Pvt Ltd					
at chargaola po-Dumaria					
estate DIST- West Champarn					
bihar					
Agreement no :- 65 SBD of 2019-20					
Date of Commence :- 23-01-20					
Date of Completion :- 22-10-20					

Work Done

(1/7+12) P/L, laying spreading
2 Compacting of stone
aggregate etc.

in BT	$2 \times 30m \times 3.75 \times 0.075m = 16.87m^3$
	$1 \times 30m \times \frac{3.75+3.8}{2} \times 0.075 = 8.49m^3$
	$1 \times 30m \times \frac{3.8+3.75}{2} \times 0.075 = 8.49m^3$
	$1 \times 30m \times \frac{3.75+3.8}{2} \times 0.075 = 8.49m^3$
	$1 \times 30m \times \frac{3.8+3.75}{2} \times 0.075 = 8.49m^3$
	$1 \times 30m \times 3.75m \times 0.075m = 8.43m^3$
	$3 \times 30m \times 3.75 \times 0.075 = 8.49m^3$

Continuation

25.31

ABSTRACT OF COST

(1/2) P/v & Fixing of working benchmark etc.

(a) Working benchmark

Qty (Prev) vide TMB P-10

Qty = 1.2 km

@ ₹ 4371 = 02/km ————— ₹ 524520

(b) Reference pillar

Qty (Prev) vide TMB P-10

Qty = 1.2 km

@ ₹ 2017 = 99/km ————— ₹ 242220

(2/2) clearing & grubbing road land etc.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty (Prev) vide TMB P-10					
Qty = 0.84 Ha					
@ ₹ 49739 = 47/14					₹ 41781=00
(3/3) Excavation for road					
way in soil using manual					
means etc.					
Qty (Prev) vide TMB P-11					
Qty = 30 m ³					
@ ₹ 81 = 20/m ³					₹ 2436=00
(4/4) Constr. of embankment					
with material obtained					
from borrow pit etc.					
(a) Lead 100m					
Qty (Prev) vide TMB P-11					
Qty = 622 m ³					
@ ₹ 187 = 51/m ³					₹ 116631=00
(b) Lead 100m					
Qty (Prev) vide TMB P-11					
Qty = 225.25 m ³					
@ ₹ 142 = 62/m ³					₹ 32125=00
(5/5) Constr. of subgrade 2					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
earthen shoulder with approved material etc.					
Qty (prev) vide TMB P-11					
(1) $Q_{14} = 277.5 m^3$					
@ ₹ 189 = 35/m ³ —→ ₹ 52556 =					
(6/6+11) Constr. of granular sub-base by providing well graded material					
Qty (prev) vide TMB P-11/12					
(11) $Q_{14} = 561.25 m^3$					
@ ₹ 2616 = 86/m ³ —→ ₹ 1468713 =					
(7/7+12) P.V., lying, spreading & compacting of W.B.M-3					
198.61 m ³ Qty (prev) vide TMB P-12					
140.81 m ³ Qty vide TMB P-15					
339.42 m ³ @ ₹ 3187 = 17/m ³ = 1081789 =					
(8/13) Constr. of un-reinforced plain cement concrete pavement etc.					
Qty (prev) vide TMB P-12					
$Q_{14} = 120 m^3$					
@ ₹ 7958 = 72/m ³ —→ ₹ 955046 =					
(9/8) Prime Coat - P/V &					

Continuation

Continuation

Continuation

Material Statement

- ~~Supervised by~~
14.12.