



Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>1st on A/C BILL</u>				
N/W :-	Construction of Road & related works with maintenance for Madhwa tola to Bath Asli under mmsy				
N/Agency :-	DEVAJUN Construction Private Limited, <u>Haridwar</u> bag, Patna				

Agreement No - 41 SBD of 2019-20

Date of Commence :- 10-12-19

Date of Completion :- 17-12-20

RECORD MEASUREMENT

SL(1/1) Proceeding &amp; Fixing of working benchmark pillar

④ Working benchmark pillar

QTY = 2.3 km

⑤ Reference Pillar

QTY = 2.3 km

(2/2) clearing &amp; grubbing

Continuation

4th on A/c Bill

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/10: Constn. of Road 2 ad works with maintenance for Madhara talu to Batharli					
N/Agency: - Devaram Constn. Dist. Htal. Patna					
Agreement no: - 41 SDD of 2013-20					
Date of Commence - 18-12-19					
Date of Completion: - 17-12-20					

Work Done

(1/13) Constn. of 4m-reinforce  
Plain cement concrete  
Pavement etc.  
1 x 30m x 3.75m x 0.16m = 18m<sup>3</sup>

Devaram  
Patna  
JE

(2/9+12) 9/11, levelling, spreading  
2 Compacting of 108m<sup>3</sup> etc.

m 85  
 1) 8.5m x 3.75 x 0.095 = 109.68m<sup>3</sup>  
 2) 8.5m x 3.75 x 0.075m = 24.81m<sup>3</sup>  
 5.89m<sup>3</sup>  
 112.49m<sup>3</sup>  
 215.98m<sup>3</sup>

Continuation

8-12-21  
JE

8-12-21  
JE

St. 25m

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/1) P/v 2 Fixing of working benchmark					
(2) Working benchmark					
Qth (Prev) vide TMB P-20					
Qth = 2.3/km					
@ ₹ 4407 = 65/km —					₹ 10138 = 0
(5) Reference pillar					
Qth (Prev) vide TMB P-20					
Qth = 2.3/km					
@ ₹ 2037 = 25/km —					₹ 4686 = 00
(2/2) clearing & grubbing					
Reed land etc.					
Qth (Prev) vide TMB P-20					
Qth = 1.61/km					
@ ₹ 49739 = 47/149 —					₹ 80081 = 00
(3/3) Excavation for Reel.					
work in soil using hammer heads etc.					
Qth (Prev) vide TMB P-20					
Qth = 171.73m <sup>3</sup>					
@ ₹ 81 = 20/m <sup>3</sup> —					₹ 13944 = 00

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(y/4) Constn. of embankment with material obtained from borrow pit etc.					
(a) 1000m Lead					
Qty (Prev) vide TMB P-21					
Qty = 958.8 m <sup>3</sup>					
@ ₹ 187 = 51/m <sup>3</sup> —————					₹ 179785 = 0
(b) 100m Lead					
Qty (Prev) vide TMB P-21					
Qty = 744.7 m <sup>3</sup>					
@ ₹ 142 = 62/m <sup>3</sup> —————					₹ 106209 = 0
(5/5) Constn. of Subgrade & earthen shoulder etc					
Qty (Prev) vide TMB P-21					
Qty = 560.75 m <sup>3</sup>					
@ ₹ 189 = 39/m <sup>3</sup> —————					₹ 106200 = 0
(6/6+11) Constn. of granular sub-base by providing well graded material etc					
Qty (Prev) vide TMB P-21					
Qty = 542.85 m <sup>3</sup>					
@ ₹ 2744 = 72/m <sup>3</sup> —————					₹ 1489971 = 00

Continuation

