

БАННЕРУМ ТО ШИВЕДРАТ ЧННАРАР

Schedule XLV-Form No. 134

АТЯУЛАХМИ НИРАМ-ИНДИА РВТ ЛТ ДИВИЗИОН

БЛОК - ВИТАУТИПАР SUB-DIVISION

ММГСЫ-С.С

MEASUREMENT BOOK

MB-NO-439

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Bakhara To Shivedat					
Chhapar					
Under - MMSY (SC)					
Agreement NO 12/S.B.D. MMSY-SC-20-21					
Agency - Ajay Laxmi Niroom India Pvt Ltd.					
Date of Commencement - 12-09-2020					
Date of Completion - 11-6-2021					

	<u>Record entry</u>			
1	Construction referenced			
	working Bench mark K-140			
	do	do	all Comp.	
	0.970 K.M.			
2	Construction reference			
2	pillar / Burgee.			
	do	do	all Comp.	
	0.970 K.M.			
3	Clearing and grubbing			
3	road land.			
	do	do	all Comp.	
	$240 \times 1040 \times 30 \text{ m} \times 1.50 \text{ m} = 940.80 \text{ m}^2$			
	$240 \times 1040 \times 30 \text{ m} \times 1.50 \text{ m} = 940.80 \text{ m}^2$			

Continuation

1800.00 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14 14				B.F.Rs	3225332=
Brick masonry work					
2m C.M. (1:4)					
do				all Comp	
Qty. vide TMB page no (13)					
26.51 m ³ @ Rs 5531.50/m ³				Rs	146640=
15 15					
providing and laying 100					
mm dia pipe					
do				all Comp	
Qty. vide TMB page no (14)					
2.50 m @ Rs 3839.93/m				Rs	28799=
16 16					
plastering with Cement					
Mortar (1:4)					
do				all Comp	
Qty. vide TMB page no (14)					
36.40 m ² @ Rs 172.56/m ²				Rs	6281=
17 17					
providing 15mm cement					
do plastering				all Comp	
Qty. vide TMB page no (14)					
13.26 m ² @ Rs 56.38/m ²				Rs	748=
				Rs	3407800=
Less as per agreement					
0.55% below (-)				Rs	18743=
				Rs	3389057=
Add Est 12th				Rs	406687=
Add Est 14th				Rs	33891=
Add St. page no (15)				Rs	62742=
				Rs	3892377=
Less previous bill TMB				Rs	2327063=
				Rs	1565314=

C & P
16/12/21

9-12-2021
Continuation
15/12/21
A2