

कार्यपालक अभियंता का कार्यालय,  
ग्रामीण कार्य विभाग, कार्य प्रमंडल पकड़ीदयाल।

पत्रांक.....1850-3137 पकड़ीदयाल दिनांक.....29/11/21

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, पकड़ीदयाल।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,  
बिहार ग्रामीण पथ विकास अभिकरण,  
बिहार, पटना।

विषय :-



(New Maintenance Policy 2018) अन्तर्गत चयनित पथों के लिए  
प्राप्त राशि का उपयोगिता प्रमाण-पत्र एवं अधियाचना के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि (New Maintenance Policy 2018)  
अन्तर्गत चयनित पथों के लिए उपयोगिता प्रमाण-पत्र एवं अधियाचना विहित प्रपत्र में तैयार  
कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

- अनु०- 1. उपयोगिता प्रमाण-पत्र Form GFR 19A  
2. अधियाचना पत्र।  
3. प्रतिवेदन की छायाप्रति।  
4. मापीपुरत की छायाप्रति।

विश्वासभाजन

  
29/11/21  
कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, पकड़ीदयाल।  


# Form.GFR 19-A Form.

(See Government of India's Decision (1) below Rule .150)  
Form Of Utilisation Certificate up to the Month Of November 2021  
(New Maintenance Policy 2018)  
वर्ष 2018-19, 2019-20 एवं 2020-21 में चयनित पथों के लिए उपयोगिता प्रमाण पत्र

PIU -.....

SL. No.	Name Of Scheme	Sanction No. & Date With Amount	Amount Received (InRs.)	Particulars
1	Construction Of Rural roads Under (New Maintenance Policy 2018)	Lt. 37 (We) Dt. 27.05.2020 Amount. Rs. 75,00,000.00 Lt. 45 (We) Dt. 18.06.2020 Amount. Rs. 01,04,50,000.00 Lt. 47 (We) Dt. 24.06.2020 Amount. Rs. 96,00,000.00 Lt. 72 (We) Dt. 07.10.2020 Amount. Rs. 01,03,00,000.00 Lt. 77 (We) Dt. 14.10.2020 Amount. Rs. 01,45,00,000.00 Lt. 80 (We) Dt. 05.11.2020 Amount. Rs. 01,36,50,000.00 Lt. 82 (We) Dt. 13.11.2020 Amount. Rs. 01,35,50,000.00 Lt. 84 (We) Dt. 26.11.2020 Amount. Rs. 01,16,00,000.00 Lt. 86 (We) Dt. 11.12.2020 Amount. Rs. 04,71,14,000.00 Lt. 05 (We) Dt. 12.01.2021 Amount. Rs. 04,88,72,500.00 Lt. 17 (We) Dt. 26.02.2021 Amount. Rs. 04,47,26,500.00 Lt. 20 (We) Dt. 19.03.2021 Amount. Rs. 06,09,42,938.00	<b>41,90,96,632.00</b>	Certified that out of Rs. <b>41,90,96,632.00</b> received during the year 2017-18 in favour of EX. Engineer, R.W.D W.D Pakridayal sum of Rs. <b>40,77,47,500.00</b> has been utilized for the purpose of New Maintenance Policy 2018) schemes as given in the margin for which it was sanctioned and that the balance of Rs <b>01,13,49,132.00</b> remaining Unutilized at the end of the period under.
		<b>41,90,96,632.00</b>	<b>41,90,96,632.00</b>	

2. Certified that I have satisfied myself that the conditions on which the grant in aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was Sanctioned.

Kind Of Checks Exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MB'S and test check conducted by the Assistant.
- All other codal Formalities have been Observed.

3. Physical Progress Achieved:

- Construction Of Road Works.
- Construction Of CD works.

D.A.O, Grade-1,  
Rural Works Department,  
Works Division Pakridayal.

*[Signature]*  
29/11/2021  
Executive Engineer,  
Rural Works Department,  
Works Division Pakridayal.



**OFFICE OF THE EXECUTIVE ENGINEER,  
RURAL WORKS DEPARTMENT, WORKS DIVISION, Pakridayal.**

Name of Works Division : Pakridayal

**Requisition Format for Scheme Head- (M.RI(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal))**

Sl.No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (IAA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Amount Allowed (in lakh)	up-to- date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (in km)	Amount of (in Lakh)	Initial Rectification with surface Renewal (in lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Pakridayal/10	Gamhariya To Gonahi Road.	31708607023	Latter No. 5267 Date- 04.10.2019	1.800	73.37030	58.53805	18.93151	25 - MBD/2019-20 Date- 19.03.2020 Supp. Agg. No. 03 M.B.D/2021-22 Date - 22-09-2021	14.11.2020	27.05.2021	3616	25	5.00	49.25000	49.25000	2.70407	Work Completed
2	MR-N/19-20 Pakridayal/10	Bokane To Mishra Tola Path High Level R.C.C Pull.	31708604008	Latter No. 5267 Date- 04.10.2019	2.500	88.22880	67.82741	25.4428	25 - MBD/2019-20 Date- 19.03.2020 Supp. Agg. No. 03 M.B.D/2021-22 Date - 22-09-2021	14.11.2020	27.05.2021	3639.818	25	5.00	56.90000	56.90000	3.41063	Work Completed
3	MR-N/19-20 Pakridayal/10	Khutauna Awadhesh Singh House To Bharamsthan	31708607026	Latter No. 5267 Date- 04.10.2019	1.400	50.80230	39.90323	13.79793	25 - MBD/2019-20 Date- 19.03.2020 Supp. Agg. No. 03 M.B.D/2021-22 Date - 22-09-2021	14.11.2020	10.05.2021	3517.07	25	5.00	33.52000	33.52000	0.35244	Work Completed
4	MR-N/19-20 Pakridayal/10	Kodariya Pitch Road to Betauna parti tola	31708607027	Latter No. 5267 Date- 04.10.2019	2.500	93.92910	72.89483	25.55506	25 - MBD/2019-20 Date- 19.03.2020 Supp. Agg. No. 03 M.B.D/2021-22 Date - 22-09-2021	14.11.2020	12.02.2021	3522.56	25	5.00	61.40000	61.40000	5.13080	Work Completed
5	MR-N/19-20 Pakridayal/10	Narkatiya Sanskrit School To Betauna	31708607029	Latter No. 5267 Date- 04.10.2019	0.950	36.09070	28.62480	9.49284	25 - MBD/2019-20 Date- 19.03.2020 Supp. Agg. No. 03 M.B.D/2021-22 Date - 22-09-2021	14.11.2020	09.02.2021	3579.00	25	5.00	24.08000	24.08000	0.84463	Work Completed
6	MR-N/19-20 Pakridayal/10	Champapur Jai Mangal Raji House To Mirjapur Siwan.	31708607016	Latter No. 5267 Date- 04.10.2019	1.700	67.81030	54.30765	17.45623	25 - MBD/2019-20 Date- 19.03.2020 Supp. Agg. No. 03 M.B.D/2021-22 Date - 22-09-2021	14.11.2020	24.12.2020	3279.118	25	5.00	45.50000	45.50000	3.52490	Work Completed

*Signature*  
22/11/21  
E

*Signature*  
29/11/21

*Signature*  
21/11/21  
E

Sl. No.	Project ID as per MIS	Name of Road	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks	
				Length (in Km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance (in Lakh)											
1																		
2																		
7	MR-N/19-20 Pakridayal/10	Narkatia To Chainpur Road.	Latter No. 5267 Date- 04.10.2019	2.400	87.47180	68.28192	24.03914	25-MBD/2019-20 Date- 19.03.2020 Supp. Agg. No. 03 M.B.D/2021-22 Date - 22-09-2021	14.11.2020	24.12.2020	3103.0	25	05.00	57.50000	57.50000	9.24164	Work Completed	
8	MR-N/19-20 Pakridayal/10	Bakhari To Bhitgharwa.	Latter No. 5267 Date- 04.10.2019	2.000	83.81740	67.96082	20.77139	25-MBD/2019-20 Date- 19.03.2020 Supp. Agg. No. 03 M.B.D/2021-22 Date - 22-09-2021	14.11.2020	14.05.2021	3085.95	25	5.00	57.00000	57.00000	7.39145	Work Completed	
9	MR-N/19-20 Pakridayal/10	Sikarganj Patahi Pitch Road At Dumri To Mahmadi Siwan	Latter No. 5267 Date- 04.10.2019	3.200	113.38260	87.79209	31.81513	25-MBD/2019-20 Date- 19.03.2020 Supp. Agg. No. 03 M.B.D/2021-22 Date - 22-09-2021	14.11.2020	09.01.2021	2619.625	25	5.00	73.50000	73.50000	15.72967	Work Completed	
10	MR-N/19-20 Pakridayal/08	Mangani Chowk To Ali Sherpur Via Brahman Tola.	Latter No. 3359 Date- 01.08.2019	2.500	89.72890	64.09839	23.88707	21-MBD/2019-20 Date- 18.02.2020 Supp. Agg. No. 02 M.B.D/2021-22 Date - 22-09-2021	17.11.2020	24.09.2020	3391	25	05.00	55.00000	55.00000	1.78724	Work Completed	
																	50.11747	

1. Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.  
 2. Up-to-date Physical Progress has been uploaded in MIS

J.E. *[Signature]* 29/11/2021  
 A.E. *[Signature]* 29/11/2021  
*[Signature]*

Executive Engineer,  
 Rural Works Department,  
 Works Division, Pakridayal


*[Signature]* 29/11/2021



Lab. Ser  
 Name of Customer: S.K BUILDERS  
 Name of Work: BAKHARI TO BHIGHARWA  
 Road:  
 Lab Job number:  
 Date: 22-12-2020  
 Section No. 34

Test Date: 22-12-2020  
 Machine No: 378  
 Start S No: 0.00 KM  
 Start E No: 1.700 KM  
 Weather:  
 Start Location:  
 End Location:  
 Road Name: BAKHARI TO BHIGHARWA  
 Road Type: (R) RURAL ROAD  
 Side:  
 UIV Range: 1105 To 5000  
 Dist Range: 0 To 21  
 Interval: 1000 mm/km  
 Equation:  $Y = 0 \cdot X^2 + 0.998 \cdot X + 109.5$   
 • 1000 m

File : D:\BUMP Indicator\PAKRIDAYAL\SK builders\BAKHARI TO BHIGHARWA.XIS, Section No. 34, Eqn:  $Y = 0 \cdot X$   
 Name of Customer : S.K BUILDERS, Name of Work/ Road : BAKHARI TO BHIGHARWA, Lab Job number :



Distance = 1000 m

22/12

22/12/2020

22.12.20

# ROAD NAME- BAKHARI TO BHIGHARWA, CONTRACTOR-S.K BUILDERS

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI in mm/km	CATEGO RY	Latitude	Longitude	Event	
22/12/20	13:8:49	34	0.1	350	0	3500	3602 G	ROAD	26.57912	85.18303	Normal	X = 3857
22/12/20	13:9:0	34	0.1	310	30.3	3100	3203 G		26.57994	85.183097	Normal	Y = 3958
22/12/20	13:9:26	34	0.1	380	20.2	3800	3901 G		26.58075	85.182895	Normal	
22/12/20	13:9:26	34	0.1	340	30.3	3400	3502 G		26.58152	85.182508	Normal	
22/12/20	13:10:1	34	0.1	310	30.3	3100	3203 G		26.58148	85.18143	Normal	(R) RURAL ROAD
22/12/20	13:10:36	34	0.1	370	30.3	3700	3802 G		26.58228	85.181212	Normal	Good
22/12/20	13:10:36	34	0.1	260	20.2	2600	2704 G		26.58319	85.181127	Normal	Average
22/12/20	13:11:11	34	0.1	260	20.2	2600	2704 G		26.58514	85.181532	Normal	Poor
22/12/20	13:11:47	34	0.1	250	20.2	2500	2604 G		26.58736	85.181582	Normal	<4000
22/12/20	13:13:0	34	0.1	260	20.2	2600	2704 G		26.5891	85.18012	Normal	4001-5000
22/12/20	13:13:0	34	0.1	320	30.3	3200	3303 G		26.58987	85.179612	Normal	>5001
22/12/20	13:13:31	34	0.1	290	30.3	2900	3003 G		26.59072	85.179393	Normal	
22/12/20	13:14:0	34	0.1	200	30.3	2000	2105 G		26.59158	85.179578	Normal	
22/12/20	13:14:7	34	0.1	270	30.3	2700	2804 G		26.5933	85.179628	Normal	
22/12/20	13:14:42	34	0.1	310	30.3	3100	3203 G		26.59418	85.179697	Normal	
22/12/20	13:15:0	34	0.1	270	30.3	2700	2804 G		26.5948	85.17972	Normal	
22/12/20	13:15:0	34	0.1	290	30.3	2900	3003 G		26.59552	85.179832	Normal	
22/12/20	13:15:0	34	0.1	250	30.3	2500	2604 G		26.59564	85.179875	Normal	
22/12/20	13:15:0	34	0.1	290	30.3	2900	3003 G		26.59581	85.179975	Normal	
22/12/20	13:15:0	34	0.07	270	20.2	3857	3958 G		26.59587	85.179998	Normal	
		<b>TOTAL IRI</b>		<b>61719</b>								
		<b>AVERAGE IRI</b>		<b>3085.95</b>								

$Y = 0 * X^2 + 0.998 * X + 109.5$

*S.K Builders*  
22/12/20 9:00  
JE

*S.K Builders*  
22/12/20  
AE

*Y. Srinivas*  
22/12/20  
EXECUTIVE ENGINEER

RURAL WORKS DEPARTMENT  
WORKS DIVISION PAKRIDAYAL