

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work-					
Agency-					
Ag. No-					
Date of start:-					
Date of completion:-					

Record measurement

(i) Setting out pillars:-

1) Benchmark pillars:-

3.00 NOS

(ii) Reference pillars:-

10.00 NOS

(2) clearing and grubbing Road land including uprooting wild

$$2 \times 87 \times 30.00 \times 3.50 = 18270 \text{ m}^2$$

$$2 \times 1 \times 20.00 \times 3.50 = 140 \text{ m}^2$$

$$\text{Total} = 18410 \text{ m}^2$$

$$= 1.84 \text{ Hec}$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
<u>① Setting out Pillars:-</u>					
<u>i) Benchmark Pillars:-</u>					
3.00 Nos (vide TMBP-30)					
@RS- 4077.15 / each = RS- 12231.00/-					
<u>ii) Reference Pillars:-</u>					
10.00 Nos (vide TMBP-30)					
@RS- 1849.97 / each = RS- 18500.00/-					
<u>② clearing & grubbing road land</u>					
<u>including uprooting - - -</u>					
1.840 Hac (vide TMBP-30)					
@RS- 51133.76 / Hac = RS- 94066.00/-					
<u>③ cons of embankment with</u>					
<u>approved material obtained from</u>					
<u>borrow pits - - -</u>					
4162.885 M ³ (vide TMBP-04)					
<u>i) lead up to 100M,</u>					
1183.340 M ³					
4162.885 M ³ (vide - - -)					
@RS- 174.94 / M ³ = RS- 207013.00/-					
<u>ii) Lead up to 100 M,</u>					
4162.885 M ³ - 1183.340 M ³ = 2979.545 M ³					
@RS- 131.03 / M ³ = RS- 390410.00/-					
<u>④ Dismantalling of existing structure</u>					
<u>like Culvert continuation</u>					
<u>bridge - - -</u>					

Continuation