

Name of Mark:- Singanmore Simanaskala Road to

Babbangama.

Schedule XLV Form N.134.

Name of Agent:- Sri Satish Kumar

P.W.D.

2114 = New M/R 3054

DIVISION

Praxis

SUB DIVISION

MEASUREMENT BOOK

Situation of work -
Agency

Agency by which work is executed -
Date of measurement
No. and

No. and date of

No. and date of agreement
(These four lines should be filled in by the contractor)

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Nancy Mark! - Simnashmore

Simraskala Road to
Bibbangan.

Name of Agt: - Sri Satish Kumar

Ag:- NO:- 32MBD/2020-2021

Date of start:	14.09.2020
----------------	------------

Daily Gump! 13/09/2021

④ $\frac{1}{b}$ Clearing and grubbing
land - do - do - comp.

$$\frac{2 \times 4 \times 30.00 \times (0.65 + 0.700)}{2} = 162.00 \text{ m}^3$$

$$2 \times 7 \times 30.00 \times 0.700 = 294.00 \text{ y}$$

$$2 \times 4 \times 30 \text{ m} \times (0.675 + 0.700) = 165 \text{ m}^2$$

Priyam	299	30.0	0.700	= 189.00
--------	-----	------	-------	----------

$$2 \times 9 \times 30.00 \times (0.680 + 0.70) = 372.00$$

$$2 \times 7 \times 30.00 \times (0.680 + 0.650) = 279.0$$

$$2 \times 8 \times 30.00 \times 0.700 = 336.00$$

$$2 \times 4 \times 30.00 \times \left(\frac{0.680 + 0.700}{2} \right) = 165.00$$

$$9 \times 7 \times 30.00 \times 0.700 = 294.00 //$$

$$9 \times 5 \times 30.00 \times (0.660 + 0.700) = 204.00$$

$$24. \text{ } 30.00 \times (0.700 + 0.650) = 324.00''$$

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
⑬/₉ Providing two coats painting with primer coats					
Outer Side 2x4 x 6.00 x 2.20					$\frac{105.60}{57.60} m^2$
1 2x 3.6 x 1.20					$= 8.40 "$
In Side 2x4 x 6.00 x 0.60					$= 28.80 "$
2x 3.6 x 0.60					$= 4.20 "$
Top Side 2x4 x 6.00 x 0.40					$= 19.20 "$
2x 3.6 x 0.40					$= 2.80 "$
					$= 169.00 m^2$

12/8/21
85

11/10/21
29/08/21
KE

14/08/21
EC

Abstract of Cost.

①/₁ Clearing and grubbing
Road level.

6.35415 Hae Side 4.13 P. (11)

@ ₹ 57133.76/Hae ₹ 18109.00

②/₄ Providing 1003 grading

85974³ Side 4.13 P. (16)

@ ₹ 1722.90/4³ ₹ 148118.00

③/₅ Providing WBM Gr 2.

162.354³ @ ₹ 3039.65/4³

₹ 493487.00

④/₆ Providing WBM Gr 3

287.19m³ Side 4.13 P. (11)

@ ₹ 2815.29/m³ ₹ 808552.00

(Continuation)

1468266.00

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
1ST ON A/c Bill -					
					Rs - 7538741 = 00
					Memo
SD	—		376938		= 00
PSD	—		188469		= 00
SYST	—		75387		= 00
CYST	—		75387		= 00
LC	—		75387		= 00
IT	—		75387		= 00
Royalty	—		197582		= 00
SF	—		98008		= 00

T Rec	—		1158545		= 00
By Check	—		6379926		= 00
Gr total	—		7538741		= 00

Passed to Rs - 7538741 = 00 (Seventy five lakh thirty eight thousand seven hundred forty one) only.

EXECUTIVE ENGINEER
R.W.D. (W) Division
Banka-2

(Continuation)