

Barsha Village Road to Barsha Jadar tola.
Zila Sirona.

[M Massey Sc]

Schedule XLV-Form No. 134

Sheikhpura

DIVISION

Ariyau

SUB-DIVISION

M.B No- 1395

MEASUREMENT BOOK

2nd R/A Bill

10
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction and Maintenance of Road and CD Work from Barsa Village Road to Barsa Yadav Tola Zila Simana					
Under head - MMGSY (SC)					
Name of Agency - Sunny Buildcon Pvt Ltd.					
Director - Sri Bijay Mahato					
At - Khandpur					
P.O. + Distt - Sheikhpura (Bihar)					
Agreement No - 23 (SBD) / 2020-21					
Agreement Value -					

Constⁿ Cost = Rs. 80,04,069 = 00

Maint. Cost = Rs. 1,14,99,779 = 00

Total Cost = Rs. 91,54,048 = 00

Date of Commencement = 15.12.2020

Date of Completion = 14.12.2021

Date of Measurement -

20.08.2021 to 25.09.2021

Date of Entry : 25.09.2021

Constⁿ of Hume Pipe Culvert of dia 2 mts

600 mm in Single row

@ CH - 1150 M

@ CH - 1400 M

(1/23) E/W in excavation for foundⁿ of stone time

Continuation

H.W - $2 \times 3.90 \times 1.15 \times 1.50 = 13.455 \text{ m}^3$
 $2.27 \times 1.215 = 2.207 \text{ m}^3$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	Rs.		5327915.00
(16/31) Joint sealing item 14/31 VTMB					
P/B - 22.50m @ Rs. 38.11/m = Rs. 857.00					
(17/32) Plain/RC Masonry parapet item 15/32 VTMB					
P/B - 634m ² @ Rs. 5835.49/m ² = Rs. 36997.00					
(18/33) Neoprene item 16/33 VTMB					
P/B - 28.00m ² @ Rs. 85.29 = Rs. 2388.00					
(19/34) RCC NP3 HP of dia 600mm item 4/34 VTMB					
P/11 - 15.0m @ Rs. 2077.15/m ² = Rs. 31157.00					
					Rs. 5399314.00
Add @ 17. L/S (+)			Rs.		53993.00
Add @ 12. GST (+)			Rs.		6479.15.00
Add @ 10. S.F. vide TMB 9/8 (+)			Rs.		50004.00
Vide 2nd R/A Bill (+)			Rs.		76572.00
B/W - 31.32m ³ @ Rs. 238 = Rs. 75.00					
RCMIS - 5.54m ³ @ Rs. 53.91 = Rs. 299.00					
Plain/RC - 27.00m ² @ Rs. 53.91 = Rs. 1472.00					
GSB gr. I - 1092.14m ³ @ Rs. 46.29 = Rs. 50555.00					
WBM gr. II - 379.22m ³ @ Rs. 63.74 = Rs. 24171.00					
					Rs. 76572.00
Total			Rs.		6227801.00
Less @ 13.02% below as per agreement (-) Rs.					810860.00
			Rs.		5416941.00
Less Previous Payment (-) Rs.					2970146.00
Vide R.N. 11					
			Rs.		2446795.00
25.09.2021 25 16/11/21 16 20.12.21 20					

Continuation