



1.  
 Name of work -  
 Situation of work -  
 Agency by which work is executed -  
 Date of measurement -  
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c bill				
MW - Permanent Restoration of road from Malin to Ghogmohan.					
N/Agency - Gautam Kumar Singh					
Agreement no - 11F2 / 2021-22.					
Date of agreement - 19-6-2021					
Date of measurement -					
	<u>Details</u>				
① C/SB 4x3					
	$1 \times 11.0 \text{ m} \times 3.75 \times 0.20 = 8.25 \text{ m}^3$				

	$1 \times 8.0 \text{ m} \times 3.75 \times 0.20 = 6.00 \text{ m}^3$		
	$1 \times 2.5 \text{ m} \times 3.75 \times 0.20 = 1.875 \text{ m}^3$		
			<u>16.125 m<sup>3</sup></u>
			Let = 15.80 m <sup>3</sup>

② WBM 4x3			
	$2 \times 30.0 \times 3.75 \times 0.075 = 16.875 \text{ m}^3$		
	$1 \times 18.0 \times 3.75 \times 0.075 = 5.0625 \text{ m}^3$		
			<u>21.9375 m<sup>3</sup></u>

③ Prime coat			
	$2 \times 30.0 \times 3.75 = 225.00 \text{ m}^2$		
	$1 \times 18.0 \times 3.75 = 67.50 \text{ m}^2$		
			<u>292.50 m<sup>2</sup></u>

④ Tack coat			
	$2 \times 30.0 \times 3.75 = 225.00 \text{ m}^2$		
	$1 \times 18.0 \times 3.75 = 67.50 \text{ m}^2$		

Continuation 292.50 m<sup>2</sup>



## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Mix Seal Surfacing					
					$2 \times 30.0 \times 3.75 = 225.00 \text{ m}^2$
					$1 \times 18.0 \times 3.75 = 67.50 \text{ m}^2$
					<u>292.50 m<sup>2</sup></u>
(6) Construction Subgrade and Curb/Shoulder					
					$2 \times 2 \times 30.0 \times 1.425 \text{ m} \times 0.3 = 57.30 \text{ m}^3$
					$2 \times 1 \times 18.0 \times 1.425 \text{ m} \times 0.3 = 15.39 \text{ m}^3$
					<u>66.69 m<sup>3</sup></u>
					<u>PL</u>

Material Statement	
(1) Soil	66.69 m <sup>3</sup>
(2) Emulsion SSI	249.00 kg
(3) Emulsion Psi	80.00 kg
(4) Bitumen 5-90	558.00 kg
(5) Stone chips	7.90 m <sup>3</sup>
	<u>PL</u>

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cor-					
(1) Construct of Subgrade and Earthen Shoulder					
66.69 m <sup>2</sup> vide P-2 Gun-1					
CR 237.43/m <sup>3</sup>			R	15,834=00	
(2) GSB Gr-1					
15.80 m <sup>2</sup> vide P-1 Gun-1					
CR 3365.48/m <sup>3</sup>			B	53,175=00	
(3) WBM Gr-3					
21.94 m <sup>2</sup> vide P-1 Gun-2					
CR 4241.53/m <sup>3</sup>			R	93,059=	
292.50 m <sup>2</sup> vide P-1 Gun-3					
CR 49.75/m <sup>3</sup>			B	14,552=00	
(5) Tick Coat					
292.50 m <sup>2</sup> vide P-1 Gun-4					
CR 16.90/m <sup>2</sup>			B	4,943=00	
(6) Mix Seal Surfacing					
292.50 m <sup>2</sup> vide P-2 Gun-5					
CR 234.94/m <sup>2</sup>			B	68,719=00	
			B	2,50,282=00	
less 0.40% below			(-)	1,001=00	
			R	2,49,281=00	

