

Act on P.C. Bill

12

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Normal work: Permanent Restoration of Road from T03 to Kabilaga under P.R. 3054.					
Agency: Balraj Sahani, village D. Baram, Barabanki, Dist. Maunabhanj					
Agreement No - 51 F2/2021-22					
Packager - F.D.R. 21 - Jaynagar 02					
Agreement value Rs 48,40,700.00					
Rate: 0.05% below					
Date of Commence - 09.09.2021					
Date of Completion 08.10.2021					
Date of Measurement:					
<u>Readwork</u>					
① Construct 1st gr. 2 with 150mm deep					
— do do all complete job					
	3x	3.60x	2.80x	0.100	
				$\times \frac{0.100 \times 0.05}{2}$	2.268 m ³
	4x	3.50x	3.05x	0.100	4.270 m ³
	3x	4.10x	2.00x	0.100	2.460 m ³
				av	
	5x	3.40x	2.80x	0.100	4.76 m ³
	2x	2.30x	2.55x	0.075	0.880 m ³
	1x	32.00x	1.875x		
	1x	32.00x	3.75x	0.100	12.00 m ³
				av	
	1x	30.00x	3.75x	0.100	11.25 m ³
				av	
					37.888 m ³
					2023
		P.T.O			

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cork</u> <u>1st on H.C. Bit</u>					
<u>1/22</u> Construct Sub-grade & shoulder —do do all complete job					
P-14,	117.79 m ³ Limit				
	110.25 m ³ @ R 237.42 / m ³				26,176.00
<u>2/23</u> Construct C&S Bit with S/m —do do all complete job					
P-12,	37.888 m ³ Limit				
	37.88 m ³ @ R 3449.38 / m ³				130,663.00
<u>3/24</u> Pro, laying & spreading WBM Gr. 3 —do do all complete job					
P-13,	33.55 m ³ Limit				
	30.66 m ³ @ R 4388.51 / m ³				1,34,552.00
<u>4/25</u> Pro & applying Primer Coat with SS1 —do do all complete job					
P-14,	408.80 m ² @ R 49.72 / m ²				20,326.00
<u>5/26</u> Pro & applying Tack coat with R&I —do do all complete job					
P-14,	525.11 m ² Limit				
	525.00 m ²				
	@ R 16.89 / m ² — R				8867.00
	work				3, 20,584.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.P.R	3,	20,589.00
6/27 Pro, laying & rolling 20 mm thick					
Mix bed surface - do-					
- do all complete job					
P-14	525.11 m ²				Limit
	525.00 m ²			R 246.46 / m ²	R 129,392.00
Protection wall					
7/28 E/W excavation in foundation					
- do all complete job					
P-13,	124.20 m ²			R 289.30 / m ²	R 35,931.00
				289.80	
8/29 Pro pcc ms in foundation					
- do all complete job					
P-13,	12.42 m ²				
				@ R 6394.30 / m ²	R 79,417.00
9/30 Pro pcc m 20 in Sub-structure					
- do all complete job					
P-13,	120.35 m ²			R 6893.47 / m ²	R 8,29,533.00
Limit	120.336 m ²				
10/31 Pro pcc m 20 in Coping - do-					
- do all complete job					
P-13,	2.76 m ²			R 6893.47 / m ²	R 19,026.00
11/32 Pro weep hole in P. walls					
- do all complete job					
P-13 -	92 No @ R			Continuation 154.50 each	R 14,214.00
				c/r	14,28,097.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BAR	14,28,097.00
Add G.S.T @ 12%				(+)	1,71,372.00
Add L.G.S @ 1%				(+)	14,281.00
Add S.F.C @ 10% on land				(+)	13000.00
					16,26,750.00
Less 0.05% as per government				(-)	813.00
					Rs 16,25,937.00
<u>Chauhan</u> 07/10/21 16					