

SANJEEV KUMAR

Agency:

SANJEEV KUMAR

Agno. 44 (SBD)/2020-21

K. S. Dargah - Thatha PWD Road to Domachak Road

Schedule XIV-Form No. 134

Head - MMGSY (SC)

MMGSY

R. W. D. (W) J. A. M. U. DIVISION

133X MI PURA

SUB-DIVISION

MEASUREMENT BOOK

- 2730

MBU027.30

3rd on ac Bill

Name of work: Construction
of rd from Kahbarwa Thajha
Pud rd. to Domachak

under MMSY, Block: Laximpur

Agency: Mr. Sanjeev Kumar

Agreement no. 44 (SBD) 2020-21

Dt. of start: 14-8-2020

Dt. of completion: 13-8-2021

Dt. of measurement: 10-8-2021

(1/4) Construction of embankment


Qty. wide TUB Page (2) of (iii) 3797.50

Less
Qty. wide TUB Page (9) of (3/4) (-) 3038.00

759.50

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) Construction Subgrade a earthen shoulder with a proposed material - do - all complete					
2x 1x25 x 30.0 x 1.43 x 0.275 =					589.88
2x 1x25 x 30.0 x 1.43 x 0.275 =					589.88
2x 1x25 x 30.0 x 1.43 x 0.275 =					589.88
2x 1x8 x 30.0 x 1.43 x 0.275 =					188.76
2x 1x10 x 10 x 1.43 x 0.275 =					7.88
					1966.28 ³ / ₁₁
(3) Construction Subgrade Adj. width TMB Page (1) of 11 = 5850.0 less Qty. width TMB Page (2) of 11 = 4680.0					
					/
					T = 1170 = ^w / _{M3}
(4) Construction of GSB top? - do - all complete.					
In widening curve 2x 30.0 x $(\frac{7.40+4.05}{2} - 4.05) \times 0.20 =$					20.10 m ²
(5) Providing W.R. - per (3) - do - all complete.					
In widening curve 2x 30.0 x $(\frac{6.85+3.75}{2} - 3.75) \times 0.075 =$					6.98 m ²
(6) Prime coat (SS): Providing 2 applying Prime coat.					
25 x 30 x 3.75 =					2812.50
25 x 30 x 3.75 =					2812.50
25 x 30 x 3.75 =					2812.50
8 x 30 x 3.75 =					900.00
1 x 10 x 3.75 =					37.50
2x 30.0 $(\frac{6.85+3.75}{2} - 3.75) =$					93.0
Continuation					9468.0 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(21/35) painting on parapet walls of H.P					
-do- all complete.					
Top	4x2x6.15x0.40			=	19.68
Side Top	4x4x6.15x0.60			=	59.04
Front Side	4x4x0.40x0.60			=	3.84
1					82.56 _{sq}
 21					

ABSTRACT OF COST (3rd Bill)

(1/1) Providing & fixing Bench Mark					
Qty. vide TMB Page (9)					
2.50 km. @ Rs 33113.40/km = Rs					82784 =
(2/2) Clearing & grubbing ad. Lab.					
Qty. vide TMB Page (9)					
0.88 Hts @ Rs 51133.76/Hts. = Rs					44998 =
(3/4) Construction of embankment					
3038.00 Qty. vide TMB Page (9)					
759.50 Qty. vide TMB Page (11)					
3797.50 m ³ @ Rs 135.12/m ³ = Rs					513118 =
(4/5) Constn Subgrade & earth shoulders					
Qty. vide TMB Page (13)					
1966.28 m ³ @ Rs 176.86/m ³ = Rs					347756 =

Continuation

Rs 9,88,656 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(21/25) Providing a form M454 of 2 m x 1 m x 1 m board					
3. no					Qty. used TMB Page (9)
2. no					Qty. used TMB Page (15)
5.0 no. CB 93	71.49	Leat	= R		46,857 = 0
(22/26) F.W. in excavation in fud.					
					Qty. used TMB Page (15)
119.37 m ³ CB 294.73	m ³		= R		35,182 = 0
(23/27) Providing form-15 in fud.					
					Qty. used TMB Page (15)
18.38 m ³ CB 5047.81	m ³		= R		92,770 = 0
(24/28) Plan/acc No. 20 in substructure					
142.84 m ³ CB 6200.62	m ³		= R		8,85,697 = 0
(25/29) Providing laying 100mm H.F					
					Qty. used TMB Page (15)
30.0 m CB 3443.22	m		= R		1,03,297 = 0
(26/30) Painting on parapet of HP					
					Qty. used TMB Page (16)
82.56 m ² CB 97.19	m ²		= R		8,024 = 0
					R 1,19,65,377 = 0
Add 12 % GST				(+) R	14,35,945 = 0
Add 1 % Labour cost				(+) R	1,19,654 = 0
				R	1,35,20,876 = 0
Less 10 % as per agreement				(-) R	13,52,088 = 0
				R	1,21,68,788 = 0
Deduct previous amount				(-) R	68,33,962 = 0

Cmldp

21/11/24

Continuation

R 53,34,826 = 0

10.8.21

SE

10/08/21
AC