

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, डिहरी

पत्रांक. 1123 अउ०

डिहरी/दिनांक 17/12/21

प्रेषक,

कार्यपालक अभियंता,

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, डिहरी

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी -सह-सचिव,

ब्राडा,

भूमि विकास बैंक भवन,

बुद्ध मार्ग, पटना।

विषय :- मुख्यमंत्री ग्राम सड़क योजना (एस0सी) में किये गये कार्य के विरुद्ध आवंटन उपलब्ध कराने के संबंध में।

महाराज,

उपरोक्त विषय के संबंध में सूचित करना है कि मुख्यमंत्री ग्राम सड़क योजना (एस0सी0) अर्न्तगत कराये गये कार्यों के विरुद्ध संवेदक को भुगतान करने हेतु अधियांछना विहित प्रपत्र में भरकर आवश्यक कार्यवाही हेतु समर्पित की किया जा रहा है। इस पथों में कोई भी ATR लंबित नहीं है। उक्त पथों का सभी डाटा की प्रविष्टि MIS पर अद्यतन है।

अनु :- यथोक्त।

विश्वासभाजन

NKumar
17.12.21

कार्यपालक अभियंता,

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, डिहरी

B
Nikumar

FORM GFR 19 -A

(SEE GOVERNMENT of India's Decesion (I) below Rule - 150)
Forms of Utilisation Certificate upto the Month of July 2021

PIU - RWD DEHRI

S.No	Name of Scheme	Sanction No. & Date With amount(In Rs. Lacs)	Amount Received (In Rs. Lacs)	Particulars
1	Contruction of Rural Road under MMGSY - SC	50 dated 06.03.2020	2770.30670	Certificate that out of Rs. 2770.30670 Lacs received during the years in favour of Executive Engineer , RWD Dehri Bihar. Sum of Rs. 2760.98868 Lacs has been utilised for the purpose of MMGSY- SC Fund hences as given in the margin for which it was sanctioned and that the balance of Rs. 9.31802 Lacs remaining unutilized at the end of the period under.

2 Certified that I have satisfied myself that the conditions on which the grand-in-aid
was sanctioned have been duly
fulfilled / are being fulfilled and that I have exercised the following checks to
see that the money was actually utilized

for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer / Supertending Engineer.
- Periodical Inspection has been conducted by Executive Engineer / Supertending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

3 Physical Progress achieved :-

- Construction of Road works.
- Construction of CD works.

[Signature]
D.A.O

RWD (W) Div. Dehri

[Signature]
17.12.21

Executive Engineer
RWD (W) Div. Dehri

[Signature]
18/11/21

Rural Works Department

MMGSY (Sc) Allotment Requisition Format

Name of Division:- Dehri

Sr. No.	Year	Name Of Road	Name of Contractor (in English)	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in km)	Amount (in Lacs)	Main Work	Maintenance					
1	2019-20	PMGSY Road Lohridih to Rajan Dih	Ritesh Ranjan	0.515	43.49070	43.05579	2.93224	10.44614	10.44614	16.59292	6.14678	Ongoing
2	2020-21	Pakariya tola to Bahoriya Bigha	Maa Vaishno Const.	0.850	49.13067	37.83062	6.41873	14.85763	14.85763	23.58352	8.72589	Ongoing
3	2018-19	Ara Nhrpur to Lohiya Tola Akori	Anil Ray	0.585	47.29026	46.5478	3.10885	40.79718	40.79718	46.40692	5.60974	Complete
4	2019-20	PMGSY Road Gopi Bigha to Hrijan Tola Bank	Narendra Kumar Singh	0.870	56.63355	55.75007	6.46858	44.40757	44.40576	55.63966	11.23209	Complete
5	2019-20	Dehri Rajpur PWD road to Algu Bigha	Anil Ray	1.045	69.59568	61.73611	8.73743	60.82800	60.82800	61.61586	0.78786	Complete
6	2020-21	canal road to house of Ialu singh	Kundan Kumar	0.610	39.61800	32.09058	3.07793	0.00000	0.00000	6.13006	6.13006	Ongoing
7	2019-20	lohri Bigha Ke More to Sita Bigha	Manoj Kumar	0.560	38.73619	34.86257	4.33474	26.84114	26.84114	34.23357	7.39243	Complete
8	2020-21	P.w.d Road to Lohra Tola	Shashibhushan Kumar	0.550	54.50600	37.48201	2.88252	35.08683	35.08683	37.45869	2.37186	Ongoing
9	2019-20	Dehri Tilaithu PWD (Chaknaha Gram) to Shivpur tola Budhan	Chandra Kishore	0.540	37.20000	29.94039	3.19986	17.14068	17.14068	24.8579	7.71722	Complete
		TOTAL		6.125	436.201	379.296	41.161	250.405	250.403	306.519	56.114	

[Signature]
RWD (W) Div. Dehri

[Signature]
Executive Engineer
Rural Works Department
Works Division- Dehri