

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	On	the	side	
<u>Name of work</u>					
					Repair of Road from
					Chharani Spring to
					Beta Mainland Road
					Road Under MR-3054
<u>Agency's viz. Road repair const.</u>					
					Company Pvt. Ltd.

P.O. + PS - Thakurda
 Dist - West Champaran
 Agg. No - N-67/2019-20 ✓
 Date of Start - 05-02-2020 ✓
 Date of Completion - 04-02-2021 ✓
 Date of Entry - 21-3-2020

RECORD ENTRY

1) providing cleaning
 and grading - all area

$$\begin{aligned}
 2 \times 20 \times 30 \times 1.00 &= 1200.00 \text{ m}^3 \\
 2 \times 15 \times 30 \times 1.00 &= 900.00 \text{ m}^3 \\
 2 \times 1 \times 10 \times 1.00 &= 20.00 \text{ m}^3 \\
 &= 2000.00 \text{ m}^3
 \end{aligned}$$

Or 0.20 Hect.

Continuation

Particulars	Details of actual measurement				Conte of ar
	No.	L.	B.	D.	
2) providing WBM Gr-3 -do- all comp.					
$1 \times 5 \times 1.90 \times 0.075 =$					0.713
$1 \times 3 \times 2.20 \times 0.075 =$					0.495
$1 \times 8 \times 1.30 \times 0.075 =$					0.780
$1 \times 5 \times 2.20 \times 0.075 =$					0.825
$1 \times 5 \times 2.60 \times 0.075 =$					0.975
$1 \times 6 \times 2.40 \times 0.075 =$					1.080
$1 \times 10 \times 2.20 \times 0.075 =$					1.650
$1 \times 5 \times 1.20 \times 0.075 =$					0.450
$1 \times 6 \times 1.00 \times 0.075 =$					0.450
$1 \times 8 \times 1.20 \times 0.075 =$					0.720
$1 \times 7 \times 2.20 \times 0.075 =$					1.155
					<u>9.29375</u>

21/5/2020
JSE

21/5/20
A.E

Further Measurement

Date of Entry - 30.4.2020

1) providing and applying
prime coat - do all

Qty. taken from
above item

$$= 9.29375 \times 13 = 123.90 \text{ m}^2$$

$$\text{For extra widening} = 1.20 \text{ m}^2$$

$$= 125.10 \text{ m}^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					GST = Rl. 1437373.00
16/17/ Providing & fixing iron rods - bond to all rods					
2.0 Nos. vide P.No. - (07)					
@ Rl. 9417.59/No. = Rl.					18840.00
17/18/ Providing Bricks masonry in parapet - do all cor.					
2.88 m ³ vide P.No. - (07)					
@ Rl. 5179.69/m ³ = Rl.					14918.00
18/19/ plastering with cement mortar - do all cor.					
20.16 m ² vide P.No. - (08)					
@ Rl. 164.87/m ² = Rl.					3324.00
19/20/ Painting two coats - do all cor.					
38.56 m ² vide P.No. - (01)					
@ Rl. 95.45/m ² = Rl.					5590.00
					= Rl. 1482065.00
Add GST 12% = Rl.					177848.00
Add L.C.E.S 1% = Rl.					14821.00
					= Rl. 1674734.00
0.15 % Below water - = Rl.					2512.00
					= Rl. 1672222.00
27/11/2024 JCE					
27/11/2024 JCE					
27/11/2024 JCE					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement</u>					
E/w —		600.00 m ²			
Store metal —		11.24 m ²			
Store screening —		2.28 m ²			
Emulsion (SS-1) —		0.106 M.T. 106.335 M.T.			/
Emulsion (R-1) —		1.156 M.T.			/
Bitumen (S-90) —		11.711 M.T.			/
Bricks —		1440 nos.			
Cement —		0.29 m ³			
Sand —		0.88 m ³			
(Signature)					
27/11/2017					
DE					

5% S.D	83611=00	
2% I-T	33444=00	
2% ICGST	33444=00	
1% L-cess	16722=00	
Royalty	NIL	(Adjusted)
S. Fee	NIL	(Adjusted)
Total deduction	167221=00	
Psycheque	15,05,001=00	
Total	1672222=00	

कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमण्डल
नरकटिया

23/12/21