

Name to work =

1

Situation of work =

Agency by which work is executed =

Date of measurement =

No. and date of agreement =

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of sheet
	No.	L.	B.	D.	
Name of work - const of Road					
From Makari Bazar to					
Tiwari Tola under					
MMGSY scheme					
Agency - M/s Maabid yakshi					
Construction					
Agreement No - OIMBD 2021-22					
Date of work order - 09-04-2021					
Date of completion - 08-04-2022					
Record Entry					
(1) Plv const of working					
Bench mark - H/S 3.45 km					
(2) Plv const of reference					
Pillar - H/S - 3.45 km					
(3) Plv const of and					
Grubbing of road land					
2 x 35 x 30.0 x 1.50 = 3150 m ²					
2 x 41.5 x 30.0 x 1.50 = 4050 m ²					
Continuation					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2X 34 X 30.00 X 1.50 =					2060.00 m ²
2X 1X 25.00 X 1.50 =					75.00 m ²
					10335.00 m ²
			Say	1.03	Hect

(4/23) Plr and fixing MMS					
Sign board - TIS - 02 Nos					

(1/5) Plr const of Sub
Grade & E/ Shoulder TIS

1X 25 X 30.00 X 7.25 X 0.35 =	1903.13 m ³
1X 26 X 30.00 X 7.10 X 0.30 =	1661.40 m ³
1X 10.00 X 7.15 X 0.30 =	21.45 m ³
	3585.98 m ³

(2/4) Plr dismantling of

Cement concrete Pavement

3X 30.00 X 3.00 X 0.100 =	117.00 m ³
1X 10.00 X 3.00 X 0.10 =	3.00 m ³
	120.00 m ³

Continuation

ch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(32) P.V. excavation for Trench road way cutting - 715					
2x 21x30.00x0.525x0.100					66.15m ³
2x 19x30.00x0.525x0.100					51.85m ³
2x 1x10.00x0.525x0.100					1.05m ³
2x 10x30.00x0.375x0.100					22.50m ³
					149.55m ³
(32) P.V. Earthwork excavation for foundation - 715					
7x 2x6.40x1.55x1.60					222.18m ³
7x 1x5.00x1.55x0.55					28.91m ³
					251.09m ³
(33) P.V. Sand filling for foundation - 715					
7x 2x6.40x1.55x0.10					13.86m ³
7x 1x5.60x1.50x0.10					5.88m ³
					19.74m ³

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) 34 Plv Brick flat Soling in foundation					
7X 2X 6.50 X 1.55 =					141.05m ²
7X 1X 5.65 X 1.50 =					59.33m ²
					200.38m ²
(4) 35 Plv P.C.C. MIS grade in open foundation - J.S.					
7X 2X 6.30 X 1.40 X 0.15 =					18.55m ³
7X 1X 5.75 X 1.50 X 0.15 =					33.18m ³
					51.73m ³
Less 7X 0.188 X 0.785 X 1.51 X 5.95 =					9.31m ³
					42.42m ³
(5) 37 Plv Laying 1000mm dia R.C.C. pipe NP3-J/S					
7X 3X 2.50 =					52.50m
(6) 36 Plv Brick masonry with cement mortar					
7X 2X 6.15 X 0.825 X 2.465 =					175.09m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
(1) Plv const of working					
Bench mark—T/S					
3.445 KM vide Page (1)					
@ Rs 5964 = 69 / KM—Rs					20548 = w
(2) Plv const of reference					
Pillar — T/S					
3.445 KM vide Page (1)					
@ Rs 3310 = 73 / KM—Rs					11405 = w
(3) Plv clearing and grubbing of road land					
1.03 Hect vide Page (2)					
@ Rs 51133 = 76 / Hect—Rs					52668 = w
(4) Plv Dismantling cement concrete Pavement					
120.00 m ³ vide Page (2)					
@ Rs 1563 = 83 / m ³ —Rs					187660 = w
(5) Plv const of Subgrade and earthen shoulder					
3585 = 98 m ³ vide Page (2)					
@ Rs 204 = 16 / m ³ —Rs					73214 = w
(6) Plv excavation for road way cutting—T/S					
149.55 m ³ vide Page (3)					
@ Rs 74 = 16 / m ³ —Rs					11091 = w

Continuation

Sch. XLV—Form No. 124

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(7) (10) Plv concrete slab					
2082.30 m ³ vide page (6)					
@ Rs 32.97 = 65/m ³ — Rs 68666.97 = w					
(8) (24) Plv and fixing M.M.B.S.					
Sign board — T/S					
02 Nos vide page (2)					
@ Rs 12640 = 18/each — Rs 25280 = w					
(9) (32) Plv earthwork excavation for foundation					
251.09 m ³ vide page (3)					
@ Rs 269 = 32/m ³ — Rs 67624 = w					
(10) (33) Plv Sand filling in foundation — T/S					
19.72 m ³ vide page (3)					
@ Rs 400 = 59/m ³ — Rs 7908 = w					
(11) (34) Plv brick flat Soling in foundation					
200.38 m ² vide page (4)					
@ Rs 289 = 47/m ² — Rs 58004 = w					
(12) (35) Plv P.C.C. 1:1:5 in foundation — T/S					
42.42 m ³ vide page (4)					
@ Rs 6284 = 33/m ³ — Rs 266581 = w					

Continuation

Particulars	Details of actual measurement				Quantity of Rate
	Th.	L.	B.	H.	
(13) P/V plaster masonry (36) with cement mortar 175.09 m ³ vide page (5) @ Rs 5717 = 21/m ³ — Rs 1001024 = w					
(14) P/V and laying 1500 mm (37) dia R.C.C. pipe NP3-7.5 52.50 m vide page (9) @ Rs 3750 = 36/m — Rs 1942692 = w					
(15) P/V plastering (38) on brick masonry 254.82 m ² vide page (5) 1/m ² 254.80 m ²					

@ Rs 1911 = 13/m² — Rs 487002 = w

(16) P/V 1.50 mm cement
(39) running — 7/5

92.82 m² vide page (5)

@ Rs 56.36/m² — Rs 5231 = w

Rs 95,56,806 = w

Add 12% G. ST Rs 11,46,817 = w

Add 1% L. ess Rs 95568 = w

Add S. F Rs 1,14,894 = w

Rs 1,09,14,085 = w

Less 63% below Rs 6,88,679 = w

Rs 1,02,25,406 = w

23-12-2021
J.T.
Continuation

Continuation

Name of Agency: - M/S Maa Bindhyavashini Construction, Vill. Thakraha,
West Champaran

Name of Work: - Construction of Road MMGSY(WB)-19-Bagaha-1-01 (Chhotki
Patti Bhalrogang To Auraiya & Makari Bazar To Tiwari Tola)

Agreement no.: - 01 MBD | 2021-22

Work Order Issued By: - C.E-03, RWD, Bihar, Patna

Letter No. 1467 Date 25.02.2021

Agreement value :- 52875877.00 (Five Crore Twenty Eight Lacs
Seventy Five Thousand Eight Hundred Seventy
Seven only)

Date of work order :- 09.04.2021

Time of Completion :- 08.04.2022

Performance Security :- 3834000.00 (Thirty Eight Lacs Thirty

Additional Performance Guarantee :- Four Thousand) Only

S.D To Be Deduced from bill :- 5%

No of Items :- 51

Rate Quoted :- 6.31% Below

M/s Maa Bindyavashini Const.

अजय प्रताप तिवारी
Partner

9/9.4.21

01/4/21
Executive Engineer
R.W.D. (W) Division
Bagaha-1

भारतीय गैर न्यायिक INDIA NON JUDICIAL

एक हजार रुपये

रु.1000

ONE THOUSAND RUPEES

Rs.1000

BIHAR

Standard Form: Agreement

Agreement

GIMB/21-22

GIMB/2021-22

AH 77310

हरेन्द्र प्रसाद

ला० नं०-8/82-83

मुद्रांक विवेका बंगल

This agreement made the 14th Day of April 2021
Between Executive Engineer RWD (W) Division Bagaha-1 [name and address of Employer]
(Hereinafter called "the Employer" of the one part, and M/s. Mas Binyavashini Construction
Thakurha, West Champaran.

[Name and address of Contractor (hereinafter called "the Contractor" of the other part).
Whereas the Employer is desirous that the Contractor execute MMWS(LWB)-19-Bagaha-1 (Chhoti Path
Bhainaganj to Auraiya & Makari Bazar To Tiwari Tola. [Name and
identification number of Contract] (Hereinafter called "the Works") and Employer has accepted the Bid
by the Contractor for the execution and completion of such Works and the remedying of nay defects
therein at a cost of Rupees 52875877.50 Five Crore Twenty Eight Lakh Seventy five
Thousand Eight Hundred Seventy seven

NOW THIS AGREEMENT WITNESSETH as follows:

1. In this Agreement, words and expression shall have the same meanings as are respectively assigned to them in the Conditions of Contract hereinafter referred to, and they shall be deemed to form and be read and construed as part of this Agreement.
2. In consideration of the payments to be made by the employer to the Contractor as hereinafter Mentioned the Contractor hereby covenants with the Employer to execute and complete the Works and remedy and defects therein in conformity in all aspects with the provisions of the Contract.
3. The Employer hereby covenants to pay the Contractor in consideration of the execution and completion of the Works and the remedying the defects wherein the Contract Price of such other

M/s Mas Binyavashini Const.
अजय कुमार तिवारी
Partner

Executive Engineer-
RWD. (W) Division
Bagaha-1
जायसि