

2nd and final Bill
up to date measurement

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road from Vignar Pradhanmantri Path to Dhobitola (Sc)					
Agency:- Ashwani Kumar Ganggala, Saharsa					
Ag. no.:- 64 SBD/MMG/2020-21					
Date:- 28.08.2020					
Date of Completion:- 27.05.21					
Actual date of Completion:- 26/05/21					
Date of Entry:- 16.06.2021					

Item ① Providing & fixing benchmark pillar

1 x 1 no. = 1 no.

Item ② P.P. Reference pillar

1 x 1 no. = 1 no.

Item ③ Clearing & Grubbing road land.

Qty vide rate ② = 1818.36 (m²)

Add Qty.	1	14.20	3.50	= 49.70
	1	8.40	2.20	= 17.60
	1	11.50	7.70	= 88.55
	1	16.40	3.80	= 62.32

Continuation

2036.53

Abstract of Cost

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
111(a) P&F Benchmarks					
Qty vide TMB Page (9)					
1.00 no. @ ₹ 4323.19/each = 4323.19					
111(b) P&F Reference Pillar					
Qty vide TMB Page (9)					
2.00 nos @ ₹ 1973.32/each = 3946.64					
1713 Embankment 1000m					
Qty vide TMB Page (13)					
1511.74 m ³ @ ₹ 185.69/m ³ = 280715.02					
312 Clearing & Grubbing					
Qty vide TMB Page (10)					
0.270961 Ha @ ₹ 5133.76/Ha = 13895.02					
414 Contr. of Subgrade					
Qty vide TMB Page (10)					
129.60 m ³ @ ₹ 187.33/m ³ = 24278.00					
515 GSB with well grad.					
Qty vide TMB Page (12)					
199.61 m ³ @ ₹ 2860.76/m ³ = 571036.00					
616 WBM grading (3)					
Qty vide TMB Page (14)					
149.67 m ³ @ ₹ 3344.57/m ³ = 500582.00					
717 CC Pavement m. 30					
Qty vide TMB Page (16)					
390.45 m ³ @ ₹ 6846.69/m ³ = 2672402.00					
818 Hard Shouldering					
Qty vide TMB Page (16)					
15.00 m ² @ ₹ 543.78/m ² = 8157.00					

Continuation

3600915.00

Chandrab
Jermawishu
Dt. 25.11.2024

1A
25/11/2021
AE

28

21-12-2022