

BHORE SANSARPUR TO SISRI

Schedule XLV-Form No. 134

GOPALESHWARI CONSTRUCTION DIVISION

SUB-DIVISION

MR-N-2019-20-HATHUA-11

MEASUREMENT BOOK

MB-No-422

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on Apr 11 (Final construction Measurements)				
Name of Work - Const. of a road (Renovrd road)					
From where (Smsarapur) to Sisai under					
M.R (3054) Non Maintenance Policy.					
Agreement No - 04 MBD/2020-21.					
Agency - Gopalganj Construction Pvt. Ltd.					
Agreement Value - Rs 19580866 = 00-					
Date of work started - 04.10.2020.					
Date of completion - 03.07.2021.					
Date of actual completion -					
Date of measurement -					
Record Measurements					
(1/2) Clearing and grubbing road.					
land to four 5/1/4.					
$2 \times 6750.0 \times 1.00 = 13500.0 \text{ m}^2.$					
$= 1.35 \text{ Hectare.}$					
(2/3) Construction of earthen shoulder					
with approved materials.					
$2 \times 6750.0 \times 0.700 \times 0.300 = 2835.00 \text{ m}^3.$					
(3/4) Construction of GSB GR with					
well graded materials.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Material used				
(i) Earth work	2835.0 m ³	ea	23=71/m ³	→	67218=00.
(ii) Stone mchrl 52 62-36 m ³	149.89 m ³	ea	527=31/m ³	→	79089=00.
(iii) Local sand 28 89	70.39 m ³	ea	99=30/m ³	→	6990=00.
(iv) Stone mchrl 63 6 45 m ³	194.84 m ³	ea	427=19/m ³	→	83334=00.
(v) Stone mchrl 53 8 23 4 m ³	304.37 m ³	ea	467=20/m ³	→	142204=00.
(vi) Slope screening.	99.01 m ³	ea	351=99/m ³	→	34854=00.
(vii) Stone chips 13 25 4 75 m ³	725.14 m ³	ea	528.94/m ³	→	383556=00.
(viii) Stone chips 4 75 below	379.68 m ³	ea	200=45/m ³	→	76107=00.
(ix) Bricks.	17280 Nos.	ea	5267 m ³ /Nos	→	91014=00.
(x) Stone sand.	11.07 m ³	ea	162=30/m ³	→	1797=00.
	Total				9.66113=00

27/12/21

B/F 13/6/17/1=00.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19/21) Planing & keel by Ke-rod - side of per 31 1/2.					
Videpage 05 = 320 Nos.					
or 800 = 30 / each —→					256095=00.
(20/22) Providing and Laying hot applied. Mastic asphalt compounds.					
Videpage 05 = 1350.0 m ² .					
or 735 = 40 / m ² —→					992790=00.
(21/23) Providing and fixing tybran MR informatory sign boards.					
Videpage 05 = 06 Nos.					
or 9550 = 70 / each —→					57304=00.
(22/24) Providing of class R/W in (C/L:3) in parapets as per S/P/1/3.					
Videpage 05 = 34.56 m ³ .					
or 5014 = 92 / m ³ —→					173316=00.
(23/25) Plastering with cement mortar (1:4) on brick work in sub structure.					
Videpage 05 = 241.92 m ² .					
or 175 = 05 / m ² —→					42248=00.
(24/26) Patching two coats including. primer coat as per S/P/1/3.					
Videpage 05 = 702.72 m ² .					
or 95 = 63 / m ² —→					67201=00.
					13750125=00.
Less 10.36 / below —→					1424513=00.

90 12325612=00.

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
					B/E 12325612=00.
Add 01% Labour charge					→ 123256=00.
Add 12% GST					→ 1479073=00
Net payable					→ 13927941=00.
					1
					27/12/21