

पटहौरा बाजार से रायपुर बाजार (New MR)

Schedule XLV-Form No. 134

ग्रामीण कार्य विभाग कार्य प्रमंडल सुपटी DIVISION

ग्रामीण कार्य विभाग कार्य अवर प्रमंडल राजपट्टी SUB-DIVISION

MEASUREMENT BOOK No-2461

संवेदक:- m/s ultar bihar

1st & final Bill

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Maintenance & Repair					
Of Road from Patlaun					
bazar to Raipur bazar (New MR)					
in Baspalle					
N/Agency:- Uttar Bihar Constn. Company					
Agreement no:- 48 MB0/2020-21					
Date of Start:- 10-12-20					
Date of Completion:- 09-12-2021					
Actual date of Completion:-					

Work Done

(1/1) clearing & grubbing Road
 Land etc.

$$2 \times 1822 \text{ m} \times 1 \text{ m} = 3644 \text{ m}^2$$

$$3644/10000 \quad \text{QH} = 0.3644 \text{ Hk}$$

(2/3) Constn. of granular Sub-base
 by providing all graded
 material etc.

$$14.17 \text{ m} \times 2.04 \text{ m} \times 0.175 = 5.05 \text{ m}^3$$

$$14.17 \text{ m} \times 1.91 \text{ m} \times 0.175 = 4.24 \text{ m}^3$$

$$2.31 \text{ m} \times 2.56 \text{ m} \times 0.175 = 1.035 \text{ m}^3$$

Continuation

Sch. XLV-Form No. 154					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/1) clearing & grubbing Forest Land etc.					
Qty vide TMB P-1					
Qty = 0.364141					
@ ₹ 49436 = 7/41 ——— ₹ 18016=00					
(2/2) Constr. of Subgrade & earthen shoulder etc.					
Qty vide TMB P- 10					
Qty = 612.54 m ³					
@ ₹ 176 = 75/m ³ ——— ₹ 108266=00					
(3/3) Constr. of granular Sub- base by providing well graded material etc.					
Qty vide TMB P- 1/2					
Qty = 47.73 m ³					
@ ₹ 2022 = 7/m ³ ——— ₹ 96543=00					
(4/4) P/v, laying, spreading & Compacting of WBM-2 etc.					
Qty vide TMB P- 2/3					
Qty = 41.20 m ³					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹ 3600 = 12/m ² ———— ₹					148635=00
(5/5) P/v, laying, spreading 2 Compacting of WBM-3 etc					
Qty vide TMB P-3/6 Qty = 89.33 m ²					
@ ₹ 3343 = 63/m ² ———— ₹					300893=00
(6/6) Prime Coat:- P/v, laying 2 applying Primer Coat with bitumen emulsion etc					
Qty vide TMB P-6 Qty = 1133.86 m ²					
@ ₹ 41 = 27/m ² ———— ₹					49518=00
(7/7) Tack Coat:- P/v 2 applying tack coat with bitumen emulsion etc.					
Qty vide TMB P-6 Qty = 1292.26 m ²					
@ ₹ 14200/m ² ———— ₹					18691=00
(8/8) P/v, laying 2 rolling					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Of close graded premix					
Surfacing etc					
Q _H vide TMB P-7					
				Q _H = 1232.26 m ²	
@ ₹ 201 = 36/m ²					₹ 260384 =
(9/9) Tack Coat :- P/v & applying					
tack coat with bitumen					
emulsion etc.					
Q _H vide TMB P-7					
				Q _H = 6971.81 m ²	
@ ₹ 11.74/m ²					₹ 81849 = 00
(10/10) SDBC :- P/v & laying					
semi dense bituminous					
Concrete etc.					
Q _H vide TMB P-7/8					
				Q _H = 174.23 m ²	
@ ₹ 10100 = 63/m ²					₹ 1760443 =
(11/11) Km Stone :- Reinforced					
Cement Concrete M-15 grade					
Km Local etc.					
(i) Km Stone :-					
				Q _H vide TMB P-8	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(c) 600 mm x 450 mm rectangular					
Qty vide TMB P-9					
Qty = 8 No.					
@ ₹ 4746 = 92/No.					₹ 37975 = 0
(14/14) Boundary Pillar:-					
Reinforced Cement Concrete					
M-15 grade boundary pillar					
etc					
Qty vide TMB P-9					
Qty = 20 No.					
@ ₹ 502 = 31/m ²					₹ 10046 = 00
(15/15) Planting of tree by					
the road side etc.					
Qty vide TMB P-9					
Qty = 43 No.					
@ 800 = 30/No.					₹ 34412 = 0
(16/16) P/o & laying of hot					
applied thermoplastic					
Compound etc					
Qty vide TMB P-9					
Qty = 364.91 m ²					
@ ₹ 735 = 4/m ²					₹ 267979 = 0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17/17) P/v. 2 Fixing of typical MR Mortar Sign board etc.					
QM vide TMB P-9/10					
QM = 4 No					
@ ₹ 10953 = 29/No. — — ₹					43813=00
(18/18) Brick Masonry work in cement mortar etc.					
QM vide TMB P-10/11					
QM = 2.28 m ³					
@ ₹ 5974 = 52/m ³ — — ₹					17206=00
(19/19) Plastering with cement mortar etc.					
QM vide TMB P-11					
QM = 20.16 m ²					
@ ₹ 196 = 76/m ² — — ₹					3966=00
(20/20) Painting two Coat including primer coats etc.					
20.16 m ² QM vide TMB P-11 Mark A1					
16.8 m ² QM vide TMB P-11 Mark B1					
36.96 m ² @ ₹ 95 = 63/m ² — — ₹					3534=00
Total =					336182=

Continuation

Continuation