

AASTHA AND SAUMYA CONST.

M/R-N-19-20
SAMELI NH31 TO BANKHARI STATION.

Schedule XLV-Form No. 134

R.W.D. KATHAR DIVISION

SAMELI SUB-DIVISION

(No-2045)

Measurement Book

Abstract of cost

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work! -	Const. and maintenance				of road from Sameli NH-31 to Bakhari Railway station via Bakhari village.
	of road from				
	to Bakhari Railway station				
	via Bakhari village.				
Name of Agency! -	Aastha and				Saumya Construction.
	Saumya Construction.				
Agreement No! -	02/ MBD 2020-21				
Date of commencement! -	2/7/2020				
Date of completion! -	1/4/2021				
Actual date of completion! -	22.5.2021				
Date of entry! -	7.9.2021				

1.	clearing and grubbing				
	of road land				
	Qty vide TMBP-19				
	i.e Qty = 0.60 Ha				
	⊗ 49672.20 / Ha = 29686				
2.	scarifying old				
	bituminous surface				
	Qty vide TMBP-19				
	i.e Qty = 411.04 m ²				
	⊗ 29.06 / m ² =			11945	
				12032	
				41631	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F	5012927
22. P/V brick masonry					
Cement mortar 1:4					
Qty vide TMBP-25					
2.e Qty = 166.85 m ³					
@ 6307.4 / m ³ = 1053020					
23. P/V PCC M20 grade					
Qty vide TMBP-25					
2.e Qty = 3.15 m ³					
@ 6103.17 / m ³ = 19225					
24. providing weepholes					
Qty vide TMBP-25					

2.e Qty = 105 Nos					
@ 236.96 each = 24880					
25. plastering with					
Cement mortar 1:4					
Qty vide TMBP-26					
2.e Qty = 141.75 m ²					
@ 165.39 / m ² = 23444					
					6133496
Add 12% GST + 1% L.Cess = 797354					
					6930850
Less Previous Payment = 2620400					
Net payable Amount = 4310450					
7.9.2021					

Continuation