

AASHTO AND SAUMYA CONST.

M/R-N-119-20
SAMELIGAN TO CHANDPUR PWD
ROAD.

Schedule XLV-Form No. 134

R.W.D. KATHAR - DIVISION

SAMELI SUB-DIVISION

(NO - 2047)

Measurement Book

3rd & Final Bill

35

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Const. & maint.					
of road from Sameli					
Grain to Chandpur Palt road					
Name of Agency: - Autha & Samyo					
construction					
Agreement No: - 02 MBD/2020/1					
Date of commencement: - 2/7/2020					
Date of completion: - 1/4/2021					
Actual date of completion: - 25.6.2021					
Abstract of cost					
Date of entry: - 25.06.2021					
1/1.	clearing & grubbing of road land				
	Qty vide TMBP-22				
	2-c Qty = 0.42 Ha				
	③ 49985.70 / Ha = 20788				
2/2.	Scarifying existing Bituminous surface				
	Qty vide TMBP-22				
	2-c Qty = 309.88 m ²				
	③ 29.05 / m ² = 8990				
3/3.	const. & of subgrade and earthen shoulder				
	Qty vide TMBP-22				
	2-c Qty = 881.75 m ³				
	③ 176.75 / m ³ = 155849				

Continuation

o/o = 185627

BF = 4154334

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F =	4166034
				2.c Qty = 1.5 m ³	
	(2)	6108.08/m ²			9162
27/30. Plv weepholes in brick masonry				Qty vide TMBP-34	
				2.c Qty = 50 Nos	
	(3)	236.96 each =			11848
28/31. Plastering with cement mortar on brick work				Qty vide TMBP-29	
				2.c Qty = 30.0 m ²	
	(4)	165.53/m ²			11587
					+198631
					4186931
Add 12% GST + 1% L.C.S.S					54581
					54581
					4731232
					4744453
Deduct previous payment:					4352856
Net payable Amount:					391597
					378376
(Signature) 25.6.2021 J.E				(Signature) 25.06.2021 A.B	

Continuation