

AASHTA AND SAUMYA CONST.

M/R-N/19-20

STATE HIGHWAY TO KHO-TA CHOUK VIA
Malaria under Campoux Paschim Panchayat
Schedule XLV-Form No. 134

R.W.D. KATHAR DIVISION

SAMELI SUB-DIVISION

(No - 2046)

Measurement Book

4th & Final Bill

52

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. & maintenance of road from state highway to Khota chowk via malharla under Chandpur paschim Panchayat road.					
Name of Agency:- Aastha & Saumya Construction					
Agreement No:- 02173D/2020-21					
Date of commencement:- 2/7/2020					
Date of completion:- 1/4/2021					
Actual date of completion:- 13.06.2021					
Date of entry:- 28/12/2021					
Abstract of cost					
1/1. clearing & grubbing of road land.					
Qty vide TMB-39					
i.e Qty = 0.770 Ha					
@ 49496.70/Ha = 38112					
2/2. Scarifying the existing bituminous road					
surface lead up to 1000 m					
Qty vide TMB D-39					
i.e Qty = 581.25 m ²					
@ 29.06/m ² = 16891					
C/O = 55003					

Continuation

1910

204 XTA-6000 IN Continuation