

1st and Final Bill

Name of work - **1**
 Situation of Work -
 Agency by which work is executed -
 Date of Measurement -
 N. and date of Agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Counts of area
	No.	L.	B.	D.	
N/W - Ramgashwa to Singhadri					
Agency -	M/S Rudra Enterprises				
Agreement -	177 of 2020-21				
Date of Work order -	13/8/20				
Date of Completion -	12/5/21				
Date of entry -	25/6/21				
Date of actual Completion -	6/8/21				

① Clearing and grabbing - etc					
2x20x50m x 0.70m =	1400m ²				
2x20x50m x 0.70m =	1400m ²				
2x20x50m x 0.70m =	1400m ²				
2x20x50m x 0.70m =	1400m ²				
2x20x50m x 0.70m =	1400m ²				
2x1x50m x 0.50m =	50m ²				
2x3x50m x 0.55m =	165m ²				
2x6x50m x 0.90m =	540m ²				
2x10x50m x 0.70m =	700m ²				
2x	Total = 8455m ²				
Hence =	8455m ²				
	10000				0.84 Hec.

(Continuation)

::CS

Particulars	Details of actual measurement				Counts of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
① Clearing and grubbing - etc					
$Q = 0.84 \text{ Hact}$					
@ Rs 51133.76/-					= Rs 42952 = ∞
② Construction of Subgrade					
$Q = 2082.25 \text{ m}^3$					
@ Rs 204.16/-					= Rs 425112 = ∞
③ Construction of GSB Gr-II					
$Q = 159.71 \text{ m}^3$					
@ Rs 2074.58/-					= Rs 331331 = ∞
④ P/L/S/C of WBM Gr-II					
$Q = 176.01 \text{ m}^3$					
@ Rs 3752.74/-					= Rs 660520 = ∞
⑤ P/L/S/C of WBM Gr-III					
$Q = 291.96 \text{ m}^3$					
@ Rs 3459.66/-					= Rs 1010082 = ∞
⑥ P/A of Prime Coat - etc					
$Q = 3892.80 \text{ m}^2$					
@ Rs 42.73/-					= Rs 166339 = ∞
⑦ P/L of mix Seal Surface					
$Q = 3892.80 \text{ m}^2$					
@ Rs 207.64/-					= Rs 808301 = ∞

(Continuation)

Total = Rs 3444637 = ∞

Particulars	Details of actual measurement				Counts of area
	No.	L.	B.	D.	
					G.F = Rs 3444637=∞
⑧ P/A of Talk Cont-ek					
$Q = 26144.05 m^2$					
@ Rs 14.51/-					= Rs 379350=∞
⑨ P/L of SDBL of 25mmth					
$Q = 556.282 m^3$					
@ Rs 13444.26/-					= Rs 7478800=∞
⑩ P/L of 5th Km Stone Post					
$Q = 2 Nos.$					
@ Rs 4115.55/-					= Rs 8231=∞
⑪ P/L of KRD Stone Post					
$Q = 6 Nos.$					
@ Rs 2533.22/-					= Rs 15199=∞
⑫ P/L of 200m Stone Post					
$Q = 24 Nos.$					
@ Rs 660.13/-					= Rs 15843=∞
⑬ Direction and Place Board.					
$Q = 1.92 m^2$					
@ Rs 12294.28/-					= Rs 24757=∞
⑭ Painting two Cont-ek.					
$Q = 70.40 m^2$					
@ Rs 97.96/-					= Rs 6896=∞

(Continuation)

183

Total = Rs 11373713=∞

Particulars	Details of actual measurement				Counts of area
	No.	L.	B.	D.	
			B.F = B 11373713 = ∞		
15) P/F of R/R 600mm equilateral triangle					
Q = 26 Nos					
@ R 3583.08/-			= B 93160 = ∞		
16) P/F of R/R 600mm Circular - etc					
Q = 26 Nos					
@ B 4897.11/-			= B 127325 = ∞		
17) P/F of R/R 600 x 450mm rectangular.					
Q = 18 Nos.					
@ B 4210.03/-			= B 75781 = ∞		
18) P/F of Boundary Pillor					
Q = 40 Nos.					
@ B 530.62/-			= B 21225 = ∞		
19) Planting Tree - etc					
Q = 113 Nos					
@ B 819.92/-			= B 92651 = ∞		
20) Road marking - etc					
Q = 1175.40 m ²					
@ B 742.79/-			= B 873075 = ∞		
Total			= B 18656930 = ∞		

(Continuation)

1812

Particulars	Details of actual measurement				Counts of area
	No.	L.	B.	D.	
					B.F = Rs 12656930 = 10
(21) P/F of Logo of Project					
Q = 3 Nos					
@ Rs 12616.66/-					= Rs 37850 = 10
(22) Brick masonry - etc					
Q = 11.52 m ³					
@ Rs 6070.48/-					= Rs 69932 = 10
(23) Plastering with C.M (1:4)					
Q = 80.64 m ²					
@ Rs 178.97/-					= Rs 14432 = 10
(24) Painting two coat - etc.					
Q = 95.04 m ²					
@ Rs 108.98/-					= Rs 10357 = 10
Total					= Rs 12789501 = 10
Add 12% GST					= Rs 1534740 = 10
Add 1% L.Cen					= Rs 127895 = 10
Signature Fee					= Rs 80121 = 10
Total					= Rs 14532257 = 10
Less 1.02%					= Rs 148229 = 10
Net					= Rs 14384028 = 10
Channa					
15/10/21					
J.E					

(Continuation)

The work has been completed as per Specification on 6/8/21

Channa

15/10/21