

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of road panchphedi to Dhurabili Under MMGSy (S.C.)					
Name of Agency: - Hanuman Construction					
At - Larkush, Valmikinagar					
Agreement - 03 SEP 2020-21					
Date of work order - 10.6.2020					
S. Time of Completion - 09.6.2021					
Ass value - Rs 1,63,98,690/-					

Measurements Details					
① Construction of reference					
If ① of working bench mark as prescribed					
		1.69 Km		1.69 Km.	
② Cost of reference all blocks					
If ② as per specification					
		1.69 Km		1.69 Km	
③ Plr & fixing of typical					
If ③ MMGSy informatory sign board with logs as per spec					
		02 nos		02 nos	

Continuation
 10/5/2020
 J. B. B.

Abstract of Bill

Sch. XLV—Form No. 134

10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① 1/1① Const. of reference & contour benchmark as per specifications					
Qty. vide TMB p.n. 01					
1.69 km	12,123.27	km			2048820
② 1/2 Const. of reference & contour benchmark as per specifications					
Qty. vide TMB p.n. 01					
1.69 km	13,778.37	km			23,28520
③ 1/3 Clearing & grubbing road land					
Qty. vide TMB p.n. 02					
0.51 Hectare	51,133.76	sq. m			26,07820
④ 1/4 Construction of embankment with off-mats with lead 100m					
Qty. vide TMB p.n. 04					
661.49 m	174.94	m			1,15,72120
⑤ 1/5 Const. of subgrade & earthen shoulder with off material					
Qty. vide TMB					
p.n. 05 — 2002.50 m					
p.n. 08 — 74875 m					
2751.25 m	176.58	m			4,85,81620
					6,71,38820
					100

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/p. Rs		6,71,388.20
(6) It (6)			Cont of embank with aft material from road pit with cut 100 y Qty vide T.M. p. (04)		
		1405.67 m ³	@ 58.71/m ³		82,513.20
(7) It (7)			Excavation for road in soil with irregular Qty vide T.M. p. (05)		
		51.75 m ³	@ 74.15/m ³		3837.20
(8) It (8)			Cont of R.S.D by ply well gravel		
			Provision with G.S.D		
			Qty vide T.M. p. (06)		
		794.02 m ³	@ 3917.49/m ³		31,10,487.20
(9) It (9)			ply laying, spreads and Compacting stone by of 1/2 size with 100m G.S.D		
			Qty vide T.M. p. (07)		
		380.25 m ³	@ 4840.21/m ³		18,40,490.20
(10) It (10)			Cont. of un-reinforced plain cent concrete pavement in 125 as per spec Qty vide T.M. p. (08)		
		321.06 m ³	@ 8413.19/m ³		27,01,136.20
			It (11)		84,09,851.20

Continuation

(15)

Scanned with CamScanner