

मार्गिका २०१४२१ / २०२०-२०२१

Schedule XLV-Form No. 134

म.म. मसय गांधी रोड ३ अड्डा धर.

DIVISION

ग्राम प्रमुख कार्यालय

अधिका

SUB-DIVISION

Measurement Book

अवधि: वर्षा-धर

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
N/W - Const. of road from TOS to Ratput Tola under MMGSY					
Agency - Dhannidhar Chaudhari.					
A/H P.O - Rewta, P.S - Dalsing					
Asarai, Dist. - Samastipur.					
Agreement No - 87SBD/20-21					
Const Amt. Rs. 47,64,299.00					
Maint Amt. Rs. 6,37,934.00					
Total Amt Rs. 54,02,233.00					
Dt. of Agreement - 09/09/xx					
Dt. of Completion as per Agreement - 08/06/21					
Work Scope					
① Clearing & grubbing road land including					
2 x 30.00 x 3.40m =					204.00 ^m
3 x 30.00 x 3.50m =					315.00 ^m
8 x 30.00 x 3.45m =					828.00 ^m
9 x 30.00 x 3.50m =					945.00 ^m
6 x 30.00 x 3.45m =					621.00 ^m
1 x 29.00 x 3.45m =					100.05 ^m
					= 3013.05 ^m
= 0.30 Hec.					

Continuation

