

1st on A/c Bill

dt. 14/01/2025

12.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of M/R road					
(Package NO. MR-N/19-20/Bodh/04)					
Construction of M/R road from					
Chhousari to Kewat Milk.					
Agency: Kumula Ranjan Sarkar, Biharsharif.					
Agreement NO. 04/MBD/2019-20					
Date of commencement (as per order):				18/11/19	
Date of completion (as per order):				17/08/20	
Date of actual completion: -				02/10/2020	
ABSTRACT OF COST.					

<u>T.O. NO. 01</u>	Clearing and grubbing				
	of M/R road and				
	Qty V/P-01 of TMB.				
	0.16 Ha @ Rs. 49524.68 per Ha = Rs. 7924.00				
<u>T.O. NO. 02</u>	Construction of Subgrade				
	of earthen shoulder				
	Lead upto 1000m				
	Qty V/P-02 of TMB.				
	540.00 m ² @ Rs. 161.23 per m ² = Rs. 87064.00				
<u>T.O. NO. 03</u>	Construction of C.B.				
	Cm II				
	Qty V/P-03 of TMB.				
	14.95 m ² @ Rs. 12.44 per m ² = Rs. 19621.00				
<u>T.O. NO. 04</u>	Providing, laying & spreading				

Continuation

Total = Rs. 1,14,609.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>T.S. No. 14</u>	Providing & fixing of retro-reflect				
	orange cautionary				E/I
	600 mm circular				
			1 x 8		= 8 Nos.
			Total		= 8 Nos.
<u>T.S. No. 15</u>	Providing & fixing of retro-refle-				
	ctored cautionary				E/I
	600 mm x 450 mm rectangular				
			1 x 3		= 3 Nos.
			Total		= 3 Nos.
<u>T.S. No. 16</u>	Providing & fixing of retro-refle-				
	ctored cautionary				E/I
	900 mm octagon stop board				
			1 x 4		= 4 Nos.
			Total		= 4 Nos.
<u>T.S. No. 17</u>	Planting of tree by the road				
	side				E/I
			1 x 20		= 20 Nos.
			Total		= 20 Nos.
Billed 01/10/20 SE					

Continuation