

(MMGSY. S.C) गीतार गीतार - Baidhwar (Tajdisha
Yadav ke Ghar) to Thakur Jod (Sita Ram Thakur
ke Ghar)

Measurement Book

Schedule XLV-Form No. 134

गुमना १३५ DIVISION

गुमना १३५ SUB-DIVISION

M.6.No-203
2020-21

Executive Engineer
Rural Works Department
Works Division Phulparas
15.7.2020

Date of last entry _____

1

No. and date of agreement.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work! - Const. of					
					road Bahurwa
					(Dagdish Xaden
					ke Ghar) to
					Thakur Tol
					(Sita Ram Thakur
					ke Ghar) under
					MMGSY (SC)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

Scanned with CamScanner

2nd on A/C Bill

Memo of Payment ₹ 28013692

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SD @ 8%			2241	402	
IT @ 1%			280	142	
LC @ 1%			280	142	
BUST @ 1%			280	142	
CUST @ 1%			280	142	
Royalty			192	12	
S. Fee			98	462	
Total Deduction			3652	542	
By e-payment			2436	1152	
Bill Value			28013692		
Passed for ₹ 28013692 (Twenty					

Eight Lakh One Thousand Three
Hundred Sixty Nine) Only.

Executive Engineer
Rural Works Department
Works Division Phulparas

24/10/2021

24/10/21

Continuation

3rd on A/C Bill

23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-					Const. of road
					Bahawa (Jagdish
					Yadav ke Ghar) to
					Thakur Tal (Sitaram
					Thakur ke Ghar)
					under MMBSEY (SC)
Name of Agency					
					Man Construction
Agreement No.					11 SBP/2020-21
Date of Commencement:-					15.07.2020
Date of Measurement:-					28.01.21

Item No. 01					
Const. of granular					
sub base G-1					
10 Hb. x 30 M x 4.05 x 0.135 =					164.03 M ³
10 Hb. x 30 M x 4.05 x 0.135 =					164.03 M ³
10 Hb. x 30 M x 4.05 x 0.135 =					164.03 M ³
10 Hb. x 30 M x 4.05 x 0.135 =					164.03 M ³
10 Hb. x 30 M x 4.05 x 0.135 =					164.03 M ³
3 Hb. x 30 M x 4.05 x 0.135 =					49.21 M ³
1 Hb. x 10 M x 4.05 x 0.135 =					5.47 M ³
					874.83 M ³
Item No. 02					
WBM G-3					
1 Hb. x 30 M x 3.75 x 0.075 =					84.37 M ³

Continuation

Abstract of 3rd on A/c Bill

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date	28.01.2021				
Item No. 01					
Providing & fixing of					
working B.M. & reference					
pillars					
Abstract of 2nd A/c Bill Page 15 - 18 Nos					
18 Nos @ Rs 2,500.77/No					
→ Rs 46,634.26					
Item No. 02					
Clearing & grubbing					
road land					
Abstract of 2nd A/c Bill Page 15 -					0.7684

0.7684 @ Rs 43,174.35/H					
→ Rs 37,766.20					
Item No. 03					
Dismantling of					
existing structure as					
per specification					
Abstract of 2nd A/c Bill Page 16 - 17					125.00
125.00 M ² @ Rs 227.35/M ²					
→ Rs 28,419.25					
Item No. 04					
Excavation for					
roadway in soil					
using manual means					
Abstract of 2nd A/c Bill Page 16 -					42.97 M ³

Continuation

Rs 1,12,819.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	42.97 m ²				@ Rs 76.219/m ²
					Rs 3,274.000
Item No. 05					
Const. of granular sub					
base by well graded					
material					
Abstract of 2nd A/c Bill Page 16 - m ²					62.82
62.82 m ²					@ Rs 3462 = 63/m ²
					Rs 2,17,522.00
Item No. 06					
Providing, laying					
spreading & compacting					
W.B.M. Gr. 3					
Abstract of 2nd A/c Bill Page 17 - m ²					167.06
167.06 m ²					@ Rs 4,293 = 78/m ²
					Rs 7,18,321.00
Item No. 07					
Const. of uncrushed					
Cement Concrete pavement					
130 gms per specification					
Abstract of 2nd A/c Bill Page 17 - m ²					356.40
356.40 m ²					@ Rs 8,440 = 75/m ²
					Rs 30,08,283.00
Item No. 08					
Earthwork in					
excavation for structure					

Continuation

Rs 40,60,219 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of 2nd Alc Bill Page 17-17					186.25
186.25 M ² @ R 252 = 89/M ²					
→ R 48,218 2 00					
Item No. 08					
Sand filling in foundation trenches					
Abstract of 2nd Alc Bill Page 17-					1.25 M ²
1.25 M ² @ R 460 = 92/M ²					
→ R 596 2 00					
Item No. 10					
Providing P.C.C. (1:2:5) in foundation					
Abstract of 2nd Alc Bill Page 18-18					24.98
24.98 M ² @ R 6673 = 99/M ²					
→ R 1,66,716 2 00					
Item No. 11					
Brick Masonry work in C.M. (1:4) in foundation					
Abstract of 2nd Alc Bill Page 18-18					104.20
104.20 M ² @ R 5916 = 81/M ²					
→ R 6,16,532 2 00					
Item No. 12					
Brick Masonry work in C.M. (1:4) in substructure					
Abstract of 2nd Alc Bill Page 18-18					52.52
52.52 M ² @ R 6646 = 33/M ²					

Continuation

R 48,92,261 2 00

Rs 48,92,261 = 00
28
Rs 40,60,213 = 00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
→ Rs 3,49,065 = 00					
Item No. 13					
Supplying, fitting and placing HYSD bar reinforcement in superstructure					
Abstract of 2nd A/c Bill Page 18 -					1.528 Ton
1.528 Ton @ Rs 70,804 = 106/Ton					
→ Rs 1,08,326.260					
Item No. 14					
R.C.C. in substructure as per specification					
Abstract of 2nd A/c Bill Page 19 -					8.126
8.126 M ³ @ Rs 7,656 = 19/M ³					
→ Rs 62,291.200					
Item No. 15					
Providing & laying R.C.C. in Deck slab					
Abstract of 2nd A/c Bill Page 19 -					9.216 M ³
9.216 M ³ @ Rs 8,385 = 23/M ³					
→ Rs 77,292 = 00					
Item No. 16					
Barbed masonry work in C.M. (1:3)					
Abstract of 2nd A/c Bill Page 19 -					7.68 M ³
7.68 M ³ @ Rs 5,612 = 34/M ³					
→ Rs 43,103 = 00					

Continuation

Rs 47,00,283 = 00
55,32,325 = 60

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. 17					
Plastering with cement mortar (1:4) 15mm thick					
Abstract of 2nd A/c B.M. Page 19-					113.95 m ²
113.95 m ² @ Rs 181 = 65/m ²					
→ Rs 21,860 00					
Item No. 18					
Earthwork in excavation for foundation					
Abstract of 2nd A/c B.M. Page 20-					58.22 m ³
58.22 m ³ @ Rs 258 = 89/m ³					
→ Rs 15073 00					
Item No. 19					
Providing M.S. (1:2:5:5) as levelling course in foundation					
Abstract of 2nd A/c B.M. Page 20-					5.80 m ³
5.80 m ³ @ Rs 6673 = 39/m ³					
→ Rs 39310 00					
Item No. 20					
Brick Masonry work in C.M. (1:4) in hand well					
Abstract of 2nd A/c B.M. Page 20-					55.31 m ³
55.31 m ³ @ Rs 646 = 33/m ³					
→ Rs 3,62,603 00					

Continuation

R 51,44,075 00
R 52,76,117 00

Rs 59,76,117 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. 21					
Providing & laying					
R.C.C. pipe NP, 1000 mm dia					15.00 m
Abstract of 2nd A/c Bill Page 20 -					
15.00 m @ Rs 3823.262/m					
					Rs 57,354.200
Item No. 22					
Plastering with C.M. (1:4)					
on brick work in					
sub-structure					
Abstract of 2nd A/c Bill Page 21 -					111.33 m ²
111.33 m ² @ Rs 1,91.65/m ²					
					Rs 21,336.200
Item No. 23					
Contd. of granular					
sub-base by providing					
well graded material					
Vide the M.B. Page 23 -					874.83 m ³
As per D.P.R. -					872.16 m ³
872.16 m ³ @ Rs 3462.63/m ³					
					Rs 30,19,967.200
Item No. 24					
Providing, laying, spreading					
and compacting WBM Gr 3					
Vide the M.B. Page 24 -					449.97 m ³
449.97 m ³ @ Rs 4,280.78/m ³					

Continuation

Rs 90,74,774 = 00

Continuation