

कार्यपालक अभियंता का कार्यालय,  
ग्रामीण कार्य विभाग कार्य प्रमंडल, महाराजगंज ।

पत्रांक ...123...../महाराजगंज, दिनांक 25/01/2021

प्रेषक :-

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, महाराजगंज ।

सेवा में,

सचिव-सह-प्राधिकृत पदाधिकारी,  
विश्वेसरैया भवन, बेली रोड  
पटना ।

विषय: शीर्ष NDB(Brics) योजना के पथ के भुगतान हेतु राशि की अधियाचना एवं प्राधिकार पत्र के संबंध में ।

महाशय,

उपर्युक्त विषयक इस प्रमंडल अतर्गत शीर्ष NDB(Brics) योजना के पथ के भुगतान हेतु विहित प्रपत्र में संवेदक का नाम प्राधिकार पत्र निर्गत करने एवं राशि अधियाचना हेतु प्रपत्र संलग्न किया जा रहा है। पथ का कार्य संतोषजनक है। संबंधित पथ के मापीपुस्त की अभिप्रमाणित प्रति संलग्न की जा रही है।

अतः अनुरोध है कि पथों के भुगतान हेतु रू० 24,18,011 ( चौबीस लाख अठारह हजार ग्यारह मात्र) राशि का आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०- यथोक्त ।

विश्वासभाजन  
25/01/21  
कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, महाराजगंज ।  
25/1/21

# From GFR 19-A

(See Government of India's Decision (1) below Rule-150)

Form of Utilization Certificate upto the month of January 2021

## NDB(Brics)Road

1. RWD, Works Division, Maharajganj

| S.No. | Name of Scheme                               | Sanction No. with amount (In Rs. Lacs) | Amount Received (In Rs. Lacs) | Particulars                                                                                                                                                                                                                                                                                                                          |
|-------|----------------------------------------------|----------------------------------------|-------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1     | Construction of Rural Roads under NDB(Brics) |                                        |                               |                                                                                                                                                                                                                                                                                                                                      |
|       | Letter No.                                   | Date                                   | Amount                        |                                                                                                                                                                                                                                                                                                                                      |
| 1     | 160 WE-                                      | 31-12-19                               | 130.67561                     | Certified that out of Rs. 1216.22694 lacs received till January 2021 in favor of Ex. Engineer R.W.D., Works Division, Maharajganj, a sum of Rs 1216.22694 lacs has been utilized for the purpose of NDB(Brics)Schemes for which it was sanctioned and the balance of Rs 0.00002 lacs remaining unutilized at the end of the period . |
| 2     | 12 WE                                        | 17-01-20                               | 117.22258                     |                                                                                                                                                                                                                                                                                                                                      |
| 3     | 31 WE                                        | 17-02-20                               | 137.41066                     |                                                                                                                                                                                                                                                                                                                                      |
| 4     | 59 WE                                        | 17-03-20                               | 96.22901                      |                                                                                                                                                                                                                                                                                                                                      |
| 5     | 76 WE                                        | 08-05-20                               | 88.50464                      |                                                                                                                                                                                                                                                                                                                                      |
| 6     | 83 WE                                        | 26-05-20                               | 89.52170                      |                                                                                                                                                                                                                                                                                                                                      |
| 7     | 98 WE                                        | 10-06-20                               | 144.10496                     |                                                                                                                                                                                                                                                                                                                                      |
| 8     | 108 WE                                       | 25-06-20                               | 45.43039                      |                                                                                                                                                                                                                                                                                                                                      |
| 9     | 111 WE                                       | 10-07-20                               | 50.69935                      |                                                                                                                                                                                                                                                                                                                                      |
| 10    | 127 WE                                       | 20-08-20                               | 79.99017                      |                                                                                                                                                                                                                                                                                                                                      |
| 11    | 177 WE                                       | 09-11-20                               | 16.31363                      |                                                                                                                                                                                                                                                                                                                                      |
| 12    | 185 WE                                       | 23-11-20                               | 220.12424                     |                                                                                                                                                                                                                                                                                                                                      |

2. Certified that I have satisfied myself that the conditions which the grants—in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

*Krishna Singh*

DAO 24/11/21

R.W.D., Works Division  
Maharajganj

*24/11/21*

Executive Engineer

R.W.D., Works Division  
Maharajganj

24/11/21

**Rural Works Department**

**NABARD(RIDF) Allotment Requisition Format**

**Name of Division:- Maharajganj**

| Sl. No. | Year    | Name of Road                                     | Name of Contractor (In English)       | Administrative Sanction |                   | Amount of Agreement ( in Lacs) |             | Total Allotment Received (In Lacs) | Total Expenditure as per MIS (in Lacs) | Value of Measurement (In Lacs) | Current Demand (In Lacs) (11-9) | Remarks        |
|---------|---------|--------------------------------------------------|---------------------------------------|-------------------------|-------------------|--------------------------------|-------------|------------------------------------|----------------------------------------|--------------------------------|---------------------------------|----------------|
|         |         |                                                  |                                       | Length (In Km)          | Amount ( in Lacs) | Main Work                      | Maintenance |                                    |                                        |                                |                                 |                |
| 1       | 2018-19 | Hussepur to Sisni Harijan Tola                   | SAVITRI TECHINOCRATES PRIVATE LIMITED | 1.150                   | 95.24000          | 77.60157                       | 6.36500     | 77.35325                           | 77.35325                               | 77.35325                       |                                 | Work Completed |
| 2       | 2018-19 | T03 to Dumri                                     | SAVITRI TECHINOCRATES PRIVATE LIMITED | 1.000                   | 84.44000          | 68.48500                       | 5.96700     | 67.66721                           | 67.66721                               | 67.66721                       |                                 | Work Completed |
| 3       | 2018-19 | Goriakothi Sauna Path to Laka Tola via Dhusukpur | SAVITRI TECHINOCRATES PRIVATE LIMITED | 1.500                   | 127.24000         | 102.35400                      | 9.84700     | 77.66657                           | 77.66657                               | 101.84668                      | 24.18011                        | Work Completed |
| 4       | 2018-19 | Sahil patti to Rajapur                           | Vijay Singh                           | 5.000                   | 322.54000         | 246.87900                      | 37.82000    | 241.46283                          | 241.46283                              | 241.46283                      |                                 | Work Completed |
| 5       | 2018-19 | Gohpur Shivpujan Yadav ka Gahr to Gohpur Mauje   | SAVITRI TECHINOCRATES PRIVATE LIMITED | 1.000                   | 72.14000          | 55.25800                       | 8.42400     | 54.88139                           | 54.88139                               | 54.88139                       |                                 | Work Completed |
| 6       | 2018-19 | S01 (Choumukha) to Balthari Tola                 | Vijay Singh                           | 2.100                   | 165.58000         | 131.88200                      | 14.07400    | 98.66342                           | 98.66342                               | 98.66342                       |                                 | Earth Work GSB |
| 7       | 2018-19 | L029 to Sariya Tola Ray Ka Tola                  | Vijay Singh                           | 1.400                   | 102.50000         | 80.80900                       | 9.61600     | 78.04619                           | 78.04617                               | 78.04617                       |                                 | Work Completed |
| 8       | 2018-19 | Pokhara Bazar to Pokhara Krishna Tola            | SAVITRI TECHINOCRATES PRIVATE LIMITED | 1.375                   | 96.05000          | 75.67000                       | 9.03400     | 72.88940                           | 72.88940                               | 72.88940                       |                                 | GR-III & PCC   |
| 9       | 2018-19 | L033 to Mathia Giri Tola                         | SAVITRI TECHINOCRATES PRIVATE LIMITED | 2.070                   | 149.37000         | 118.12800                      | 13.50200    | 105.17772                          | 105.17772                              | 105.17772                      |                                 | Work Completed |
| 10      | 2018-19 | L035 to Chanauli                                 | SAVITRI TECHINOCRATES PRIVATE LIMITED | 2.200                   | 148.92000         | 115.74100                      | 15.52600    | 105.83161                          | 105.83161                              | 105.83161                      |                                 | Work Completed |
| 11      | 2018-19 | Lakhnaura to Dusadh Tola                         | Vijay Singh                           | 1.000                   | 84.16000          | 67.82600                       | 6.38500     | 61.74402                           | 61.74402                               | 61.74402                       |                                 | PMC            |
| 12      | 2018-19 | L042 to Indauli                                  | Vijay Singh                           | 1.325                   | 104.29000         | 84.53100                       | 8.02300     | 50.69935                           | 50.69935                               | 50.69935                       |                                 | GR-III & PCC   |

| SL No. | Year    | Name of Road                                     | Name of Contractor (In English) | Administrative Sanction |                   | Amount of Agreement ( in Lacs) |             | Total Allotment Received (In Lacs) | Total Expenditure as per MIS (in Lacs) | Value of Measurement (In Lacs) | Current Demand (In Lacs) (11-9) | Remarks      |
|--------|---------|--------------------------------------------------|---------------------------------|-------------------------|-------------------|--------------------------------|-------------|------------------------------------|----------------------------------------|--------------------------------|---------------------------------|--------------|
|        |         |                                                  |                                 | Length (In Km)          | Amount ( in Lacs) | Main Work                      | Maintenance |                                    |                                        |                                |                                 |              |
| 1      | 2       | 3                                                | 4                               | 5                       | 6                 | 7                              | 8           | 9                                  | 10                                     | 11                             | 12                              | 13           |
| 13     | 2018-19 | Shiv Mandir to Chakri Mathia Gori Ji Ka Tola     | Awanish Construction            | 1.500                   | 117.06000         | 93.13600                       | 9.77600     | 33.21598                           | 33.21598                               | 33.21598                       |                                 | GR-III & PCC |
| 14     | 2018-19 | Siwan Paigamberpur Sadak Ramgarhia to Koiry Tola | Awanish Construction            | 2.600                   | 175.44000         | 142.83400                      | 13.44000    | 90.92800                           | 90.92800                               | 90.92800                       |                                 | GR-III & PCC |
| 15     | 2018-19 | Begura Simri Path to Harijan Tola                | Awanish Construction            | 1.300                   | 83.37000          | 64.56200                       | 8.80200     | 0.00000                            | 0.00000                                | 20.34834                       |                                 | GR-III & PCC |
| Total  |         |                                                  |                                 | 26.52000                | 1928.34000        | 1525.69657                     | 176.60100   | 1216.22694                         | 1216.22692                             | 1260.75537                     | 24.18011                        |              |

Kusha Khan  
DAO 29/11/21  
RWD Works Division, Maharajganj

Executive Engineer,  
RWD, Works Division, Maharajganj  
29/11/21