

સાબીદાર - ૨૧૦૫૨ ગ્રામીણ મિલ

Schedule XLV-Form No. 134
પ્રમુખ (SC) ગ્રામીણ મિલ - નં. ૧૦૫ + ૦ અમરપુર

પ્રમુખ પારાય **DIVISION**

જાવકાર **SUB-DIVISION**

M.6.No-236
2020-21

MEASUREMENT BOOK

પ્રમાણિત બિના બાદ હું બિ સમતપત્ર
પુરત પંક્તિ નો ગણીત ૧૨૮ મુદ્રિત-૧૦૦
(બેઠા માં) પુરત હું બે સહીત મળ અભિર
પ્રાપ્તિત બાત બિના ૧૦૮, બાત અવર
પ્રમાણ, મોંઘા હી બે બિના હી

૨૩/૧૨/૨૦
Executive Engineer
Rural Works Department
Works Division Phulbani
19.12.2020

Schedule XLV- Form No.- 134.

Phulbani DIVISION

Laukani SUB-DIVISION

MEASUREMENT BOOK

No. 236
2020-21

Name of officer Executive Engineer
Rural Works Department
Works Division Phulbani
19.12.2020

Date of first entry

Date of last entry

Name of the work- Leton A/C Bill
 Situation of work-
 Agency by which work is executed-
 Date of measurement-
 No. and date of agreement- 01
(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-					Cont of road
					NH-104 to Amarapur
					under M&G (S.C)
Name of Agency					
					Rajdhani Kumar Yadan
Agreement No.					235BD/2020-21
Date of Commencement:-					10.12.2020
Date of Measurement:-					24.12.2020
Item No. 01					
					Setting out pillars

					8 Nos x 0.853 km = 6.82
					Say 7.00 Hrs.
Item No. 02					
					Cleaning & grubbing
					road land by manual
					means
					853.00m x 3.50m = 2985.50 m ²
					Say 0.30 H
Item No. 03					
					Dismantling of
					existing structure
					L.S. - 53.00 m ³
Item No. 04					
					Dismantling of
					existing structure

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Date	21.01.2024				
Item No. 01					
Providing & fixing of working bench marks & reference pillars					
Vide this M.B. Page 1 - 7.00 H					
7.00 H @ Rs 2530 = 15/H					
→ Rs 17,711 = 00					
Item No. 02					
Cleaning & grubbing road land by manual means					
Vide this M.B. Page 1 - 0.30 H					

0.30 H @ Rs 49,404 = 70/H					
→ Rs 14,849 = 00					
Item No. 03					
Dismantling of existing structures as per specification					
Vide this M.B. Page 1 - 53.00 m ³					
53.00 m ³ @ Rs 228 = 72/m ³					
→ Rs 12,122 = 00					
Item No. 04					
Cost of embankment with					
Removing all types of hump pipe					
Above 600mm to 900mm					
Continuation					
Rs 44,682 = 00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
alia Humapipa					
Vide the M.B. Page 02 -					5.00 M
5.00m @ Rs 228 =					68/M
→ Rs 1,143 =					00
Item No. 05					
Const. of embankment					
with material obtained					
from borrow pit					
(a) 1000 M lead					
Vide the M.B. Page 02 -					204.07 M ³
204.07 M ³ @ Rs 175 =					11/M ³
→ Rs 51,652 =					00
(b) 100 M lead					

Vide the M.B. Page 02 -					1170.89 M ³
1170.89 M ³ @ Rs 139 =					90/M ³
→ Rs 1,65,067 =					00
Item No. 06					
Earthwork in excavation					
for foundation					
Vide the M.B. Page 03 -					59.52 M ³
59.52 M ³ @ Rs 260 =					59/M ³
→ Rs 15,510 =					00
Item No. 07					
Providing MU (1:2:5)					
in foundation					
Vide the M.B. Page 03 -					9.10 M ³
9.10 M ³ @ Rs 6367 =					36/M ³
→ Rs 58,516 =					00

Continuation

Rs 3,36,570 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Item No. 08					
P.C.C. in substructure					
Complete as per					
specification					67.40
Vide this M.B. Page 03 - M ³					
67.40 M ³ @ Rs 7,258 = 81/M ³					
→ Rs 4,89,897 = ..					
Item No. 09					
Providing & laying					
R.C.C. pipe HP 3					
1000 mm dia					
Vide this M.B. Page 04 - 15.00 M					
15.00 M @ Rs 3,586 = 16/M					

					→ Rs 53,702 = ..
Item No. 10					
Const. of granular					
sub base by providing					
well graded material					
Vide this M.B. Page 04 - 94.88 M ³					
94.88 M ³ @ Rs 3,426 = 11/M ³					
→ Rs 3,25,069 = ..					
Item No. 11					
Providing, laying, spreading					
and compacting WBM Gr 3					
Vide this M.B. Page 04 - 71.16 M ³					
71.16 M ³ @ Rs 4,232 = 72/M ³					
→ Rs 3,01,556 = ..					

Continuation

Rs 15,06,884 = ..

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. 12					
Const. of unrain formed					
Cement concrete pavement					
M 30 gr as per specification					151.80
Vide this M.B. page 04 - M ³					
151.80 M ³ @ R 7948 = 58/m					
→ R 12,06,594 = 00					
Item No. 13					
Const. of granular					
sub base by providing					
well graded material					
Vide this M.B. page 05 - 307.80					M ³
307.80 M ³ @ R 3476 = 11/m					

→ R 10,54,557 = 00					
Item No. 14					
Providing & fixing of					
typical MMSY					
information sign board					
with logo as per MORD					
specification					
Vide this M.B. page 05 - 2 No					
2 No @ R 10,861 = 22/No					
→ R 21,722 = 00					
R 37,89,757 = 00					
Add 12% GST - R 4,54,771 = 00					
R 42,44,528 = 00					
Add 1% L.C. - R 37,808 = 00					
R 42,82,426 = 00					

Continuation

