

अधीक्षण अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य अंचल, मोतिहारी


कार्यालय आदेश

कार्यालय आदेश संख्या-

दिनांक.....

दिनांक 2020 के नए एवं अतिवृद्धि से ग्रामीण कार्य विभाग के पशों एवं पुलों में हुई क्षति के कारण आवागमन को सुचारु करने हेतु मुक्त स्तर पर कार्य प्रगंडलों को कार्य कराने का निर्देश प्राप्त है। इस सम्बन्ध में सचिव, ग्रामीण कार्य विभाग, विहार पटना के निर्देश के आलोक में इन सभी कार्यों की भी गौतिक सत्यापन हेतु इस कार्य अंचल में पदस्थापित कार्यपालक अभियंताओं के बीच प्रगंडलवार जाँच कार्य हेतु निम्नवत कार्य क्षेत्र आवंटित किया जाता है।


क्रमांक	वर्तमान पदस्थापन कार्य प्रगंडल का नाम	जाँच हेतु आवंटित कार्य प्रगंडल का नाम
1	कार्यपालक अभियंता, मोतिहारी	कार्य प्रगंडल रक्सौल
2	कार्यपालक अभियंता, रक्सौल	कार्य प्रगंडल ढाका
3	कार्यपालक अभियंता, अरेराज	कार्य प्रगंडल मोतिहारी
4	कार्यपालक अभियंता, चकिया	कार्य प्रगंडल अरेराज
5	कार्यपालक अभियंता, ढाका	कार्य प्रगंडल पकड़ीदयाल
6	कार्यपालक अभियंता, पकड़ीदयाल	कार्य प्रगंडल चकिया


अधीक्षण अभियंता
ग्रामीण कार्य विभाग,
कार्य अंचल, मोतिहारी

जापानक- 1344

दिनांक 28/08/2020

प्रतिलिपि- कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रगंडल मोतिहारी/रक्सौल/अरेराज/चकिया/ढाका/पकड़ीदयाल को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।


अधीक्षण अभियंता
ग्रामीण कार्य विभाग,
कार्य अंचल, मोतिहारी

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, अरेराज।**

पत्रांक 2514

दिनांक 26.12.2020

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल अरेराज।

सेवा में,

अधीक्षक अभियंता,
ग्रामीण कार्य विभाग,
कार्य अंचल, मोतिहारी।

विषय:- वर्ष 2020 के बाढ़ में क्षतिग्रस्त पथों को मोटरेबुल कराने हेतु किये गये कार्यों की जाँच के संबंध में।

प्रसंग:- मु0अ0-4(मु0)विविध (कार्य)-23-40/2016- 2789 पटना, दिनांक 21.08.2020 एवं भवदीय कार्यालय आदेश ज्ञापांक- 1344 दिनांक 28.08.2020


महाशय


उपर्युक्त विषयक एवं प्रासंगिक पत्र के अनुपालन में कार्य प्रमंडल, मोतिहारी द्वारा उपलब्ध कराये गए मोटरेबुल पथों की सूची में अंकित पथों का अधोहस्ताक्षरी तथा सहायक अभियंता एवं कनीय अभियंता के द्वारा निरीक्षण किया गया। निरीक्षण के दौरान कार्य प्रमंडल, मोतिहारी द्वारा प्रतिवेदित सभी पथों में मोटरेबुल का कार्य कराया गया है एवं वर्तमान में यातायात चालू है।

सादर सूचनार्थ एवं अग्रेतर कार्रवाई हेतु समर्पित।

अनु0- निरीक्षण किये गए पथों की सूची।


कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, अरेराज।



सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, अरेराज।

विश्वासभाजन,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, अरेराज।

ज्ञापांक 2514

दिनांक 26.12.2020

प्रतिलिपि:- कार्यपालक अभियंता ग्रामीण कार्य विभाग, कार्य प्रमंडल, मोतिहारी को सूचनार्थ समर्पित।


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, अरेराज।

25	Motihari	Motihari Chhauradano pirnull road - Jhikahian (021)	13.031
26	Motihari	L038-T 04 to Alir Tola via Huriyar pur (VR49)	2.818
27	Motihari	REC Road Dekaha - Bardaha (219)	8.639
28	Motihari	L046-L 028 to Hasun (VR24)	3
29	Motihari	L076-L 025 to Siluliya (VR76)	3.517
30	Motihari	Patjirwa pul to pwd road Dhaka	2
31	Motihari	Motihari dhaka PWD road patparia moran - Chhatauni Ramsingh	5.85
32	Motihari	L027 to Bheriharwa Via Harijan Tola	2.954
33	Motihari	Dekhaha to Harajpur	4.5
34	Motihari	L026 to Mahmood Nagar	0.836
35	Motihari	L040-Baraulia to Harajpur Laxmipur (VR6)	2.231
36	Motihari	Motihari Rulhi PWD To Sahni Tola	3.2
37	Motihari	Motihari Chhauradano PWD road - Loknathpur	3.606
38	Motihari	Motihari Chhauradano P.W.D Rd. - Destiya	2.5
39	Motihari	Motihari Chhauradano P.W.D. Road - Ramgarhwa (142)	3.695
40	Motihari	Jhakhra - Arajisirsu tola Machhaha (213)	7.227
41	Motihari	L071-T 03 To Maniya Tola Via Mahuwa Tola (VR60)	2.881
42	Motihari	T01 PWD Motihari Madhubani Ghat to Mathiya (Maniya) Tola	2.868
43	Motihari	Pwd Madhubani Ghat Health Center to Nandpur	2.15
44	Motihari	House of Baidhnath Mahto to NH28A Bairia	0.873
45	Motihari	T01 PWD Madhubani Ghat to Sirsa Mal	1.518
46	Motihari	Motihari Chouradano PWD road to Ramgarwa	3.695
47	Motihari	T 06 to Malwah Toli	2.1
48	Motihari	PWD Madhubani Ghat Ayurved College to Daswariya Tak	4.1
49	Piprakothi	L057-Dhekha Bela Watjung to Hathiyahce (VR13)	4.545
50	Piprakothi	Home Of Anshur Ali to Home Of Kishun Pandit	0.6
51	Piprakothi	Aass Muhammed to Link Road L034	0.65

25/12/20
a

25/12/20
RE

25/12/20
E.E.

F.D.R - 2620

Block - Piprakothu

Schedule XLV-Form No. 134

Noted

A. E RWD (w)

DIVISION

Pipra kothi -

SUB-DIVISION

Measurement Book

M.B.H - 5562.

Has Mohammad to link Road 1034

Certified that this measurement
book contained one hundred (100)
Machine Numbered Pages are issued
to A. E. R. W. D. (W) Sub. Pipra Kalhi

For issue
Executive Engineer
R.W.D. (W) Division
Motihari

Sch. XLV - Form No. 134

A. E. R. W. D. (W) DIVISION
Pipra Kalhi SUB-DIVISION

Executive Engineer
R.W.D. (W) Division
Motihari

Measurement Book

No.

M. B. N. — 5562.

Name _____

Date of first entry _____

Date of last entry _____

Name of Work-

Situation of Work-

1

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work : Emergent Repair for restoration of traffic in road from "Aas Mohammad to Link Road L034."					
Authority : E.E.R.W.D, Motihari					
Agency : Departmental					
Record Measurement					

(1) Labour for laying dry graded Shama khoa or stone filter under brick pitching in breaches of damaged road portions including light ramming etc. - all comp. & as per specifications and direction of E.I.C.					
2 x	30.00 x	1.60 x	0.35 =	21.60 m ³	
1 x	30.00 x	2.60 x	0.40 =	31.20 m ³	
1 x	10.00 x	2.60 x	0.40 =	10.40 "	
1 x	30.00 x	2.75 x	0.40 =	33.00 "	
1 x	20.00 x	2.75 x	0.40 =	22.00 "	
1 x	25.00 x	1.20 x	0.25 =	7.50 "	
1 x	10.00 x	1.00 x	0.30 =	3.00 "	
1 x	10.00 x	0.90 x	0.30 =	2.70 "	

Continuation

130.80 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	Qty.	=	130.80 m ³
	2 x 30.00	1.20	0.35	=	25.20 m ³
	1 x 12.00	1.00	0.30	=	3.60 m ³
	1 x 8.00	0.90	0.30	=	2.16 m ³
					161.76 m ³
2) Labour for filling sand bag including filling sand, stitching bag and placing at desired locations etc. - all comp's as per specification and direction of E.P.C.					
	2 x 30.00	1.20	1.30	=	93.60 m ³
	1 x 30.00	1.40	1.25	=	52.50 m ³
	1 x 10.00	1.40	1.25	=	17.50 m ³
	1 x 30.00	1.45	1.25	=	54.375 "
	1 x 15.00	1.45	1.25	=	27.188 "
	1 x 30.00	1.35	1.30	=	52.65 m ³
	2 x 30.00	1.20	1.00	=	72.00 "
	1 x 12.00	1.20	1.20	=	17.28 "
	1 x 8.00	1.10	1.00	=	8.80 "
					395.893 m ³
No. of sand bags					
	= $\frac{395.893}{0.034}$				= 11644 Nos.
Continuation					
21/12/2020 J.E					
21/12/2020 AC					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
(Vide TMB, page - 1 to 2)					
(1) Labour for laying dry graded Thanna					
khoo etc. - all comp. etc.					
161.76 m ³ , vide TMB, p - 2					
@ R. 2147.41 per m ³ - - - R					347365.00
(2) Labour for filling sand					
bag etc. etc. all comp. etc.					
11644 bags, vide TMB, p - 2					
@ R. 27.83 each - - - R					324053.00
Total - - - R					671418.00

ms/m
08/01/2021
T.E

R. m/s
09/01/2021

V. cup
08/01/2021

AE