

2nd on A/C B/M  
~~and and first B/M~~

14

Sch. XLV—Form No. 134

Date of entry  $\rightarrow$  10/12/2022

| Particulars                                                                                                                                                             | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                                         | No.                           | L. | B. | D. |                  |
| ①/① construction of bench-<br>mull & working -<br>Qty side pay - ⑨ 0.536 K.M<br>Limit - 0.522 K.M<br>② 4210.77/1 km 2198200                                             |                               |    |    |    |                  |
| ②/③ cleaning & grubbing road<br>land.<br>Qty side pay - ⑨ 0.21 had.<br>② 50724.41/1 had 10652200                                                                        |                               |    |    |    |                  |
| ③/④ Excavation for road work<br>in soil -<br>Qty side pay - ⑩ 80.09 m <sup>3</sup><br>Limit - 78.3 m <sup>3</sup><br>② 82.02/m <sup>3</sup> 6422200                     |                               |    |    |    |                  |
| ④/⑤ construction of embank-<br>ment with material -<br>- do -<br>Qty side pay - ⑩ 807.74 m <sup>3</sup><br>② 186.21/m <sup>3</sup> 150490200                            |                               |    |    |    |                  |
| ⑤/⑥ construction of subgrade<br>& center shoulder - do -<br>Qty side pay - ⑩ 371.18 m <sup>3</sup><br>Limit - 341.50 m <sup>3</sup><br>② 204.69/m <sup>3</sup> 69902200 |                               |    |    |    |                  |
| ⑥/⑦ granular sub base<br>with well graded material<br>do -                                                                                                              |                               |    |    |    |                  |

Continuation

4.239664200

| Particulars                                   | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------|-------------------------------|----|----|----|------------------|
|                                               | No.                           | L. | B. | D. |                  |
| at side pay - (1) 114.75 m <sup>3</sup>       |                               |    |    |    |                  |
| @ 2434.94/m <sup>3</sup>                      |                               |    |    |    | 279409200        |
| (7) WBM Grading - 3.                          |                               |    |    |    |                  |
| at side pay - (11) 148.28 m <sup>3</sup>      |                               |    |    |    |                  |
| @ 3114.71/m <sup>3</sup>                      |                               |    |    |    | 461849200        |
| (8) cement concrete                           |                               |    |    |    |                  |
| Parcment m-30.                                |                               |    |    |    |                  |
| at side pay - (12) 316.33 m <sup>3</sup>      |                               |    |    |    |                  |
| @ 6884.45/m <sup>3</sup>                      |                               |    |    |    | 2177758200       |
| (9) Kilometer Stone 1 No.                     |                               |    |    |    |                  |
| @ 2403.42/No                                  |                               |    |    |    | 2403200          |
| (10) 200 m Stone 2 No.                        |                               |    |    |    |                  |
| @ 674.10/No                                   |                               |    |    |    | 1348200          |
| (11) Boundary P.M. - 8 No.                    |                               |    |    |    |                  |
| @ 577.09/No                                   |                               |    |    |    | 4617200          |
| (12) Printing two walls on                    |                               |    |    |    |                  |
| new concrete - 200.                           |                               |    |    |    |                  |
| at side pay - (12) 12.97 12.97 m <sup>2</sup> |                               |    |    |    | 1417200          |
| @ 109.25/m <sup>2</sup>                       |                               |    |    |    | 2834200          |
| (13) Grading and filling of                   |                               |    |    |    |                  |
| typical information bond                      |                               |    |    |    |                  |
| 2 Nos.                                        |                               |    |    |    |                  |
| @ 11596.69/No                                 |                               |    |    |    | 23193200         |
| (14) 600 mm cast triangle                     |                               |    |    |    |                  |
| 2 Nos. @ 4054.47/No                           |                               |    |    |    | 8069200          |

| Particulars                                            | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                        | No.                           | L. | B. | Ø. |                  |
| (15) 600 x 450 mm Rectangular                          |                               |    |    |    |                  |
| 4 nos @ 4722.44/m <sup>2</sup>                         |                               |    |    |    | 18910.20         |
| (16) 600 mm circular.                                  |                               |    |    |    |                  |
| 7 nos @ 5549.98/m <sup>2</sup>                         |                               |    |    |    | 38850.20         |
| (17) Road marking with lot applied in                  |                               |    |    |    |                  |
| at side by - (12) 107.2 m <sup>2</sup>                 |                               |    |    |    |                  |
| Limit - 104.4 m <sup>2</sup>                           |                               |    |    |    |                  |
| @ 925.51/m <sup>2</sup>                                |                               |    |    |    | 96623.20         |
| (18) Branding Reinforced cement concrete pipe N.P.     |                               |    |    |    |                  |
| 300 mm Ø.                                              |                               |    |    |    |                  |
| at side by - (9) 17.5 m                                |                               |    |    |    |                  |
| Limit - 15.00 m.                                       |                               |    |    |    |                  |
| @ 575.33/m                                             |                               |    |    |    | 8630.20          |
| (19) Earth work in excavation in foundation            |                               |    |    |    |                  |
| at side by - (5) + (7)                                 |                               |    |    |    |                  |
| 1937.25 + 40.09 = 1977.34 m <sup>3</sup>               |                               |    |    |    |                  |
| Limit - 1976.43 m <sup>3</sup>                         |                               |    |    |    |                  |
| @ 285.71/m <sup>3</sup>                                |                               |    |    |    | 564686.20        |
| (20) Branding P.C.C m-15 in concrete in foundation     |                               |    |    |    |                  |
| at side by - (5) + (2) + (8)                           |                               |    |    |    |                  |
| 258.3 + 2.988 + 16.889 = 278.177 m <sup>3</sup>        |                               |    |    |    |                  |
| Limit - 278.02 m <sup>3</sup> @ 5511.93/m <sup>3</sup> |                               |    |    |    | 1532427.20       |

| Particulars                                                                                                                                                                                   | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                                                               | No.                           | L. | B. | D. |                  |
| (21)<br>(23) Providing concrete for plate<br>ceiling concrete etc.<br>—<br>—<br>Qty side by — (8) 8.286 m <sup>3</sup><br>Limit — 6.90 m <sup>3</sup><br>@ 6450.54/m <sup>3</sup> — 44509.200 |                               |    |    |    |                  |
| (22)<br>(24) Providing plain/reinforced<br>concrete in foundations<br>—<br>—<br>Qty side by — (5) 670.005 m <sup>3</sup><br>@ 6201.11/m <sup>3</sup> — 4154775.200                            |                               |    |    |    |                  |
| (23)<br>(25) Plain/reinforced concrete<br>in substructure for.<br>Qty side by — (5) 364.967 m <sup>3</sup><br>@ 6759.22/m <sup>3</sup> — 2466892.200                                          |                               |    |    |    |                  |
| (24)<br>(26) Providing Hume pipe<br>600 mm $\phi$ .<br>Qty side by — (8) 15.00 m<br>@ 2370.90/m — 35564.200                                                                                   |                               |    |    |    |                  |
| (25)<br>(27) supplying fitting and<br>black HYSO bar reinforcement<br>—<br>—<br>Qty side by — (5) 91.182 m.t<br>@ 76982.92/m.t — 7019457.200                                                  |                               |    |    |    |                  |
| (26)<br>(28) Providing filler media<br>with gravel —<br>—                                                                                                                                     |                               |    |    |    |                  |

| Particulars                             | Details of actual measurement |   |   |    | Contents of area  |
|-----------------------------------------|-------------------------------|---|---|----|-------------------|
|                                         | No.                           | L | B | D. |                   |
| Qty of brick - (6) 283.8 m <sup>3</sup> |                               |   |   |    |                   |
| ① 287.287/m <sup>3</sup>                |                               |   |   |    | 821546200         |
| (29) Laying bedding on wall             |                               |   |   |    |                   |
| Contracted work done                    |                               |   |   |    |                   |
| Qty of brick - (6) 4.12 m <sup>3</sup>  |                               |   |   |    |                   |
| ① 484.40/m <sup>3</sup>                 |                               |   |   |    | 2025200           |
| (30) Filling in foundation              |                               |   |   |    |                   |
| Contracted work done                    |                               |   |   |    |                   |
| Qty of brick - (6) 7.15 m <sup>3</sup>  |                               |   |   |    |                   |
| Limit - 6.96 m <sup>3</sup>             |                               |   |   |    |                   |
| ① 484.40/m <sup>3</sup>                 |                               |   |   |    | 3371200           |
| (31) Plain/reinforced concrete          |                               |   |   |    |                   |
| in sub structure                        |                               |   |   |    |                   |
| Qty of brick - (6) 2.87 m <sup>3</sup>  |                               |   |   |    |                   |
| ① 5729.25/m <sup>3</sup>                |                               |   |   |    | 16443200          |
| (32) Providing work                     |                               |   |   |    |                   |
| Qty of brick - (6) 945 m <sup>3</sup>   |                               |   |   |    |                   |
| ① 129.88/m <sup>3</sup>                 |                               |   |   |    | 121792200         |
|                                         |                               |   |   |    | Rs 2,01,46,227200 |
| Less 2.25% below                        |                               |   |   |    | 4,53,290200       |
|                                         |                               |   |   |    | Rs 1,96,92,937200 |
| Less previous payment                   |                               |   |   |    | 1,61,89,048200    |
|                                         |                               |   |   |    | Rs 35,03,889200   |
|                                         |                               |   |   |    | Rs 35,03,889200   |

Continuation

DAO

C&amp;P

Rsh

10/12/2021

RM

10.12.2020

AE