

Rural Works Department

NABARD (State Scheme) Allotment Requisition Format

Name of Division: Executive Engineer RWD Works Division, Danapur

Name of circle: RWD Circle, Patna

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (in Lacs)		Allotment received (in Lacs)	Total Expenditure (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in KM)	Amount (in Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	Construction and Five Years Maintenance of Road From Faridpur Pasahi More to Chak Musa Bhavani Mandir PMGSY	Neer Gagan Construction Pvt.Ltd	4.140	331.66898	298.42096	33.24802	52.71386	52.19579	98.15319	45.43933	Work in Progress
Total					331.66898	298.42096	33.24802	52.71386	52.19579	98.15319	45.43933	

Arvind
3.2.21

D.A.O
Rural Works Department, Works Division, Danapur

[Signature]
3.2.21
Executive Engineer
Rural Works Department, Works Division, Danapur

FORM GFR 19-A

(See Government of India's Decision (1) below Rule-150)
Form of utilisation Certificate up to the month of **Feb.-2021**
NABARD

Executive Engineer Rural Works Department Works Division-Danapur
PIU – E.E, R.W.D., W.D.-Danapur

Sl.No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Road under NABARD Program Fund	Current Allotment Vide Letter No.-85WE Dt.-01.12.2020	1629.60239	Certified that out of Rs. 1629.60239 lacs received during the years 2019-20 in favour of Ex.Engineer, RWD Bihar, works Division, Danapur sum of Rs. 1629.60239 lacs has been utilized for the purpose of NABARD Program Fund Schemes as given in the margin for which it was Sanctioned and that the Balance of Rs. 634540.00 remaining unutilized the end of the period under.
	Total		1629.60239	

2. Certified that I have satisfied myself that the conditions on which the grants –in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer / Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

3. Physical progress achieved :-

- Construction of Road Works.
- Construction of CD Works.

Agreed
3.2.21

D.A.O
Works Division, Danapur
Rural Works Department

[Signature]
3/2/21
Executive Engineer
Works Division, Danapur
Rural Works Department
[Signature]
3.2.21

गुज्य औपनान्तगत फुल्वरी पक्षी मोड़
से एक मुसा मवाना मोड़ P.M.G.S.Y
तक ५५ निमाण एवं ५४३ एव-२२९१९

Schedule XLV-Form No.-134

EXECUTIVE ENGINEER.

DAMAPUR.

DIVISION

PHULWARI SHARIF

SUB-DIVISION

MEASUREMENT BOOK

(नवार्ड) | नीर जंजाल कंसट्रक्शन प्रो.मो/

N.B → 1350

Record Entry

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. and Five Years Maintenance of Road					
From Faridpur Rasahi More to Chak Musa Bhavani Mandir					
PMASV.					
Agency - Neer Ganga Construction Pvt. Ltd.					
Vill - Mahabagh,					
P.S. - Parba Bazar,					
Distt. - Patna - 804 453.					

No. and Date of Agreement -

12/S.D/2019-2020. (17/01/20)

Date of Entry - 25/01/20

(1) Providing Clearing and grubbing of Road Land

do do do

all complete Job.

$4 \times 25.00 \times 5.00 = 500.00 \text{ m}^2$

$2 \times 10 \times 30.00 \times 6.00 = 3600.00 \text{ m}^2$

$10 \times 30.00 \times 7.00 = 2100.00 \text{ m}^2$

$10 \times 10 \times 30.00 \times 7.330 = 21990.00 \text{ m}^2$

$2 \times 25.00 \times 7.00 = 350.00 \text{ m}^2$

$2 \times 25.00 \times 5.00 = 250.00 \text{ m}^2$

Total Qty - 28790.00 m²

= 2.9 Hec. Say.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ Providing weep holes in Abutment & Return wall of 2.00m span R.C.C. Culvert.					
do do					
all complet Tol.					
8 x 3 = 24 Nos					
4 x 3 = 12 Nos					
Total					36 Nos.

Signature
10/11/20
AB J. E.

2nd on A/c. Bill.

Name of Work - Const. and five
years maintenance of Road
from Faridpur Paschi More
to Chak-Musa Bharami
Mandir PMGSY.

Agency - Neer Bagar Construction
Pvt. Ltd.

Vill - Mahua Bagh,

P.S. - Parba Bazar,

Dist - Patna - 804453

No. and date of Agreement -

12/SBP/2019-2020 (17/01/20)

Date of measurement - 15/12/20

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing R.C.C. M25 in Deck Slab casting of 2.00m Span R.C.C. slab Culvert					
do all complete slab.					
					$1 \times 2.60 \times 6.00 \times 0.24 = 3.740 m^3$
② Providing Const. of Subgrade & Earthen shoulder with approved material obtained from borrow-pits					
do all complete slab.					
CH-260m to 3600m					
					$10 \times 30.00 \times 7.98 \times 0.30 = 718.200 m^3$
					$10 \times 30.00 \times 7.98 \times 0.30 = 718.200 m^3$
					$10 \times 30.00 \times 7.98 \times 0.30 = 718.200 m^3$
					$3 \times 30.00 \times 7.98 \times 0.30 = 215.460 m^3$
					$1 \times 10.00 \times 7.98 \times 0.30 = 23.940 m^3$
Total Qty.					2374.000 m ³
③ Const. of granular sub-base by providing well graded material					
do all complete slab.					
Near Paschi Village (CH-95m to 550m)					
					$10 \times 30.00 \times 3.75 \times 0.10 = 112.500 m^3$
					$5 \times 30.00 \times 3.75 \times 0.10 = 56.250 m^3$
					$1 \times 5.00 \times 3.75 \times 0.10 = 1.875 m^3$
					170.625 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost.</u>					
(1/2) Providing clearing and grubbing of Road Land					
do do					
all complet Job.					
V.T.M.B.P.			(39)		
Qty.			2.70 Hec.		
@ Rs. 44700.13/Hec.					Rs. 144446 = 001
(2/5) Providing E/W with a lift up to 1.5m and Lead up to 1000m					
do do					
all complet Job.					
V.T.M.B.P.			(39)		
Qty.			224.725 m ³		
@ Rs. 194.95/m ³					Rs. 43810 = 001
(3/6) Providing E/W with a lift up to 1.5m and Lead up to 100m					
do do					
all complet Job.					
V.T.M.B.P.			(39)		
Qty.			4771.300 m ³		
@ Rs. 151.50/m ³					Rs. 722852 = 001
(4/7) Providing const. of Subgrade & Earthen shoulder with aproved material Obtained from borrow-pits					
do do					
all complet Job.					



रा, हमें ए
तियों व
क्षेत्रों में
गन र
ओं व
वि

64

कार्यपालक अधिकारी
ग्रामाण कार्य विभाग
कार्य प्रमंडल, दन्तपुर

Scanned with CamScanner