


प्रमाणित किया जाता है कि इस मापीयुक्त
में मशीन द्वारा दिये हुए कुल 100 (एक सौ)
पन्ने हैं, जिसे M.M.G.S.Y. माप अन्तर्गत
दंडवाल से दीलत टोला कार्य का मापी लेने
हेतु श्री वदन प्रसाद सिंह, सहायक अभियंता
कार्य अवर प्रमंडल - मोदीनगो के नाम पर
निर्गत किया जाता है।


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल मोदीनगो
5/12/19

Reissued to Sri Bhole
Prasad Gupta S.E. Mohania


5/12/19
S.E.

Sch. XLV - Form No. 134

M.M.G.S.Y.

Executive Engineer

DIVISION

R.W.D. Work Division, Mohania

कार्य अवर प्रमंडल मोदीनगो

SUB-DIVISION

कार्य - दंडवाल से दीलत टोला
सहायक अभियंता - श्री वदन प्रसाद सिंह
कार्य अवर प्रमंडल - मोदीनगो
संवेदक - श्री मनोज कुमार

Measurement Book

No. 384
19-20

Name of officer _____

Date of first entry _____

Date of last entry _____

Record Entry

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of Road from Daudwas to Dalit tola, Under mmasy in mohania Block.					
Agency - Manoj Kumar					
Agr. No S B D 22/2019-20					
Agr. Value - Rs 27,70,974=0					
Date of work order 9.9.2019					
Date of completion 8.6.2020					

(1) Setting out pillars -					
PIV and fixing warding bench mark pillar & Ref. pillar. comp.					
as per T.S. —					0.400 km
(2) clearing and grubbing Road land. comp. as.					
per T.S.					
1x 400.0x3.50 —					1400.0 m ²
					= 0.14 Hect.
(3) PIV and Fixing of typical mmasy -					
(i) Informatory S. B = 1 No					
(ii) citizen sign board = 1 No					
					= 2 Nos.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.P.	R	22,83,038
(11) C.C. Road = 20.00m					
		cf	953.91/m ²	R	19,080.20
(19) P.V. and Fixing of					
mm G.S. Andormatory					
citizen & maintenance					
sign board.					
Vide TMB item 3, Pg 11					
			2 Nos.		
Item 10, Pg 21 = 2 Nos					
			4 Nos.		
			10.20.40 P.M.		RS 40,882.00

(12) B.W. excavation for					
21					
S.D.					
Vide TMB item 7, Pg 15					
			= 15.66 m ³		
			@ R 285.71/m ³	R	4474.00
(21) P.V. R.C.C. M.S. in foundn					
for levelling course.					
Vide TMB item 8, Pg 15					
			= 2.05 m ³		
			cf 6408.43/m ³	R	13,137.00
(22) Brick masonry work in					
cmc 1:4) on S.W.					
Vide TMB item 9, Pg 15					
			= 13.87 m ³		
			cf 6329.40/m ³	R	87,789.00
Continuation					
					cf R 24,48,400.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23) plastering with c.m 25 c.m on B.W insls.			B.P		R 2448.400=0
vide item 10, Pg 16					
= 23.01 m ²					
c.R 190.20/m ²					R 4377.60
(24) P.V 1.5 mm thick cement 26 Pumping.					
vide item 11, Pg 16					
= 9.12 m					
c.R 42.60/m					R 435=00

(25) P.V and laying of 21 H.P. H.B. 600 mm dia.					
vide item 12, Pg 16					
= 7.50 m					
c.R 1563.40/m					R 11723=00
Total					R 2464.935=0
Deduct paid amount					R 1305.925=0
Payable amount					R 11,59,010=0

16.1.21					
16/1/21					
cap					
wp					
16/1/21					

Continuation