

Schedule XLV-FORM No. 134 32

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- Construction of Road from House of Lakshdeo Mahli Gmaha Tola to house of Ramashary Rai in Motipuz Block.					
H/Agency- Kameshwar Rd. Singh.					
Ag. No - 146 SPD/2019-20					
Date of start - 05.08.19.					
Date of Completion 04.08.20					
Actual Date of Completion 20.06.20					
Measurement - Nil					
for 2008.20					
AP					

ABSTRACT OF COST

(1/1)	Selling out as Mond.		
	Sp-critical -- E/P.		
	Qty. wide Pge. 43 SL (1/1)		
	1.344 K.M.		
	@ Rs 13524.60 / K.M. Rs.	18150.18	
(2/2)	Clearing and Grubbing road Land, including uprooting wild Vegetab		
	do. do. Comp. Job		
	Qty wide TMB P. 43 SL 2/2		
	0.940 K.M.		
	@ Rs 49739.50 / K.M. Rs.	46755.13	
(3/3)	Excavation for Road way		
	in Soil -- do. do. E/P.		
	Qty wide TMB P. 43 SL 2/3		
	13.05 M ³ @ Rs 8201 / M ³ Rs.	1070.23	

Continuation

Rs 65,975.54

Schedule XLV-FORM No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Comp. Job.					
Qty. work TMB P-48					
SL 30/30 - 9.06 m ³					
C.R. 6774.85/m ³ - Rs.					61380.14
(31/31) Boundary Rec/Rec					
M-25 in Sub-structure					
do. do. Comp. Job					
Qty. work TMB P-49.					
SL 31/31 - 67.45 m ³					
C.R. 8589.24/m ³ - Rs.					5,79,344.23
(32/32) Boundary and laying					
R.C.C. Pipe NP-3 for					
Culvert on 1st class.					
Bedding do. do. B/g.					
Qty. work TMB P-49.					
SL 32/32 - 15.0 R.M.					

C.R. 4217.41/m	- Rs.	63261.15
Total Rs.	1,00,58,083.69	
Less: 10% below on 9/R.C.C.	10,05,808.36	
Rs.	90,52,275.33	
Deduct Previous.		
Payment - Rs.	85,19,468.00	
Rs.	5,32,807.33	
Pay Rs.	5,32,807.00	

For
20.08.20
RE

CLP
29/10/20
EC

Continuation