

2
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Date of entry: -				5.12.2020
$\frac{1}{3}$	Pro. Const. of embankment				
	with materials obtained				
	from borrow pits - do				
	do. Elg Level - 100m				
	$10 \times 30 \times \frac{4.75 + 5.25}{2} \times .20 =$				$300.0 m^3$
	$10 \times 30 \times \frac{4.75 + 5.25}{2} \times .20 =$				$300.0 m^3$
	$2 \times 30 \times \frac{4.75 + 5.25}{2} \times .20 =$				$60.0 m^3$

	$1 \times 15 \times \frac{4.75 + 5.25}{2} \times .20 =$	$15.0 m^3$
		C.O. of g = $675.0 m^3$
$\frac{2}{4}$	Pro. Const. of Subgrade	
	incl. earthen shoulder	
	do. do. Elg	
	$10 \times 30 \times \frac{4.5 + 5.0}{2} \times .40 =$	$570.0 m^3$
	$10 \times 30 \times \frac{4.5 + 5.0}{2} \times .35 =$	$498.75 m^3$
	$09 \times 30 \times \frac{4.5 + 5.0}{2} \times .40 =$	$114.0 m^3$
	$1 \times 15 \times \frac{4.5 + 5.0}{2} \times .35 =$	$24.94 m^3$
		C.O. of g = $1207.69 m^3$

Continuation

Sund
5.12.2020
J.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Date of entry: - 15.01.2021				
$\frac{1}{5}$	Pro.	G.S.B	Gr I on		
	the road - do. E/g				
	10	30	4.05	0.202	243.0m ³
	10	30	4.05	0.202	243.0m ³
	2	30	4.05	0.202	48.60m ³
				C.O Qty	534.60m ³
	Sum				
	15.01.2021				
	JE				

	Date of entry: - 31.01.21				
$\frac{1}{6}$	Pro. W.B.M. Gr. III				
	on the road - do				
	do - E/g				
	10	30	3.75	0.075	84.375m ³
	10	30	3.75	0.075	84.375m ³
	2	30	3.75	0.075	16.875m ³
				C.O. Qty	185.625m ³
$\frac{2}{11}$	Pro. S.P.F. M. masonry				
	Large Band - do E/g				
					2 Nos
	Sum 31.01.2021				
	J.E.				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Abstract of Cast			
1		Pro. and fixing of working pillar-also			
		also E/g			
		(1) B.m. pillar-			
1 Nos		vide Page-1			
		@ R 4223.31 / Est-B			4223.0
		(11) Reference pillar-			
2 Nos		vide Page-1			
		@ 1923.70 / Est-B			3847.0
2		Pro. clearing only			

		Grubbing Road Land			
		also - do - E/g			
		0.47 Hect vide Page-1			
		@ R 51135.76 / Est-B			24033.0
3		Pro. Const. of embank			
		- must with approved			
		materials obtained from			
		borrow pits - do - E/g			
675.0 m ³		vide T.M.B Page-2			
		@ R 131.03 / m ³ - R			88445.0
4		Pro. Const. of subgrade			
		and earthen shoulder			
		do - do E/g			
1207.69 m ³		vide T.M.B Page-2			

Continuation

@ R 176.58 / m³ - R 213254.0
C. of R 333802.0

5
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.Fs		333802.0
5. Pro. G.S.B. G.I.					
on the road - do					
do E/g					
534.60m ³ vide Tm.B. pag-3					
@ Rs. 2684.82/m ³					Rs. 1435305.0
6. Pro. W.B.M. G.I.					
on the road - do					
do - E/g					
185.625m ³ vide pag-3					
@ Rs. 3240.257/m ³					Rs. 603142.0

7.	Pro. and Lixing				
11	Large Bore d				
	mm (1/2) Pro. leaf				
	do - do - E/g				
2 Nos	vide Page-03				
@ Rs. 9352.79 Each					Rs. 18706.0
					C.O. Rs. 2390955.00
Add 13% For G.I.T. and					
Labour Cert				Rs.	310824.0
					2701779.00
Less 10% below				Rs.	270178.00
				Net Rs.	2431601.00
<i>[Signature]</i> 31.01/2024 J.E. <i>[Signature]</i> C.B.P.					

Continuation

24/24